

**Before the  
FEDERAL COMMUNICATIONS COMMISSION  
Washington, D.C. 20554**

In the Matter of	)	
	)	
Revision of the Commission's Rules to	)	CC Docket No. 94-102
Ensure Compatibility with Enhanced	)	
911 Emergency Calling Systems	)	
	)	
Wireless E911 Phase II Implementation	)	
Plan of Nextel Communications, Inc.	)	
And Nextel Partners, Inc.	)	

**NEXTEL PARTNERS, INC.  
PHASE II E911 QUARTERLY REPORT  
MAY 1, 2002**

**To:**   **Chief, Enforcement Bureau**  
         **Chief, Wireless Telecommunications Bureau**

**INTRODUCTION**

Pursuant to the October 12, 2001 Order of the Federal Communications Commission (“Commission”) in CC Docket No. 94-102,<sup>1</sup> Nextel Partners, Inc. (“Nextel Partners”) respectfully submits this Enhanced 911 (“E911”) Quarterly Report on Nextel Partners’ Phase I and Phase II E911 deployment/implementation progress. Herein, Nextel Partners provides a listing of all pending requests for Phase I and Phase II E911 service, the status of each request, and all relevant information regarding the network infrastructure and handset upgrades necessary to enable Phase II E911 location capabilities. Although there are no benchmark dates on which to report at this time, Nextel Partners and its iDEN technology vendor, Motorola, Inc. (“Motorola”), have

---

<sup>1</sup> *In the Matter of Revision of the Commission's Rules To Ensure Compatibility With Enhanced 911 Emergency Calling Systems, Wireless E911 Phase II Implementation Plan of Nextel Communications, Inc., Order, CC Docket No. 94-102, FCC 01-295, released October 12, 2001 (“Nextel Waiver Order”).*

accomplished a number of critical tasks towards fulfillment of Nextel Partners' first Phase II E911 benchmark, *i.e.*, beginning the sale of an Assisted Global Positioning System ("A-GPS") handset on October 1, 2002. Nextel Partners describes herein this progress.

## **BACKGROUND**

On November 9, 2000, Nextel Communications, Inc. ("Nextel Communications") and Nextel Partners (together referred to herein as "Nextel") requested a waiver of the Commission's Phase II E911 rules to permit the launch of a compliant Phase II E911 service on October 1, 2002, one year after the Commission's implementation deadline.<sup>2</sup> Because Nextel's Phase II E911 technology is a handset-based A-GPS solution, Nextel also sought relief from the Commission's handset penetration rates and associated benchmark dates. In the Nextel Waiver Order, the Commission granted Nextel's requested relief by imposing the following Phase II E911 implementation plan:

- |                    |  |
|--------------------|--|
| October 1, 2002:   | Begin selling A-GPS-capable handsets;  |
| December 31, 2002: | 10% of all new handsets sold are A-GPS-capable;                              |
| December 1, 2003:  | 50% of all new handsets sold are A-GPS-capable;                              |
| December 1, 2004:  | 100% of all new handsets sold are A-GPS-capable;                             |
| December 31, 2005: | 95% of all Nextel's entire iDEN customer base is A-GPS-capable. <sup>3</sup> |

---

<sup>2</sup> *Nextel Communications, Inc. and Nextel Partners, Inc. Joint Report on Phase II Location Technology Implementation and Request for Waiver*, filed November 9, 2000 in CC Docket No. 94-102 (hereinafter "November 9 Waiver"). The location capability Nextel will deploy by October 1, 2002 is Nextel's permanent Phase II E911 solution and, based on Nextel's technology trials, will meet the Commission's accuracy requirements. As explained in the waiver proceeding, Nextel had no location technology alternative to deploy as an interim solution. Therefore, Public Safety Answering Points ("PSAPs") will not have to accommodate changing technological solutions from Nextel.

<sup>3</sup> *Id.* at para. 10.

## **SUMMARY OF IMPLEMENTATION EFFORTS TO DATE**

As the Commission is aware, Nextel and Motorola have been developing – from “scratch” – the A-GPS capability in the iDEN technology since Fourth Quarter 2000. The timeline set forth above, which was proposed by Nextel in its waiver request, required that these development efforts begin immediately to provide Motorola at least 24 months of development and testing time prior to commercial launch. Therefore, rather than waiting for a Commission decision on its waiver request, Nextel immediately requested in late 2000 that Motorola begin its A-GPS iDEN development efforts.

Unlike other wireless technologies and air interfaces, iDEN handsets and infrastructure, which are Motorola proprietary technologies, had no readily available location capability to support Phase II E911 service.<sup>4</sup> Thus, Motorola had to design, develop and integrate the A-GPS capability in the iDEN handsets and infrastructure.<sup>5</sup> The first stage of development required the addition of the A-GPS circuitry and antenna to the existing iDEN “baseband” radio since no chipset was (or is) available that permits integration of the A-GPS capability into the baseband of the handset.<sup>6</sup> By January 2001 –

---

<sup>4</sup> As Nextel has noted previously in this proceeding, Motorola’s iDEN technology is an “island” technology for Phase II E911 purposes.

<sup>5</sup> Nextel chose the A-GPS location technology, as it explained in the waiver proceeding, because it was the only technology (“available” or “unavailable”) that met the Commission’s location accuracy requirements. Thus, to comply with the accuracy requirements and better assist public safety agencies in locating emergency callers on Nextel’s system, Nextel asked its vendor to undertake this A-GPS development effort.

<sup>6</sup> The availability of a new chipset is critical to Nextel’s ability to deploy the A-GPS capability across its handset lines. Adding the A-GPS capability to the existing handset platforms, as Nextel and Motorola are doing to meet the October 1, 2002 deadline, adversely impacts the form factor (i.e., size) and cost of the handset. Once the new chipsets are available – currently scheduled for Fourth Quarter 2003 – Motorola will have the capability to include the A-GPS capability in all of Nextel’s handset models, including those with smaller form factors.

ten months before the Commission acted on Nextel's waiver request – Motorola had successfully added the A-GPS capability onto the baseband of an existing Nextel handset platform. By March 2001, the A-GPS capability had been developed in a prototype iDEN handset.<sup>7</sup> By June 2001, Nextel and Motorola had conducted a field test of the A-GPS capability in the prototype, using a sub-set of the test locations in the Washington D.C. area where Nextel conducted its Second Quarter 2000 field trial of the varying location technologies. Using these test sites provides a near apples-to-apples comparison to the other technologies Nextel previously tested.<sup>8</sup>

Since last June, Motorola and Nextel have been engaged in ongoing testing of the prototype handset in Motorola's labs in Florida, using an A-GPS updated Enhanced Base Transceiver System ("EBTS") and Base Station Controller ("BSC"), and a Global Locate server, to replicate an A-GPS-ready iDEN network in the lab. In January 2002, Motorola personnel conducted a field trial of the prototype handset (using the form factor that will be used for Nextel's October 1, 2002 A-GPS handset release) and alternative A-GPS antennae to compare and contrast the effectiveness of each antenna type. Again, the test

---

<sup>7</sup> Nextel and Motorola have shown this prototype handset, including the specific GPS circuitry and antenna, to members of the Wireless Telecommunications Bureau, thus providing a better understanding of the progress as well as the distinction between adding the capability now, prior to the chipset availability, and integrating the capability into the circuitry of the handset platform.

<sup>8</sup> Nextel has described its Second Quarter 2000 technology trials in great detail. *See, e.g.*, Response of Nextel Communications, Inc. and Nextel Partners, Inc. To Order Of The Wireless Telecommunications Bureau, CC Docket No. 94-102, filed May 21, 2001; Reply Comments of Nextel Communications, Inc. to Further Comments of NENA, APCO and NASNA, CC Docket No. 94-102, filed July 30, 2001. Because Nextel and Motorola were testing a prototype handset in June 2001, no actual "phone calls" were placed. The phone was instructed by a laptop computer, to which it was tethered, to determine its location using the GPS antenna and circuitry in the prototype. For purposes of testing the prototype handset in a "real world situation," however, the prototype was held to the ear while the GPS information was being gathered by the handset.

was conducted in the Washington, D.C. area using test points that Nextel previously had used in its Second Quarter 2000 technology field trial. The January 2002 trial tested Motorola's latest iteration of the A-GPS handset form factor and A-GPS software, and the results showed improvement in the overall performance of the prototype iDEN A-GPS capable handset. Like the earlier June 2001 field trial, this January trial did not include network assist data because the A-GPS network infrastructure upgrades are not yet available in the iDEN infrastructure.

In late March 2002, Nextel and Motorola personnel used Alpha I versions of the A-GPS handset in the live network in Nextel's Baltimore/Washington market. Although the network assist data still was not available for this Alpha I test, Motorola was able to generate important information about the handset's functionality in existing networks as well as performance in a non-assisted environment. The network assist infrastructure, which should improve the performance of the A-GPS capable handset by providing it additional location "assistance" data, primarily includes the Gateway Mobile Location Center ("GMLC") and the Serving Mobile Location Center ("SMLC"). The SMLC interfaces with the GPS reference receiver network and Nextel's Mobile Switching Center ("MSC") to provide assistance data to the handset. The GMLC then manages the interface between the MSC and the Public Safety Answering Point ("PSAP") to ensure that the location information is properly transmitted from Nextel's network to the PSAP's network.

The hardware for both the GMLC and the SMLC has been delivered to Nextel and will be fully installed by the first week of May. The software to be loaded in the GMLC and SMLC to support the A-GPS Phase II solution will undergo testing in

Motorola's lab during the spring and early summer, and will undergo additional limited testing in Nextel's National Lab during the summer. Simultaneously, Nextel will be working with Motorola and its other Phase II E911 vendors to conduct and complete the data fills necessary to support the SMLC. These data fills are scheduled to be completed in the Second Quarter of this year.

Once the upgraded iDEN software is tested in the lab environment and the data fills are completed, the new software will be deployed in a single market to facilitate Nextel's First Office Application ("FOA") test.<sup>9</sup> The FOA, which is a field trial in the live network using the updated software load, currently is scheduled for the Third Quarter 2002.

As Nextel has explained to the Commission previously, achieving the October 1, 2002 deadline requires significant time, resources, effort and cooperation between Nextel and Motorola, as well as with Nextel's MSC vendor, Nortel. Nonetheless, as Nextel's efforts to date demonstrate, Nextel is committed to deploying an A-GPS capable handset on October 1, 2002 and will continue to work closely with Motorola to meet the milestones in the agreed-upon schedule. Additionally, Nextel has committed and will continue to commit significant resources to evaluate, prioritize and deploy the infrastructure necessary to transmit Phase II location information to Phase II-ready PSAPs (that have timely requested Phase II service) by October 1, 2002.

---

<sup>9</sup> Nextel had planned to conduct its FOA with a PSAP in the Atlanta, Georgia metro area that has requested Phase II service. However, delays in accomplishing the Local Exchange Carrier ("LEC") upgrades necessary to accommodate Phase II service have resulted in Nextel reassessing its FOA site. The LEC in the Atlanta area simply will not be upgraded in time to support Nextel's FOA in the late summer. Nextel currently is assessing other areas that would provide not only a Phase II-ready PSAP (including Phase II-ready LEC facilities) to test end-to-end functionality, but also the varying geographies and environments necessary to properly test location accuracy.

As in its February 1, 2002 Report, Nextel has no information to report on specific benchmark dates because its first benchmark date is five months away, *i.e.*, initial launch of an AGPS-capable handset on October 1, 2002. For the same reasons, Nextel has no “information on [] current handset models being activated or sold” or “important events affecting location-capable handset penetration levels, such as the introduction of new handset models.”<sup>10</sup>

With respect to the Commission’s requirement that Nextel provide “information on all pending Phase I and Phase II requests,”<sup>11</sup> Nextel Partners has attached exhibits listing all pending requests and their current status. Nextel Partners has fully deployed Phase I E911 service in nearly 400 PSAP areas. Exhibit A addresses Nextel Partners ongoing Phase I deployment efforts, providing a list of every pending Phase I request, the name of the PSAP, the date of the request, whether or not the request is valid, its status, an explanation of the delay if the request is older than six months, and an anticipated Phase I launch date.

With regard to Exhibit A, Nextel Partners reiterates herein that deployment of Phase I E911 has been complicated by a number of factors – many of which are outside Nextel Partners’ control. As Nextel outlined in its May 18, 2001 letter to the Wireless Telecommunications Bureau,<sup>12</sup> there are essentially five stages of Phase I deployment, and issues that arise in any of these areas can cause delay in the deployment effort. The five stages are:

---

<sup>10</sup> See Nextel Waiver Order at para. 32.

<sup>11</sup> *Id.*

- (1) Data Collection – Nextel Partners collects from the PSAP and Local Exchange Carrier (“LEC”) the information necessary to understand the equipment used by the PSAP and LEC, the capacity of the particular 911 system, and the location of certain equipment (e.g., Selective Routers, dispatch centers), among other things.
- (2) Network Recommendation – Based on the data collected, Nextel Partners determines how it will route calls to the Selective Router(s), e.g., how many trunks will be needed based on the number of Selective Routers, which MSC (or “switch”) will be routed to each Selective Router and the trunking capacity needed for each Selective Router based on load analyses.
- (3) Routing Decisions/Awaiting Trunk Orders – Using the information collected in the first two phases, Nextel Partners places trunk orders with the LEC. Trunk delivery typically requires 30 to 60, and sometimes 90, days. Once delivered, the trunks are tested. If for any reason the trunks fail the testing process, Nextel Partners is typically required by the LEC to start over – adding an additional 30, 60 or 90 days to the trunk deployment process.

During this time, Nextel Partners and the affected PSAP(s) map out the routing of all 911 calls in the area, ensuring that every 911 call from every Nextel Partners cell site or cell sector is transmitted to a predetermined PSAP. Where multiple PSAPs are involved, or in areas on the border of adjacent PSAPs, this process often requires substantial time, cooperation and joint efforts by all parties.
- (4) ALI Database Load – Nextel Partners assigns each cell site (or cell sector) a pseudo ANI (“P-ANI”) (a ten-digit telephone number that identifies that particular cell site or sector), and then loads that information into the LEC’s ALI database. This, too, requires input and cooperation from both the LEC and PSAP to ensure the information is loaded correctly to display on the PSAP’s computer terminals in the requested format.
- (5) Carrier Test – This is the final stage of Phase I deployment, ensuring that the 20 digits are transmitted to the correct PSAP and displayed appropriately on the PSAP dispatcher’s screen. Testing must be conducted in coordination with each PSAP to avoid burdening the PSAP during busy times and to preclude inadvertent false calls.

---

<sup>12</sup> Letter to Kris Monteith, Chief, Policy Division, Wireless Telecommunications Bureau, from Lawrence R. Krevor, Vice President-Government Affairs, May 18, 2001.

In Exhibit A, some of the listed Phase I requests are more than six months old.<sup>13</sup>

For each of those requests, Nextel Partners includes an explanation of the delay based on the five stages listed above.

Exhibit B provides a listing of every Phase II request Nextel Partners has received to date, the name of the PSAP, the date of the request, the date of Nextel Partners' response(s), which explained to the PSAP Nextel Partners' waiver and Phase II implementation plan,<sup>14</sup> and whether the PSAP's Phase II request is valid. Nextel Partners has requested that each of these PSAPs provide it the documentation required in the *Richardson Order* for determining the request's validity,<sup>15</sup> but to date only a very few have even attempted to fulfill the *Richardson Order*'s validation requirements.<sup>16</sup> Within the next 30 days, Nextel Partners will again contact every Phase II requesting PSAP and again attempt to elicit information regarding its readiness for Phase II E911 service. Once Nextel Partners determines the validity of these requests, it will prioritize them for

---

<sup>13</sup> Additionally, Nextel Partners reiterates herein that the proposed deployment dates in Exhibit A are merely targeted launch dates, which Nextel Partners and the relevant PSAP are striving to meet. Nextel Partners is in regular contact with each of these PSAPs, and is working to deploy Phase I E911 as soon as possible.

<sup>14</sup> In some cases, Nextel Partners has responded twice to the PSAP's Phase II request. This reflects a response provided prior to the Commission's decision to grant Nextel Partners' waiver request and a follow-up response notifying the PSAP that the waiver was granted.

<sup>15</sup> *In the Matter of Revision of the Commission's Rules To Ensure Compatibility with Enhanced 911 Emergency Calling Systems, Petition of City of Richardson, Order, CC Docket No. 94-102, FCC 01-293*, released October 17, 2001 at paras. 14-16 ("Richardson Order").

<sup>16</sup> In Exhibit B, Nextel Partners has listed the validity of nearly every Phase II request as "TBD" because Nextel Partners has not received sufficient information to make a determination of the PSAP's readiness. However, in limited cases, Nextel Partners has received information (including documentation) from PSAPs that, based solely on that information, appears to support a finding that the PSAP's network is (or will be by October 1, 2002) ready for Phase II service deployment.

deployment by October 1, 2002 or, if received after April 1, 2002, within six months after receiving the valid request.

### **CONCLUSION**

As required in the Nextel Waiver Order,<sup>17</sup> Nextel Partners is providing this Quarterly Report to the Executive Directors and counsel of the Association of Public Safety Communications Officials-International, Inc. (“APCO”), the National Emergency Number Association (“NENA”) and the National Association of State Nine One One Administrators (“NASNA”). Should any of these organizations or their individual PSAP members have questions or concerns about Nextel Partners’ submission, Nextel Partners encourages them to contact Pete Gaffney, at the number listed below, as soon as possible to ensure rapid and efficient deployment of Nextel Partners’ Phase I and Phase II E911 services.

Respectfully submitted,  
Nextel Partners, Inc.

By: \_\_\_\_\_  
David Thaler  
Vice President

Brent G. Eilefson  
In-House Counsel – Regulatory  
(952) 238-2572

Pete Gaffney  
Project Manager

4500 Carillon Point

---

<sup>17</sup> Nextel Waiver Order at para. 32.

Kirkland, WA 98033  
(425) 576-3600

May 1, 2002

**Exhibit A**

**Nextel Partners, Inc.**  
**May 02 Quarterly Report**

STATE	COUNTY	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
<b>Total Requests</b>								
<b>586</b>								
<b>Phase I - 494 Phase II -92</b>								
Alabama	Autauga	Autauga Co 9-1-1	Y	Implemented	-	09/21/00	07/17/01	
Alabama	Baldwin	Baldwin County ECD	Y	Implemented	-	06/19/00	08/24/01	
Alabama	Butler	Butler Co ECD	Y	Implemented	-	07/14/00	09/05/01	
Alabama	Chambers	Chambers Co	Y	Implemented	-	07/14/00	01/09/01	
Alabama	Dale	Ozark-Dale Co E-911	Y	Implemented	-	01/24/01	03/06/02	
Alabama	Dallas	Dallas County Comm Board	N	On-Hold	-			No Sites Currently in this County; RFS received 11/20/00
Alabama	Elmore	Wetumpka PD	Y	Implemented	-	09/28/00	08/14/01	
Alabama	Elmore	Elmore Co SO	Y	Implemented	-	09/28/00	08/14/01	
Alabama	Escambia	Escambia Co SD	Y	Implemented	-	04/02/01	11/06/01	
Alabama	Houston	Dothan PD	Y	Implemented	-	07/14/00	08/20/01	
Alabama	Lee	Auburn PD	Y	Implemented	-	06/26/00	02/28/01	
Alabama	Lee	Lee Co SO	Y	Implemented	-	06/26/00	02/28/01	
Alabama	Lee	Opelika PD	Y	Implemented	-	06/26/00	02/28/01	
Alabama	Lowndes	Lowndes Co E911	Y	Implemented	-	01/30/01	06/26/01	
Alabama	Macon	City of Tuskegee PD	N	On-Hold	-			No Sites Currently routing to this PSAF; RFS received 10/10/01
Alabama	Macon	Macon Co SO	Y	Implemented	-	10/10/01	02/28/02	
Alabama	Macon	Town of Notasulga PD	N	On-Hold	-			No Sites Currently routing to this PSAF; RFS received 10/10/01
Alabama	Mobile	MCDD	Y	Implemented	-	03/15/00	08/23/00	
Alabama	Montgomery	Montgomery PD	Y	Implemented	-	03/08/00	09/12/00	
Alabama	Montgomery	Montgomery Co Sheriff	Y	Implemented	-	07/25/00	11/09/00	
Alabama	Russell	Russell Co SO	Y	Implemented	-	10/27/00	07/17/01	
Alabama	Russell	Pheonix City PD	Y	Implemented	-	10/27/00	07/17/01	
Alabama	Sumter	Sumter Co 911	Y	Implemented	-	08/16/00	04/11/01	
Arkansas	Benton	Benton Co Central Comm	Y	Implemented	-	08/07/00	06/08/01	
Arkansas	Benton	Rogers City PD	Y	Implemented	-	08/07/00	06/08/01	

Arkansas	Benton	Bentonville City PD	N	On-Hold	-	10/22/01	11/19/01	No Sites currently routing to this PSAP; RFS received 08/07/00
Arkansas	Benton	Siloam Springs	Y	Implemented	-	04/02/01	10/18/01	Orig. RFS dated 08/07/00; PSAP was not E911 capable until Oct. '01; sites originally implemented routing to Benton Co Central Comm;
Arkansas	Clark	Clark Co SD	Y	Implemented	-	04/02/01	10/18/01	
Arkansas	Conway	Morrilton PD	Y	Implemented	-	06/21/01	02/07/02	
Arkansas	Crawford	Crawford Co SD	Y	Implemented	-	04/16/01	01/22/02	
Arkansas	Crawford	Van Buren PD	Y	Implemented	-	04/16/01	01/22/02	
Arkansas	Crawford	Alma PD	Y	Implemented	-	04/16/01	01/22/02	
Arkansas	Dallas	Dallas Co SO	N	On-Hold	-			No Sites Currently in this County; RFS received 09/24/01
Arkansas	Desha	Desha Co 911	N	On-Hold	-			No Sites Currently in this County; RFS received 10/03/01
Arkansas	Faulkner	Conway PD	Y	Implemented	-	07/16/01	12/20/01	
Arkansas	Faulkner	Faulkner Co SO	Y	Implemented	-	07/16/01	12/20/01	
Arkansas	Hempstead	Hempstead County 911	N	On-Hold				No Sites currently routing to this PSAP; RFS received 01/24/02
Arkansas	Hempstead	Hope PD	Y	Pending	-	01/24/02	07/23/02	Deployment on schedule.
Arkansas	Hot Spring	Hot Spring Co 9-1-1	Y	Implemented	-	01/30/01	10/18/01	
Arkansas	Independence	Independence Co OES	N	On-Hold	-			No Sites Currently in this County; RFS received 02/12/01
Arkansas	Jefferson	MECA-Metro Em Comm Assoc.	Y	Pending	-	04/20/01	06/07/02	5 Mo delay in Finalizing Call Routing; 5 Mo delay due to Facilities Availability; Local Loops ordered; Exhibit updated for DSO order
Arkansas	Lonoke	Lonoke Co SD	Y	Implemented	-	12/27/00	06/01/01	
Arkansas	Marion		N	On-Hold				No Sites Currently in this County; RFS received 10/04/01
Arkansas	Monroe	Brinkley PD	Y	On-Hold				No Sites Currently in this PSAP; RFS received 07/20/01
Arkansas	Monroe	Monroe Co SD	Y	Implemented	-	07/20/01	03/07/02	
Arkansas	Polk	Polk Co SO	N	On-Hold	-			No Sites Currently in this County; RFS received 08/20/01
Arkansas	Pope	Pope Co 9-1-1	Y	Implemented	-	08/07/00	08/02/01	
Arkansas	Pulaski	Pulaski Co SO	Y	Implemented	-	08/07/00	04/05/01	
Arkansas	Pulaski	Little Rock PD	Y	Implemented	-	08/07/00	04/04/01	
Arkansas	Pulaski	North Little Rock PD	Y	Implemented	-	08/07/00	04/04/01	
Arkansas	Pulaski	Jacksonville PD	Y	Implemented	-	08/07/00	04/04/01	
Arkansas	Pulaski	Maumelle DPS	Y	Implemented	-	09/01/01	11/16/01	
Arkansas	Pulaski	Sherwood PD	Y	Implemented	-	08/07/00	04/04/01	
Arkansas	Saline	Saline Co Central	Y	Implemented	-	08/20/01	12/18/01	
Arkansas	Saline	City of Benton PD	Y	Implemented	-	08/20/01	12/18/01	
Arkansas	Sebastian	Ft Smith PD	Y	Implemented	-	06/29/01	01/22/02	
Arkansas	Sebastian	Sebastian Co SD	Y	Implemented	-	06/29/01	01/22/02	
Arkansas	Union	El Dorado PD	N	On-Hold	-			No Sites Currently in this County; RFS received 01/24/02
Arkansas	Van Buren	Fairfield Bay PD	N	On-Hold	-			No Sites Currently in this County; RFS received 08/07/01

Arkansas	Washington	Washington	Washington Co Central EMS	Y	Implemented	-	08/21/00	03/12/01
Arkansas	Washington	Fayetteville	E9-1-1	Y	Implemented	-	08/21/00	03/12/01
Arkansas	Washington	Springdale PD	Y	Implemented	-	08/21/00	03/12/01	
Arkansas	White	Searcy PD	Y	Pending	-	01/08/02	07/07/02	Deployment on schedule.
Arkansas	Woodruff	Woodruff Co 911	N	On-Hold	-			No Sites Currently in this County; RFS received 09/20/01
Florida	Bay	Bay Co SO	Y	Implemented	-	03/19/01	12/11/01	
Florida	Columbia	Columbia Co 911 Ctr	Y	Implemented	-	11/08/00	08/14/01	
Florida	Escambia	Escambia Emer	Y	Implemented	-	03/21/00	09/19/00	
Florida	Escambia	Pensacola PD	Y	Implemented	-	03/21/00	09/19/00	
Florida	Gadsden	Gadsden Co SO	Y	Implemented	-	12/13/00	05/30/01	
Florida	Hamilton	Hamilton Co SO	Y	Implemented	-	04/02/01	11/16/01	
Florida	Holmes	Holmes Co SD	Y	Implemented	-	02/27/01	02/25/02	
Florida	Jackson	Jackson Co Emerg Mgmt.	Y	Implemented	-	05/02/00	05/22/01	
Florida	Leon	Leon Co SO	Y	Implemented	-	10/24/00	02/01/02	
Florida	Leon	Tallahassee Police	Y	Implemented	-	10/24/00	02/01/02	
Florida	Madison	Madison Co SO	Y	Implemented	-	07/19/00	02/27/02	
Florida	Okaloosa	Okaloosa Co COPSCOM	Y	Pending	-	06/27/01	05/21/02	Implementation attempt made 12/12/01-LEC Selective Router was not set up for 20-digits-Resolved; test attempt made on 04.02.02-failed due to KP digit issue; currently working with LECswitch to resolve
Florida	Santa Rosa	Santa Rosa	Y	Implemented	-	04/06/00	08/24/00	
Florida	Wakulla	Wakulla Co SO	Y	Pending	-	05/01/02	11/01/02	PSAP CPE will not be ready until Oct/Nov '02 timeframe per Wakulla Co Nxtel Partners to request periodic updates; Original RFS received 02/24/02
Florida	Washington	Washington Co SO	Y	Implemented	-	06/20/00	04/23/01	
Georgia	Bibb	Macon-Bibb Co E9-1-1	Y	Implemented	-	12/28/00	01/30/02	
Georgia	Dougherty	Dougherty Co	Y	Implemented	-	08/16/00	04/10/01	
Georgia	Houston	Houston Co 9-1-1	Y	Implemented	-	06/07/00	09/18/01	
Georgia	Lee	Lee Co SO	Y	Implemented	-	01/08/01	12/21/01	
Georgia	Lowndes	Lowndes Co E911	Y	Implemented	-	09/27/00	02/07/02	
Georgia	Muscogee	Columbus PD	Y	Implemented	-	08/11/00	02/08/01	
Georgia	Peach	Peach 9-1-1	Y	Implemented	-	10/06/00	09/18/01	
Idaho	Ada	Ada County Sheriffs Office	Y	Pending	-	04/06/01	06/07/02	Carrier delayed 4 months due to cost model issues. Awaiting pANI from PSAP. Trunks available and tested. Service Agreement signed, deployment

							proceeding.
Illinois	Clark	Clark County E911	N	On-Hold	-	PSAP can only support NCAS RFS recv Nov 01 PSAP is not ready. RFS recv Nov 00.	
Illinois	Coles	Coles County E9-1-1	N	On-Hold	-		
Illinois	Cumberland	Cumberland County 9-1-1	Y	Pending	-	04/19/02 Work commenced end of 6/01. 16 week delay ordering T1/trunks. Verizon stated local loop not available until 4/02. Escalated with LEC, obtained 1 T1 on 1/11, also placed order with AT&T on same date. Waiting on Verizon database to be loaded.	
Illinois	Dewitt	Dewitt County Sheriff's Office	Y	Pending	-	09/04/01 Waiting on Verizon database to be loaded	04/24/02
Illinois	Douglas	Douglas County Sheriff's Dept.	Y	Pending	-	05/29/01 Work commenced end of 6/01. 16 week delay ordering T1/trunks. Verizon stated local loop not available until 4/02. Escalated with LEC, obtained 1 T1 on 1/11, also placed order with AT&T on same date. Waiting on Verizon database to be loaded	04/23/02
Illinois	Edgar	Edgar County 911	Y	Pending	-	11/02/00 Work commenced end of 6/01. 16 week delay ordering T1/trunks. Verizon stated local loop not available until 4/02. Escalated with LEC, obtained 1 T1 on 1/11, also placed order with AT&T on same date. Waiting on Verizon database to be loaded	04/24/02
Illinois	Effingham	Effingham County Sheriff's Office	Y	Pending	-	12/13/00 Work commenced end of 6/01. There is no facility available at Mattoon AT&T POP working with other carriers to order DS3. Plan to order 2/1/02. 2/27/02-Illinois Consolidated having problems with E911 router	05/06/02
Illinois	Effingham	Effingham County Police Dept.	Y	Pending	-	12/13/00 Work commenced end of 6/01. There is no facility available at Mattoon AT&T POP working with other carriers to order DS3. Plan to order 2/1/02. 2/27/02-Illinois Consolidated having problems with E911 router	05/06/02
Illinois	Ford	Ford County 911	Y	Pending	-	05/08/01 Work commenced end of 6/01. There is no facility available at Mattoon AT&T POP working with other carriers to order DS3. Plan to order 2/1/02. 12/19/01. Waiting on Verizon database to be loaded	04/23/02
Illinois	Fulton	Canton Police Dept.	Y	Implemented	-	12/06/00 Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 11 week delay with ordering T1/trunks. T1/trunks ordered 12/19/01. Waiting on Verizon database to be loaded.	04/12/02
Illinois	Fulton	Fulton County Sheriff	Y	Implemented	-	12/06/00 Work commenced end of 6/01. PSAP equipment upgraded 1/02, requested this PSAP wait until other PSAP is done Waiting on PSAP's equipment vendor to make chg. \\\ to accept 20 digits	04/12/02
Illinois	Henry	Henry County Sheriff's Office	Y	Implemented	-	07/17/00 Work commenced end of 6/01. PSAP equipment upgraded 1/02, requested this PSAP wait until other PSAP is done Waiting on PSAP's equipment vendor to make changes to accept 20 digits	02/07/02
Illinois	Jasper	Jasper County ETSB	N	On-Hold	-	No Sites at this time RFS recv May 01	
Illinois	JoDaviess	JoDaviess County Sheriff	N	On-Hold	-	Identified PSAP equipment not ready Rec RFS April 2001	
Illinois	Knox	Galesburg PD	N	On-Hold	-	LEC cannot support CAS. RFS recv Dec 00	
Illinois	Livingston	Liv Com 911 Commun. Ctr.	N	On-Hold	-	On Hold-County only wants NCAS solution. RFS recv Dec 00	

Illinois	Marshall	Marshall County ETSB	N	On-Hold	-	03/02/01	04/22/02	LEC cannot support CAS. RFS recv Apr 01
Illinois	Morgan	Morgan County Sheriff's Office	Y	Pending	-	03/02/01	04/22/02	Work commenced end of 6/01. 14 week delay for obtaining Network Recommendation. There is no T1 available between NP Springfield hub and AT&T POP. 1/7/02 order placed for new DS3. T1 order will be placed when FOC received Waiting on Verizon to load database.
Illinois	Morgan	Jacksonville Police Dept.	Y	Pending	-	03/02/01	04/22/02	Work commenced end of 6/01. 14 week delay for obtaining Network Recommendation. There is no T1 available between NP Springfield hub and AT&T POP. 1/7/02 order placed for new DS3. T1 order will be placed when FOC received Waiting on Verizon to load database.
Illinois	Peoria	Bartonville PSAP	Y	Implemented	-	07/28/00	01/10/02	
Illinois	Peoria	Chillicothe PSAP	Y	Implemented	-	07/28/00	01/10/02	
Illinois	Peoria	Peoria Heights PSAP	Y	Implemented	-	07/28/00	01/10/02	
Illinois	Peoria	Peoria PSAP	Y	Implemented	-	07/28/00	01/10/02	
Illinois	Rock Island	Rock Island County 911 Center Commun	Y	Pending	-	11/16/00	04/23/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Waiting on PSAP to convert to 10 digit signaling
Illinois	Rock Island	Milan Police Dept.	Y	Pending	-	11/16/00	04/23/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Waiting on PSAP to convert to 10 digit signaling
Illinois	Rock Island	Rock Island County Sheriff	Y	Pending	-	11/16/00	04/23/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Waiting on PSAP to convert to 10 digit signaling
Illinois	Rock Island	RICOM-Rock Island Police Dept.	Y	Pending	-	11/16/00	04/23/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Waiting on PSAP to convert to 10 digit signaling
Illinois	Rock Island	Silvas Police Dept.	Y	Pending	-	11/16/00	04/23/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Waiting on PSAP to convert to 10 digit signaling
Illinois	Sangamon	Sangamon County Central Dispatch Ctr.	Y	Implemented	-	10/19/00	04/05/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. 2/19/02-test failed PSAP didn't convert to 10 digit dialing PSAP converted to 10 digit 3/28/02
Illinois	Scott	Morgan County Sheriff's Office	N	On-Hold	-			No sites at this time. RFS recv Nov 01
Illinois	Tazewell	Pekin Consolidated Commun. Ctr. (Tazcom)	N	On-Hold	-			LEC cannot support CAS. RFS recv Aug 00
Illinois	Tazewell	Morton Police Dept.	N	On-Hold	-			LEC cannot support CAS. RFS recv Aug 00
Illinois	Tazewell	East Peoria Police Dept.	N	On-Hold	-			LEC cannot support CAS. RFS recv Aug 00
Illinois	Tazewell	Washington Police Dept.	N	On-Hold	-			LEC cannot support CAS. RFS recv Aug 00

Illinois	Vermillion	Danville Commun. Ctr.	N	On-Hold	-		PSAP equipment not ready. RFS recv. 8/28/00
Illinois	Whiteside	Whiteside County Sheriff	N	On-Hold	-		PSAP Equipment not ready RFS recv 11/00
Illinois	Woodford	Woodford County ETSB	N	On-Hold	-		No Selective Router available. RFS recv Nov 00
Indiana	Clark	Clark County Enhanced 911	N	On-Hold	-		PSAP Equipment not ready-RFS recv.11/6/01
Indiana	Clay	Clay County E-911 Office	N	On-Hold	-		PSAP not PH I ready. RFS recv Feb 01
Indiana	Crawford	Crawford County Central Dispatch 911	Y	Pending	-	04/16/01	05/03/02 Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut, 3 week delay with ordering T1/trunks. T1/trunks ordered 11/20/01, waiting on database load.
Indiana	Daviess	Daviess County Sheriffs Dept.	N	On-Hold	-		PSAP equipment not ready. RFS recv. 1/3/02
Indiana	Dubois	Dubois County Communications Ctr.	Y	Pending	-	10/27/00	05/03/02 Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut, 3 week delay with ordering T1/trunks. T1/trunks ordered 11/20/01, waiting on database load.
Indiana	Fountain	Fountain County Regional Dispatch	N	On-Hold	-		PSAP equipment not ready-RFS recv. 10/5/00
Indiana	Jennings	Jennings County 911	N	On-Hold	-		No sites at this time. RFS recv Nov 01
Indiana	Knox	Knox County Central Office	Y	Implemented	-	11/19/01	02/20/02
Indiana	Montgomery	City of Crawfordsville Police Dept.	N	Pending	-	10/16/00	07/15/02 PSAP equipment not ready, expect 7/1/02 completion.
Indiana	Orange	Orange County Sheriffs Office	N	On-Hold	-		No sites at this time. RFS recv Jan 01
Indiana	Posey	Posey County 911	N	On-Hold	-		PSAP equipment not ready RFS recv Aug 01
Indiana	Putnam	Putnam County 911	N	On-Hold	-		PSAP not ready equipment upgrade will be done between June & July 2002. RFS recv Oct 00
Indiana	Scott	Scott County Emergency Commun. Agency	N	Pending	-	01/22/01	05/03/02 Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut, 3 week delay with ordering T1/trunks. T1/trunks ordered 11/20/01, 2/28/02-Verizon working on passing information between its 2 routers in Seymour and mini switch at PSAP location Waiting on PSAP vendor to update software on CPE
Indiana	Spencer	Spencer County 911	Y	Implemented	-	08/09/01	01/31/02
Indiana	Vanderburgh	Evansville City Vanderburgh County Central Dispatch Ctr.	Y	Implemented	-	06/01/00	01/16/02
Indiana	Vermillion	Vermillion County Sheriff's Office	N	On-Hold	-		PSAP equipment not ready Rec RFS 10/00
Indiana	Vigo	Terra Haute Police Dept	N	Pending	-	09/06/00	06/07/02 PSAP Equipment upgrade still not completed as of 4/5/02
Indiana	Vigo	Indiana State Police-Terre Haute	N	Pending	-	09/06/00	06/07/02 PSAP Equipment upgrade still not completed as of 4/5/02
Indiana	Warren	Fountain County Regional Dispatch	N	On-Hold	-		No sites at this time. RFS recv Oct 01

Indiana	Warrick	Warrick County Police Dept.	Y	Implemented	-	01/04/01	01/17/02
Iowa	Adair	Adair County Sheriff's Office	Y	<b>Implemented</b>	-	04/26/01	10/24/01
Iowa	Benton	Benton County Sheriff's Office	Y	Implemented	-	04/26/01	10/15/01
Iowa	Black Hawk	Black Hawk County Sheriff's Office	Y	Implemented	-	04/26/01	10/15/01
Iowa	Boone		Y	Pending	-	10/01/01	Initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On schedule
Iowa	Bremer	Bremer County - Waverly Law Center	Y	Implemented	-	04/26/01	10/15/01
Iowa	Buchanan	Buchanan-Independence Public Safety Center- Communications	Y	Implemented	-	04/26/01	10/15/01
Iowa	Cass	Cass County Public Safety Conn Center	Y	Implemented	-	04/26/01	10/24/01
Iowa	Cedar	Cedar County Sheriff's Office	Y	Implemented	-	04/26/01	01/29/02
Iowa	Cerro Gordo	Cerro Gordo Co PSAP	Y	Pending	-	10/11/01	06/14/02 Initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On schedule
Iowa	Clarke	Clarke County Sheriff's Office	N	On-Hold	-		PSAP Equipment not upgraded to Phase I.
Iowa	Clinton	Clinton County Sheriff's Office	Y	Implemented	-	04/26/01	10/24/01
Iowa	Dallas	Dallas County Sheriff's Department	Y	Implemented	-	04/26/01	11/02/01
Iowa	Decatur	Decatur County	N	On-Hold	-		PSAP Equipment not upgraded to Phase I.
Iowa	Delaware	Manchester Police Department	Y	Implemented	-	04/26/01	10/24/01
Iowa	Des Moines	Burlington Police Department	Y	Implemented	-	04/26/01	11/02/01
Iowa	Dubuque	Dubuque County 9-1-1 Center	Y	Implemented	-	04/26/01	10/24/01
Iowa	Floyd		Y	Pending	-	10/09/01	06/14/02 Initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On schedule
Iowa	Franklin	Hampton Police Department	Y	Implemented	-	04/26/01	11/23/01
Iowa	Hamilton	Webster City Police Department	Y	Implemented	-	04/26/01	10/24/01
Iowa	Harrison	Harrison County Sheriff's Office	Y	Pending	-	04/26/01	06/12/02 One site in county missed on initial implementation. Testing in progress
Iowa	Iowa	Iowa County Sheriff's Office	Y	Implemented	-	04/26/01	11/23/01
Iowa	Jackson	Jackson Co PSAP	Y	Pending	-	09/12/01	06/12/02 Initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On schedule
Iowa	Jasper	Jasper County Sheriff's Office	Y	Pending	-	04/26/01	06/12/02 Sites on-air Jun 01, testing in progress. Carrier resources caused 5 wk delay.
Iowa	Johnson	Johnson County Sheriff's Office	Y	Pending	-	04/26/01	06/12/02 Testing in progress. Carrier resources caused 3 mo delay.
Iowa	Linn	Linn Co PSAP	Y	Pending	-	09/25/01	06/13/02 Initial request Apr 01 and no sites On-Air at that time. Site On-Air in Oct 01, Testing in progress

Iowa	Louisa	Louisa County	Y	Implemented	-	04/26/01	11/02/01
Iowa	Lyon	Lyon Co PSAP	Y	Pending	-	09/13/01	06/13/02
Iowa	Madison	Madison Co Sheriffs Dept	Y	Pending	-	04/26/01	06/13/02
Iowa	Mahaska		N	On-Hold	-		
Iowa	Marion	Pella Police Department	Y	Pending	-	04/26/01	06/11/02
Iowa	Marshall	Marshall Co 911 Ctr	Y	Pending	-	10/09/01	06/11/02
Iowa	Mills	Mills County Communications Center	Y	Implemented	-	04/26/01	11/02/01
Iowa	Monona	Monona County Sheriff's Office	Y	Implemented	-	04/26/01	11/23/01
Iowa	Muscatine	Muscatine County Sheriff's Office	Y	Implemented	-	04/26/01	11/02/01
Iowa	Plymouth	Plymouth County Sheriff's Office	Y	Implemented	-	04/26/01	11/23/01
Iowa	Polk	Ankeny Police Department	Y	Implemented	-	04/26/01	11/02/01
Iowa	Polk	Des Moines Police Department	Y	Implemented	-	04/26/01	11/23/01
Iowa	Polk	Polk County Sheriff's Department	Y	Pending	-	04/26/01	06/11/02
Iowa	Polk	West Des Moines Police Department	Y	Pending	-	04/26/01	06/11/02
Iowa	Polk	Westcom	Y	Implemented	-	04/26/01	11/02/01
Iowa	Pottawattamie	Pottawattamie County Law Enforcement 911 Center	Y	Implemented	-	04/26/01	11/23/01
Iowa	Poweshiek	Poweshiek County Sheriff's Office	Y	Implemented	-	04/26/01	10/24/01
Iowa	Scott	Bettendorf Police Department	Y	Pending	-	04/26/01	06/12/02
Iowa	Scott	Davenport Police Department	Y	Pending	-	04/26/01	06/12/02
Iowa	Scott	Scott County Sheriff's Office	Y	Pending	-	04/26/01	06/12/02
Iowa	Sioux	Sioux County Sheriff's Office	Y	Implemented	-	04/26/01	11/23/01
Iowa	Story	Ames Police Department	Y	Implemented	-	04/26/01	11/02/01
Iowa	Story	Story County Sheriff's Office	Y	Implemented	-	04/26/01	11/02/01
Iowa	Wapello	On-Hold	-				No sites On - Air at this time.
Iowa	Warren	Warren County Communications	Y	Pending	-	04/26/01	06/13/02
Iowa	Warren	Warren County Sheriff's Office	Y	Pending	-	04/26/01	06/13/02
Iowa	Washington	Washington County Sheriff	Y	Pending	-	04/26/01	06/13/02

Iowa	Woodbury	Woodbury Sheriff's Office	Woodbury County	Y	Pending	-	04/26/01	06/13/02	Testing in progress. Carrier resources caused 3 mo delay.
Iowa	Worth			Y	Pending	-	09/27/01	06/13/02	Initial request Apr 01, no sites On-Air. Site Work commenced, on schedule
Kentucky	Anderson	Lawrenceburg Police Department	Y	Implemented	-	12/13/00	12/20/01		
Kentucky	Barren	Barren Metcalfe 911 Ctr.	N	On-Hold	-				PSAP can only offer NCAS at this time. RFS recy Jun 01
Kentucky	Bath	Kentucky State Police-Morehead Post	Y	Pending	-	01/29/02	05/13/02	In progress-within 6 months	
Kentucky	Bourbon	Paris, Bourbon County E-911 & Central Commun. Regional Public Safety Communications Ctr.	Y	Implemented	-	12/01/00	01/28/02		
Kentucky	Boyd		N	On-Hold	-				No Sites at this time. RFS recy Sep 01
Kentucky	Boyd	Boyd County 911	Y	Pending	-	01/29/02	05/10/02	In progress-within 6 months	
Kentucky	Boyle	Danville-Boyle County 911 Center	Y	Pending	-	01/31/02	05/08/02	In progress-within 6 months	
Kentucky	Bullitt	Kentucky State Police-Elizabethtown Post	Y	Implemented	-	08/24/01	12/28/01		
Kentucky	Carter	Kentucky State Police-Ashland Post	Y	Pending	-	01/29/02	05/14/02	In progress-within 6 months	
Kentucky	Clark	Winchester Police Dept	Y	Implemented	-	11/14/00	01/24/02		
Kentucky	Daviess	Daviess County Sheriffs Office.-County Limits	Y	Implemented	-	12/18/00	01/23/02		
Kentucky	Daviess	Owensboro Police Dept.-City Limits	Y	Implemented	-	12/18/00	01/23/02		
Kentucky	Fayette	Lexington Fayette Urban County Govt.	Y	Pending	-	11/14/00	04/18/02	Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut, T1/trunks ordered 11/15/01, trunks installed, 6 week delay achieving database load, waiting for database load to be completed-2/12/02-Verizon updating router with F GD license to process CAS calls	
Kentucky	Franklin	Kentucky State Police-Frankfort Post	Y	Implemented	-	08/24/01	01/31/02		
Kentucky	Garrard	Kentucky State Police-Richmond Post	Y	Pending	-	01/29/02	05/07/02	In progress-within 6 months	
Kentucky	Green	Greensburg	N	On-Hold	-				No Sites at this time. RFS recy Jan 01
Kentucky	Hancock	Hancock County E-911	Y	Implemented	-	01/14/02	04/16/02		
Kentucky	Hardin	Hardin County 911 Ctr.	Y	Pending	-	11/05/01	05/07/02	In progress-within 6 months	
Kentucky	Harrison	Cynthiana Harrison County E911	Y	Implemented	-	12/26/01	02/08/02		
Kentucky	Hart	Kentucky State Police-Bowling Green Post	Y	Implemented	-	08/24/01	02/06/02		
Kentucky	Henderson	Henderson County 911 Commun. Ctr.	Y	Implemented	-	01/23/01	02/01/02		
Kentucky	Henry	Kentucky State Police-	Y	Implemented	-	08/24/01	02/01/02		

Kentucky	Jefferson	Campbellsville Post	Jefferson County Police Dept.	Y	Implemented	-	06/10/00	12/07/00
Kentucky	Jefferson	Louisville/Jefferson County EMA	Kentucky State Police-Richmond Post	Y	Implemented	-	06/10/00	12/07/00
Kentucky	Jessamine	London Laurel County E-911 Commun. Ctr.	Pending	Y	Pending	-	01/29/02	05/07/02
Kentucky	Laurel	Lawrence County E-911	N	On-Hold	-	11/16/00	05/10/02	Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut. T1/trunks ordered 11/15/01, trunks installed. 7 week delay achieving database load. Waiting for database load to be completed & for Verizon to update router with FGD License to process CAS calls, 4/12/02-waiting on validation sheet
Kentucky	Lawrence	Lee	Beattyville E911 Communications	N	On-Hold	-		No Sites at this time RFS recy Oct 00
Kentucky	Madison	Mason	Madison County E-911 Mason County Emergency Dispatch	Y	Implemented	-	12/19/00	02/05/02
Kentucky	Meade	Meade	Kentucky State Police-Elizabeth Post	Y	Pending	-	01/29/02	05/07/02
Kentucky	Montgomery	Montgomery	Mount Sterling Police Dept Comm Ctr.	N	On-Hold	-		No Sites at this time RFS recy May 01
Kentucky	Nelson	Nelson	Kentucky State Police-Morehead Post	Y	Pending	-	02/05/02	05/07/02
Kentucky	Oldham	Oldham	Kentucky State Police-Elizabethtown Post	Y	Implemented	-	08/24/01	12/28/01
Kentucky	Rockcastle	Rockcastle	Kentucky State Police-Dry Ridge Post	Y	Implemented	-	11/22/00	12/20/01
Kentucky	Scott	Scott	Kentucky State Police-Frankfort Post	Y	Implemented	-	08/24/01	01/29/02
Kentucky	Shelby	Shelby	Kentucky State Police-Shelby County E-911 Board	Y	Implemented	-	12/11/00	01/31/02
Kentucky	Spencer	Taylor	Kentucky State Police-Frankfort Post	Y	Pending	-	01/29/02	05/07/02
Kentucky	Warren	Washington	Campbellsville-Taylor County E-911 Communications	N	On-Hold	-		No Sites at this time RFS recy Dec 00
Kentucky	Webster	Webster	Bowling Green Police Dept.	Y	Implemented	-	06/14/00	02/07/02
Kentucky	Whitley	Whitley	Springfield Police Dept.	Y	Implemented	-	11/21/00	01/28/02
Louisiana	Bienville	Bienville Sheriff	Webster County 911	Y	Implemented	-	10/20/00	02/05/02
			Whitley County E-911	Y	Pending	-	01/14/02	05/13/02
						-	07/24/00	03/12/01

Louisiana	Bossier	Bossier Parish Comm	Y	Implemented	-	06/07/00	10/12/00
Louisiana	Caddo	Caddo Parish Comm Dist	Y	Implemented	-	06/07/00	02/12/01
Louisiana	Calcasieu	Calcasieu Parish E911 Comm Dist	Y	Implemented	-	06/07/00	01/19/01
Louisiana	Lafayette	Lafayette Parish Comm Dist	Y	Implemented	-	06/07/00	01/18/01
Louisiana	Lincoln	Lincoln Parish SO	Y	Implemented	-	10/25/00	01/09/02
Louisiana	Lincoln	Ruskin PD	Y	Implemented	-	10/25/00	01/09/02
Louisiana	Madison	Madison Parish SO	N	On-Hold	-		
Louisiana	Ouachita	Ouachita Em 911	Y	Implemented	-	10/04/00	04/18/01
Louisiana	St. Landry	St Landry Parish 9-1-1	Y	Implemented	-	11/29/00	03/25/02
Louisiana	St. Martin	St Martin Parish Comm.	Y	Implemented	-	05/12/00	10/18/00
Louisiana	St. Martin	St Martin Parish SO	Y	Implemented	-	05/12/00	10/18/00
Louisiana	Vermillion	Vermillion Parish Comm Dist	Y	Implemented	-	07/12/01	12/17/01
Louisiana	Webster	Webster 9-1-1	Y	Implemented	-	02/08/01	01/11/02
Minnesota	Becker	Becker Co SO	Y	Pending	-	04/11/01	06/14/02
Minnesota	Becker	Detroit Lakes	Y	Pending	-	04/11/01	06/14/02
Minnesota	Blue Earth	Blue Earth CO SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Brown	Brown Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Carlton	Carlton Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Cass	Cass Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Clay	City of Moorhead - Clay Co Joint Comm Ctr	Y	Pending	-	04/11/01	06/14/02
Minnesota	Crow Wing	Crow Wing Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Crow Wing	Brainerd	Y	Pending	-	04/11/01	06/14/02
Minnesota	Douglas	Douglas Co Law Enforcement Ctr	Y	Pending	-	04/11/01	06/14/02
Minnesota	Freeborn	Freeborn Co Law Enforcement Ctr	Y	Pending	-	04/11/01	06/14/02
Minnesota	Grant	Grant Co SO	Y	Pending	-	04/11/01	06/14/02
Minnesota	Houston	Houston Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Morrison	Morrison Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Mower	Mower Co LEC	Y	Pending	-	04/11/01	06/14/02
Minnesota	Nicollet	Nicollet Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Olmstead	Rochester Olmstead Communications Ctr	Y	Pending	-	04/11/01	06/14/02
Minnesota	Otter Tail	Otter Tail Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Pine	Pine Co SD	Y	Pending	-	04/11/01	06/14/02

Minnesota	Rock	Rock Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	St Louis	St Louis Co - Duluth PSAP	Y	Pending	-	04/11/01	06/14/02
Minnesota	St Louis	MSP Duluth	Y	Pending	-	04/11/01	06/14/02
Minnesota	Todd	Todd Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Wadena	Wadena Co SD	Y	Pending	-	04/11/01	06/14/02
Minnesota	Wilken	Breckenridge Police - Wilken Co	Y	Pending	-	04/11/01	06/14/02
Minnesota	Winona	Winona Co Sheriff	Y	Pending	-	04/11/01	06/14/02
Mississippi	Copiah	Copiah Co Sheriff	Y	Implemented	-	10/17/00	10/24/01
Mississippi	Copian	Hazlehurst PD	N	On-Hold	-		No Sites currently routing to this PSAP; RFS received 10/17/00
Mississippi	Covington	Covington Co SO	Y	Implemented	-	05/09/01	02/14/02
Mississippi	Forrest	Forrest Co SO	Y	Implemented	-	10/12/00	12/13/00
Mississippi	Forrest	Hattiesburg PD	Y	Implemented	-	04/27/01	05/14/01
Mississippi	Hancock	Bay St Louis PD	Y	Implemented	-	05/21/01	No sites to this PSAP at time of initial RFS, received 10/12/00.
Mississippi	Hancock	Hancock Co SO	Y	Implemented	-	06/19/00	07/12/01
Mississippi	Hancock	Waveland PD	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 06/19/00
Mississippi	Harrison	Long Beach PD	Y	Implemented	-	06/20/00	11/12/01
Mississippi	Harrison	Harrison Co SO	Y	Implemented	-	06/20/00	11/12/01
Mississippi	Harrison	Biloxi PD	Y	Implemented	-	06/20/00	11/12/01
Mississippi	Harrison	Gulfport PD	Y	Implemented	-	06/20/00	11/12/01
Mississippi	Harrison	Pass Christian PD	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 06/20/00
Mississippi	Hinds	Hinds Co SO	Y	Implemented	-	10/30/00	01/04/01
Mississippi	Hinds	Jackson PD	Y	Implemented	-	10/30/00	01/04/01
Mississippi	Hinds	Clinton PD	Y	Implemented	-	10/30/00	01/04/01
Mississippi	Jackson	Gautier PD	Y	Implemented	-	04/24/00	02/02/01
Mississippi	Jackson	Pascagoula PD	Y	Implemented	-	04/24/00	02/02/01
Mississippi	Jackson	Moss Point PD	Y	Implemented	-	04/24/00	02/02/01
Mississippi	Jackson	Jackson Co Comm	Y	Implemented	-	04/24/00	02/02/01
Mississippi	Jones	Jones Co Em Comm	Y	Implemented	-	11/09/00	01/15/02
Mississippi	Jones	Laurel PD	N	On-Hold	-		No Sites currently routing to this PSAP; RFS received 11/09/00
Mississippi	Lamar	Lamar Co SO	Y	Implemented	-	09/27/00	07/12/01
Mississippi	Lauderdale	Lauderdale Co E9-1 Ctr	Y	Implemented	-	09/27/00	05/16/01
Mississippi	Madison	Madison PD	Y	Implemented	-	10/18/00	09/17/01
Mississippi	Madison	Ridgeland PD	Y	Implemented	-	10/18/00	09/17/01
Mississippi	Madison	Madison Co SO	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 10/18/00

Mississippi	Neshoba	Neshoba Co 911	Y	Pending	-	02/21/02	08/20/02	Deployment on schedule.
Mississippi	Pearl River	Pearl River Sheriff	Y	Implemented	-	08/01/00	01/29/01	
Mississippi	Rankin	Brandon PD	Y	Implemented	-	12/06/00	09/24/01	
Mississippi	Rankin	Flowood PD	Y	Implemented	-	12/06/00	09/24/01	
Mississippi	Rankin	Richland PD	Y	Implemented	-	12/06/00	09/24/01	
Mississippi	Rankin	Rankin Co SO	Y	Implemented	-	12/06/00	09/24/01	
Mississippi	Rankin	Pearl PD	Y	Implemented	-	12/06/00	09/24/01	
Mississippi	Simpson	Simpson Co SO	Y	Implemented	-	05/04/01	12/21/01	
Mississippi	Stone	Stone Co 9-1-1	Y	Implemented	-	06/05/01	12/07/01	
Mississippi	Warren	Vicksburg-Warren E9-1-1 Comm Ctr	Y	Implemented	-	10/17/00	05/08/01	
Nebraska	Burt	Burt Co	Y	Pending	-	05/31/01	07/26/02	Cost Recovery model being prepared and Service Agreement under review.
Nebraska	Cass	Cass County Sheriff's Office	Y	Pending	-	05/31/01	07/26/02	Trunk orders early May 02, implementation by July 02.
Nebraska	Chase	Chase County E911	N	On-Hold	-			Cost Recovery model being prepared and Service Agreement under review.
Nebraska	Clay	Clay County E911	N	On-Hold	-			Trunk orders early May 02, implementation by July 02.
Nebraska	Dakota	Dakota County Communications	Y	Pending	-	11/02/01	07/26/02	Cost Recovery model being prepared and Service Agreement under review.
Nebraska	Dawson	Lexington & Gothenburg E911	Y	On-Hold	-			Trunk orders early May 02, implementation by July 02.
Nebraska	Dixon	Dixon Co.	Y	Pending	-	04/10/01	07/26/02	No sites On - Air at this time.
Nebraska	Douglas	Douglas County Communications Dept. 9-1-1	Y	Pending	-	04/10/01	07/26/02	No sites On - Air at this time.
Nebraska	Hall	Hall Co	Y	Pending	-	11/02/01	07/26/02	No sites On - Air at this time.
Nebraska	Hamilton	Hamilton County Sheriff's Dept	Y	Pending	-	11/02/01	07/26/02	No sites On - Air at this time.
Nebraska	Howard	Howard County 911	N	On-Hold	-			No sites On - Air at this time.
Nebraska	Lancaster	Lancaster Co	Y	Pending	-	04/10/01	07/26/02	Cost Recovery model being prepared and Service Agreement under review.
Nebraska	Nemaha	Nemaha Co	Y	Pending	-	04/10/01	07/26/02	Trunk orders early May 02, implementation by July 02.
Nebraska	Otoe	Otoe Co	Y	Pending	-	04/10/01	07/26/02	Cost Recovery model being prepared and Service Agreement under review.
Nebraska	Sarpy	Sarpy County Emergency Management and Communication Agency	Y	Pending	-	04/10/01	07/26/02	Trunk orders early May 02, implementation by July 02.
Nebraska	Seward	Seward Co	Y	Pending	-	04/10/01	07/26/02	Cost Recovery model being prepared and Service Agreement under review.
								Trunk orders early May 02, implementation by July 02.

Nebraska	Washington	Washington County Sheriff	Y	Pending	-	10/01/01	07/26/02	Cost Recovery model being prepared and Service Agreement under review.
Nebraska	York	York Co	Y	Pending	-	10/01/01	07/26/02	Cost Recovery model being prepared and Service Agreement under review.
								Trunk orders early May 02, implementation by July 02.
New York	Cattaraugus	Cattaraugus County Sheriff's Office	Y	Implemented	-	05/25/01	02/14/02	
New York	Chautauqua	Chautauqua County Sheriff's Dept	Y	Pending	-	06/08/01	05/07/02	Work commenced end of 6/01. 8 week delay ordering trunks. T1/trunks ordered 12/5/01, trunks install. 13 week delay achieving database load.
New York	Cortland	Cortland County Sheriff's Office	N	On-Hold	-			Waiting on database load to be completed.
New York	Fulton	Fulton County Sheriff's Office	N	On-Hold	-			PSAP not ready. RFS recv Jun 01
New York	Genesee	Genesee County Sheriff's Office	Y	Implemented	-	04/19/01	02/15/02	
New York	Montgomery	Montgomery County Sheriff's Office	N	On-Hold	-			LEC cannot support CAS. RFS recv May 01
New York	Ontario	Ontario County Sheriff	N	On-Hold	-			LEC cannot support CAS. RFS recv Feb 01
New York	Orleans	Orleans County Sheriff's Office	N	On-Hold	-			No Sites at this time. RFS recv Apr 01
New York	Schenectady	NYS Police-Princetown Post	Y	Pending	-	12/18/01	10/01/02	Implementing Phase I and II at same time per PSAP's req
New York	Warren	Warren County Sheriff's Dept.	Y	Pending	-	03/20/02	07/13/02	In progress-within 6 months
Pennsylvania	Crawford	Crawford County Office of Emergency Services	Y	Pending	-	03/28/02	09/24/02	In progress-within 6 months
Pennsylvania	Erie	Erie County 911 Commun. Ctr.	Y	Pending	-	04/16/01	05/07/02	Work commenced end of 6/01. 2 week delay ordering trunks. T1/trunks ordered 10/26/01, trunks installed. 12 week delay achieving database load.
Pennsylvania	Lancaster	Lancaster County Wide Communications	Y	Pending	-	11/16/01	05/13/02	Waiting on database load to be completed.
Pennsylvania	Lycoming	Lycoming 911	N	On-Hold	-			In progress-within 6 months
Pennsylvania	Pike	Pike County Communications Center	Y	Pending	-	11/30/01	05/15/02	PSAP not ready. RFS recv Sep 01
Pennsylvania	York	York County 9-1-1 Communications	Y	Pending	-	04/19/01	05/07/02	Work commenced end of 6/01. T1 and trunks ordered and verified. PSAP not returning call routing sheets. PSAP hasn't updated their MSAG database, anticipate being done by 2/15/02 and PSAP router won't be operational until 2/1/02. Waiting on database load to be completed
Tennessee	Carter	Carter County 911	Y	Implemented	-	07/10/01	02/11/02	

Tennessee	Greene	Greene County 911	Y	Implemented	-	07/10/01	07/15/02
Tennessee	Hawkins	Hawkins County 911	Y	Implemented	-	07/10/01	07/29/02
Tennessee	Sullivan	Sullivan County 911	Y	Implemented	-	07/10/01	02/06/02
Tennessee	Sullivan	Kingsport 911	Y	Implemented	-	07/10/01	02/06/02
Tennessee	Sullivan	Bristol 911	Y	Implemented	-	07/10/01	02/06/02
Tennessee	Unicoi	Unicoi County 911	Y	Implemented	-	07/10/01	02/11/02
Tennessee	Washington	Washington County 911	Y	Implemented	-	07/10/01	01/30/02
Texas	Andrews	Andrews Co SO	Y	Pending	-	08/21/01	05/15/02
Texas	Aansas	Rockport PD	Y	Implemented	-	08/16/00	07/23/01
Texas	Aansas	Aransas Co SO	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 08/16/00
Texas	Bee	Bee Co SO	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 08/16/00
Texas	Bee	Beeville PD	Y	Implemented	-	08/16/00	07/23/01
Texas	Bell	Bell Co Comm Ctr	N	On-Hold	-		HOLD-RFS received 08/16/00; PSAP working w/CPE Vendor-PSAP not receiving ALI (same Jurisdiction as Coryell Co Gatesville PD - Implemented)
Texas	Bowie	New Boston PD	Y	Pending	-	08/16/00	05/13/02
Texas	Bowie	Bi-State Information Ctr	Y	Pending	-	08/16/00	05/13/02
Texas	Brazos	Brazos Co ECD Office	Y	Pending	-	11/06/00	05/23/02
Texas	Brooks	Brooks SO	N	On-Hold	-		3 Mo delay awaiting Facilities Availability; trunks ordered 02/15/01; 8 Mo delay in Finalizing Call Routing; Implementation attempt made on 12/13/01 - Calls default to proper ESN for MSAG address, wireless calls need to route to wireless ESN - PSAP to build wireless MSAG to correct routing; LEC will not accept PSAP updated records from NPI or Intrad, PSAP contacted- requested files be sent to LEC; will test when LEC records updated
Texas	Calhoun	Calhoun Co SD	Y	Pending	-	07/13/01	04/15/02
Texas	Calhoun	Port Lavaca PD	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 07/13/01
Texas	Callahan	Callahan Co SO	Y	Pending	-	08/16/00	05/20/02
Texas							6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay- addition of sites in 4 additional counties within COG requiring additional LEC trunk order; Implementation



Texas	Ector	Odessa Comm Ctr	Y	Implemented	—	01/11/01	09/28/01
Texas	Franklin	Franklin Co SO	Y	Pending	—	08/16/00	05/13/02
Texas	Frio	Frio Co SO	Y	Implemented	—	08/16/00	12/11/01
Texas	Gaines	Gaines Co SO	N	On-Hold	—		No Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link issue resolved; Jan. 02-Pre-tested- routing/ALI correct, not receiving callback # -PSAP verifying CPE ability
Texas	Garza	Garza Co SO	N	On-Hold	—		No sites Projected to this County til 4th Qtr '02; RFS received 08/21/01
Texas	Glasscock	Glasscock Co SO	Y	Pending	—	08/21/01	No sites Projected until June '02; LEC SR not 20-digit capable; RFS received 08/21/01
Texas	Goliad	Goliad S.O.	Y	Implemented	—	05/23/01	Pre-tests failed; working with LEC to resolve issues
Texas	Gregg	Longview Public Safety Comm	Y	Pending	—	06/19/00	07/24/01
Texas	Gregg	Gregg Co SO	Y	Implemented	—	08/16/00	No sites routing to this PSAP until May '01
Texas	Hale	Hale Co SO	Y	Pending	—	06/19/00	05/16/02
Texas	Hardin	Hardin Co SO	Y	Implemented	—	08/16/00	4 Mo. delay in finalizing Call Routing; trunks ordered Dec. '00; 6 Mo. delay in MSAG load; 12 Mo. delay awaiting Service Agreement/Cost Approval
Texas	Harrison	Harrison Co Sheriff Office	Y	Pending	—	08/16/00	04/19/01
Texas	Hidalgo	Hidalgo Co SO	Y	Implemented	—	08/21/01	05/20/02
Texas	Hidalgo	Edinburg PD	Y	Implemented	—	08/16/00	pre-testing failed; working with LEC to resolve issues
Texas	Hidalgo	McAllen PD	Y	Implemented	—	08/16/00	01/24/01
Texas	Hidalgo	Mission PD	Y	Implemented	—	08/19/02	09/19/02
Texas	Hidalgo	Pharr PD	Y	Implemented	—	08/21/01	On schedule at this time
Texas	Hidalgo	Weslaco PD	Y	Implemented	—	08/21/01	02/19/02
Texas	Hill	Hill Co SO	Y	Implemented	—	07/13/00	02/19/02
Texas	Hill	Hillsboro PD	Y	Implemented	—	07/13/00	02/19/02
Texas	Hockley	Levelland Law Enforcement Ctr	Y	Pending	—	08/21/01	02/19/02
Texas	Hopkins	Hopkins Co SO	Y	Pending	—	08/16/00	05/20/02
Texas	Hopkins	Levelland Law Enforcement Ctr	Y	Pending	—	08/16/00	05/13/02
Texas	Hopkins	Hopkins Co SO	Y	Pending	—	08/16/00	6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link issue resolved; Jan. 02-Pre-tested- routing/ALI correct, not receiving callback # -PSAP verifying CPE ability

Texas	Howard	Howard Co 9-1-1 Comm District	Y	Pending	/	08/27/01	05/28/02	5 Mo. delay finalizing Call Routing & MSAG build; 1 Mo delay due to LEC process change after completion of original Exhibit required to order trunks-trunks to be ordered immediately upon receipt of LEC Exhibit signoff; test schedule to be finalized once trunks are installed and tested; pretesting failed; working with LEC to resolve
Texas	Jackson	Jackson Co SO	Y	Implemented	-	08/16/00	03/19/01	
Texas	Jefferson	Beaumont PD	Y	Implemented	-	08/16/00	01/24/01	
Texas	Jefferson	Jefferson Co SO	Y	Implemented	-	08/16/00	01/24/01	
Texas	Jefferson	Orange Co SO	Y	Implemented	-	08/16/00	01/24/01	
Texas	Jefferson	Port Arthur PD	N	On-Hold	-			Currently routing over E911 trunks used for additional COG PSAPs; PSAP receives Callback # only - CPE issue; RFS received 08/16/00
Texas	Jim Wells	Alice PD	Y	Implemented	-	08/16/00	07/23/01	
Texas	Jim Wells	Jim Wells Co SO	Y	Implemented	-	08/16/00	07/23/01	
Texas	Johnson	Johnson Co SO	Y	Implemented	-	08/16/00	10/25/01	
Texas	Jones	Abilene PD	Y	Implemented	-	08/16/00	03/20/01	
Texas	Kleberg	Kingsville PD	Y	Implemented	-	06/01/01	07/23/01	No sites routing to this PSAP until Jun '01
Texas	Kleberg	Kleberg Co SO	Y	Implemented	-	08/16/00	07/23/01	
Texas	La Salle	La Salle Co SO	Y	Pending	-	08/16/00	05/26/02	6 Mo. Delay awaiting NDA/Service Agreement approval; 11 Mo delay in finalizing Call Routing; Implementation attempt made on 09/26/01-failed due to trunking issues; 2nd test attempt made on 12/11/01-failed due to SS7 Link issues; pre-tests failed; working with LEC to resolve issues
Texas	Lampasas	Lampasas Co SO	N	On-Hold	-			No Sites Currently in this County; 3rd qtr '02 projected; RFS received 08/16/00
Texas	Live Oak	Live Oak Co SO	N	On-Hold	-			
Texas	Lubbock	Lubbock PD	Y	Implemented	-	02/19/01	05/30/01	Effective 07.13.01-Routing over E911 trunks; PSAP receives Callback # only. CPE issue at this PSAP and Brooks Co SO. All remaining COG PSAPs have been implemented; Orig. RFS received 08.16.00
Texas	Lubbock	Lubbock Co SD	Y	Implemented	-	02/19/01	05/30/01	
Texas	Lubbock	Plainview PD	Y	Implemented	-	02/19/01	05/30/01	
Texas	Lynn	Lynn Co SO	N	On-Hold	-			LEC Selective Router not 20-digit capable. RFS received Aug 01
Texas	Martin	Martin Co SO	Y	Pending	-	08/21/01	05/15/02	Pre-tests failed; working with LEC to resolve issues
Texas	McLennan	Waco PD	Y	Implemented	-	07/13/00	11/02/00	Additional testing, recent changes made @ PSAP and LEC trunks
Texas	Midland	Midland Comm Ctr	Y	Implemented	-	12/13/00	06/06/01	

Texas	Mitchell	Colorado City PD	Y	Pending	-	08/09/01	05/20/02	6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay- addition of sites in 4 additional counties within COG requiring additional LEC trunk order; Implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; pre-testing failed- LEC verifying trunks to PSAPs/CPE 20-digit capable
Texas	Morris	Morris Co SO	Y	Pending	-	08/16/00	05/13/02	6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link issue; resolved; Jan. 02-Pre-tested- routing/ALI correct; not receiving callback # -PSAP verifying CPE ability
Texas	Nolan	Sweetwater PD	Y	Pending	-	08/09/01	05/20/02	6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay- addition of sites in 4 additional counties within COG requiring additional LEC trunk order; Implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; pre-testing failed- LEC verifying trunks to PSAPs/CPE 20-digit capable
Texas	Nueces	Nueces Co SO	Y	Implemented	-	08/16/00	07/23/01	
Texas	Nueces	Robstown PD	Y	Implemented	-	08/16/00	07/23/01	
Texas	Nueces	Corpus Christi PD	Y	Implemented	-	08/16/00	07/23/01	
Texas	Nueces	Port Aransas PD	N	On-Hold	-			No Sites Currently Routing to this PSAP; RFS received 08/16/00
Texas	Nueces	NAS Corpus Christi	N	On-Hold	-			No Sites Currently Routing to this PSAP; RFS received 08/16/00
Texas	Orange	Orange Co SO	Y	Implemented	-	08/16/00	01/24/01	
Texas	Potter	Amarillo Police	Y	Implemented	-	01/16/01	06/15/01	
Texas	Potter	Potter SO	N	On-Hold	-			No Sites Currently Routing to this PSAP; RFS received 01/16/01
Texas	Randall	Randall Co SO	Y	Implemented	-	01/16/01	06/15/01	
Texas	Randall	Amarillo Police	Y	Implemented	-	01/16/01	06/15/01	
Texas	Reeves	Pecos PD	Y	Pending	-	08/21/01	05/15/02	Pre-tests failed; working with LEC to resolve issues
Texas	Refugio	Refugio Co SO	Y	Implemented	-	08/16/00	07/23/01	
Texas	Runnels	Runnels Co SO	Y	Pending	-	08/09/01	05/20/02	No sites routing to this PSAP until Aug. '01; Implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; SS7 issue resolved; pre-testing failed; working with LEC to resolve issues; Original COG RFS received 08/16/00
Texas	Rusk	Marshall PD	Y	Pending	-	03/19/02	09/19/02	On schedule at this time
Texas	San Patricio	San Patricio Co SO	Y	Implemented	-	08/16/00	07/23/01	

Texas	San Patricio	Mathis PD	Y	Implemented	-	08/16/00	07/23/01
Texas	Scurry	Scurry Co SO	Y	Pending	-	10/15/01	05/20/02
Texas	Smith	Smith Co SD	Y	Implemented	-	07/11/00	02/28/02
Texas	Smith	Tyler PD	Y	Implemented	-	07/11/00	02/28/02
Texas	Smith	Whitehouse PD	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 07/11/00
Texas	Smith	Lindale PD	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 07/11/00
Texas	Smith	Overton PD	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 07/11/00
Texas	Smith	ETEMS	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 07/11/00
Texas	Starr	Rio Grande City PD	N	On-Hold	-		No Sites Projected to this County Aug '02; RFS received 08/16/00
Texas	Starr	Roma PD	N	On-Hold	-		No Sites Projected to this County Aug '02; RFS received 08/16/00
Texas	Starr	Starr Co Sheriff	N	On-Hold	-		No Sites Projected to this County Aug '02; RFS received 08/16/00
Texas	Sterling	Sterling City SD	N	On-Hold	-		No Sites Currently Routing to this PSAP; RFS received 08/21/01
Texas	Sterling	Country Doctors Inn	Y	Pending	-	08/21/01	Pre-tests failed; working with LEC to resolve issues
Texas	Swisher	Tulia PD	Y	Implemented	-	08/21/01	02/20/02
Texas	Taylor	Abilene PD	Y	Implemented	-	06/19/00	03/20/01
Texas	Terry	Terry Co	N	On-Hold	-		No sites Projected until 4th Qtr '02; LEC SR not 20-digit capable; RFS received 08/21/01
Texas	Titus	Mt. Pleasant PD	Y	Pending	-	08/16/00	05/13/02
							6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built, 1 Mo delay-SS7 Link issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving callback # -PSAP verifying CPE ability
Texas	Tom Green	San Angelo Comm Ctr	Y	Pending	-	08/21/01	05/29/02
Texas	Upshur	Upshur Co SO	Y	Implemented	-	08/16/00	04/19/01
Texas	Victoria	Victoria PD	Y	Implemented	-	08/16/00	03/19/01
Texas	Ward	Monahans PD	Y	Pending	-	08/21/01	05/15/02
Texas	Webb	Webb Co SO	Y	Implemented	-	08/16/00	12/13/01
Texas	Webb	Laredo PD	N	On-Hold	-		HOLD Pending LEC trunks & CPE Upgrade. RFS received Aug 00
Texas	Willacy	Willacy SD	Y	Implemented	-	08/21/01	02/19/02
Texas	Winkler	Kermit PD	Y	Pending	-	08/21/01	05/15/02
							Pre-tests failed; working with LEC to resolve issues

Virginia	Albemarle	Charlottesville-JVA-Albemarle City ECC	Y	Implemented	-	04/09/01	12/21/01	
Virginia	Botetourt	GIS- Communications	N	On-Hold	-			PSAP doesn't want to implement until 1/03 Recv Jan 02
Virginia	City of Lynchburg Frederick	Lynchburg Emergency Commun. Ctr.	Y	Pending	-	03/11/02	09/07/02	In progress-within 6 months
Virginia	Dept. of Public Safety Commun.		N	On-Hold	-			Selective Router not ready. RFS recv Jul 01
Virginia	Frederick	City of Winchester	N	On-Hold	-			Selective Router not ready. RFS recv Aug 01
Virginia	Montgomery	Radford City Police Dept.	N	On-Hold	-			PSAP moving will be in new location in May-requested this be held
Virginia	Page	Emergency Operations Center	N	On-Hold	-			No sites at this time.
Virginia	Roanoke	City of Roanoke Commun.	Y	Pending	-	01/24/01	06/29/02	Work commenced end of 6/01. Phase I test initially delayed to accommodate Jan 02 switch cut. Trunks were re-ordered to go into Louisville switch. Switch cut from McLean, VA to Louisville, KY delayed several times due to DS-3 availability and site coordination.
Virginia	Roanoke	Roanoke County Police Department	Y	Pending	-	02/02/01	06/29/02	Work commenced end of 6/01. Phase I test initially delayed to accommodate Jan 02 switch cut. Trunks were re-ordered to go into Louisville switch. Switch cut from McLean, VA to Louisville, KY delayed several times due to DS-3 availability and site coordination.
Virginia	Roanoke	Salem Police Dept.	Y	Pending	-	10/30/01	06/29/02	Work commenced end of 6/01. Phase I test initially delayed to accommodate Jan 02 switch cut. Trunks were re-ordered to go into Louisville switch. Switch cut from McLean, VA to Louisville, KY delayed several times due to DS-3 availability and site coordination.
Virginia	Rockbridge	Rockbridge Regional Public Safety Commun. Ctr.	Y	Pending	-	02/19/02	08/18/02	In progress-within 6 months
Virginia	Washington	Washington County Emergency Services	Y	Pending	-	01/10/02	07/09/02	In progress-within 6 months
Virginia	Wise	Norton Police Dept.	N	On-Hold	-			No sites at this time. RFS recv Aug 01
West Virginia	Cabell	Consolidated Communications Emergency Response Ctr.	Y	Pending	-	12/11/01	06/09/02	In progress-within 6 months
West Virginia	Kanawha	Metro Emergency Operation Center	Y	Pending	-	11/01/01	05/07/02	In progress-within 6 months

**Exhibit B**

	Alabama	Baldwin	Baldwin County ECD	Y	Pending	II	04/30/01	10/01/02	Work commenced. Currently p
	Alabama	Houston	Dothan PD	Y	Pending	II	07/14/00	10/01/02	Work commenced. Currently p
	Alabama	Mobile	MCCD	Y	Pending	II	03/30/01	10/01/02	Work commenced. Currently p
	Alabama	Montgomery	Montgomery PD	Y	Pending	II	06/28/01	10/01/02	Work commenced. Currently p
	Arkansas	Hot Spring	Hot Spring Co 9-1-1	Y	Pending	II	10/10/01	10/01/02	Work commenced. Currently p
	Arkansas	Washington	Washington Co Central EMS	Y	Pending	II	04/04/01	10/01/02	Work commenced. Currently p
	Arkansas	Washington	Fayetteville E9-1-1	Y	Pending	II	04/04/01	10/01/02	Work commenced. Currently p
	Arkansas	Washington	Springdale PD	Y	Pending	II	04/04/01	10/01/02	Work commenced. Currently p
	Florida	Escambia	Escambia Emer	Y	Pending	II	03/21/00	10/01/02	Work commenced. Currently p
	Florida	Escambia	Pensacola PD	Y	Pending	II	03/21/00	10/01/02	Work commenced. Currently p
	Florida	Jackson	Jackson Co Emerg Mgmt.	Y	Pending	II	01/23/02	10/01/02	Work commenced. Currently p
	Florida	Washington	Washington Co SO	Y	Pending	II	01/22/02	10/01/02	Work commenced. Currently p
	Louisiana	Lafayette	Lafayette Parish Comm Dist	Y	Pending	II	02/01/01	10/01/02	Work commenced. Currently p
	Illinois	Knox	Galesburg/Knox County ETSB	Y	Pending	II	12/06/00	10/01/02	Work commenced. Currently p
	Illinois	Marshall	Marshall County ETSB	Y	Pending	II	04/12/01	10/01/02	Work commenced. Currently p
	Illinois	Peoria	Bartonville PSAP	Y	Pending	II	07/28/00	10/01/02	Work commenced. Currently p
	Illinois	Peoria	Chillicothe PSAP	Y	Pending	II	07/28/00	10/01/02	Work commenced. Currently p
	Illinois	Peoria	Peoria Heights PSAP	Y	Pending	II	07/28/00	10/01/02	Work commenced. Currently p
	Illinois	Peoria	Peoria PSAP	Y	Pending	II	07/28/00	10/01/02	Work commenced. Currently p
	Illinois	Rock Island	Rock Island County 911 Center Commun	Y	Pending	II	11/16/00	10/01/02	Work commenced. Currently p
	Illinois	Rock Island	Milan Police Dept.	Y	Pending	II	11/16/00	10/01/02	Work commenced. Currently p
	Illinois	Rock Island	Rock Island County Sheriff	Y	Pending	II	11/16/00	10/01/02	Work commenced. Currently p
	Illinois	Rock Island	RICOM-Rock Island Police Dept.	Y	Pending	II	11/16/00	10/01/02	Work commenced. Currently p
	Illinois	Rock Island	Silvas Police Dept.	Y	Pending	II	11/16/00	10/01/02	Work commenced. Currently p
	Illinois	Tazewell	Tazewell County ETSB	Y	Pending	II	08/09/00	10/01/02	Work commenced. Currently p
	Illinois	Vermillion	Vermillion County E911	Y	Pending	II	10/03/00	10/01/02	Work commenced. Currently p
	Indiana	Putnam	Putnam County 911	Y	Pending	II	11/07/01	10/01/02	Work commenced. Currently p
	Kentucky	Fayette	Lexington-Fayette Urban County Govt.	Y	Pending	II	12/18/01	10/01/02	Work commenced. Currently p
	Kentucky	Jefferson	Jefferson County Police Dept.	Y	Pending	II	06/27/01	10/01/02	Work commenced. Currently p
	Kentucky	Jefferson	Louisville/Jefferson County EMA	Y	Pending	II	06/27/01	10/01/02	Work commenced. Currently p
	Kentucky	Warren	Bowling Green Police Dept.	Y	Pending	II	06/14/00	10/01/02	Work commenced. Currently p
	Minnesota	Becker	Becker Co SO	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Becker	Detroit Lakes	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p

	Minnesota	Blue Earth	Blue Earth CO SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Brown	Brown Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Carlton	Carlton Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Cass	Cass Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Clay	City of Moorhead - Clay Co Joint Comm Ctr	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Crow Wing	Crow Wing Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Crow Wing	Brainerd	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Douglas	Douglas Co Law Enforcement Ctr	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Freeborn	Freeborn Co Law Enforcement Ctr	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Grant	Grant Co SO	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Houston	Houston Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Morrison	Morrison Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Mower	Mower Co LEC	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Nicollet	Nicollet Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Olmstead	Rochester Olmstead Communications Ctr	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Otter Tail	Otter Tail Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Pine	Pine Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Rock	Rock Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	St Louis	St Louis Co - Duluth PSAP	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	St Louis	MSP Duluth	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Todd	Todd Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Wadena	Wadena Co SD	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Wilken	Breckenridge Police - Wilken Co	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Minnesota	Winona	Winona Co Sheriff	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
	Mississippi	Covington	Covington Co SO	Y	Pending	II	05/09/01	10/01/02	Work commenced. Currently p
	Mississippi	Forrest	Forrest Co SO	Y	Pending	II	10/12/00	10/01/02	Work commenced. Currently p
	Mississippi	Forrest	Hattiesburg PD	Y	Pending	II	10/12/00	10/01/02	Work commenced. Currently p
	Mississippi	Jackson	Gautier PD	Y	Pending	II	04/04/01	10/01/02	Work commenced. Currently p
	Mississippi	Jackson	Pascagoula PD	Y	Pending	II	04/04/01	10/01/02	Work commenced. Currently p
	Mississippi	Jackson	Moss Point PD	Y	Pending	II	04/04/01	10/01/02	Work commenced. Currently p
	Mississippi	Jackson	Jackson Co Comm	Y	Pending	II	04/04/01	10/01/02	Work commenced. Currently p
	Mississippi	Jones	Jones Co Em Comm	Y	Pending	II	11/01/00	10/01/02	Work commenced. Currently p
	Mississippi	Jones	Laurel PD	Y	Pending	II	11/01/00	10/01/02	Work commenced. Currently p
	Mississippi	Lamar	Lamar Co SO	Y	Pending	II	09/27/00	10/01/02	Work commenced. Currently p
	Mississippi	Pearl River	Pearl River Sheriff	Y	Pending	II	08/01/00	10/01/02	Work commenced. Currently p

New York	Schenectady	NYS Police-Princetown Post	Y	Pending	II	11/21/01	10/01/02	Work commenced. Currently p
Pennsylvania	Erie	Erie County 911 Center	Y	Pending	II	04/11/01	10/01/02	Work commenced. Currently p
Pennsylvania	Lycoming	Lycoming County Dept. of Public Safety	Y	Pending	II	09/27/01	10/01/02	Work commenced. Currently p
Tennessee	Carter	Carter County 911	Y	Pending	II	12/28/01	10/01/02	Work commenced. Currently p
Tennessee	Greene	Greene County 911	Y	Pending	II	12/28/01	10/01/02	Work commenced. Currently p
Tennessee	Hawkins	Hawkins County 911	Y	Pending	II	12/28/01	10/01/02	Work commenced. Currently p
Tennessee	Sullivan	Sullivan County 911	Y	Pending	II	12/28/01	10/01/02	Work commenced. Currently p
Tennessee	Sullivan	Kingsport 911	Y	Pending	II	12/28/01	10/01/02	Work commenced. Currently p
Tennessee	Sullivan	Bristol 911	Y	Pending	II	12/28/01	10/01/02	Work commenced. Currently p
Tennessee	Unicoi	Unicoi County 911	Y	Pending	II	12/28/01	10/01/02	Work commenced. Currently p
Tennessee	Washington	Washington County 911	Y	Pending	II	12/28/01	10/01/02	Work commenced. Currently p
Texas	Harrison	Harrison Co Sheriff Office	Y	Pending	II	03/19/02	10/01/02	Work commenced. Currently p
Texas	Midland	Midland ECD	Y	Pending	II	03/11/02	10/01/02	Work commenced. Currently p
Texas	Rusk	Marshall PD	Y	Pending	II	03/19/02	10/01/02	Work commenced. Currently p
Texas	Smith	Smith Co SD	Y	Pending	II	03/12/01	10/01/02	Work commenced. Currently p
Texas	Smith	Tyler PD	Y	Pending	II	03/12/01	10/01/02	Work commenced. Currently p
Texas	Smith	Whitehouse PD	Y	Pending	II	03/12/01	10/01/02	Work commenced. Currently p
Texas	Smith	Lindale PD	Y	Pending	II	03/12/01	10/01/02	Work commenced. Currently p
Texas	Taylor	Abilene PD	Y	Pending	II	08/28/01	10/01/02	Work commenced. Currently p
Virginia	Albemarle	Charlottesville-UVA-Albemarle City ECC	Y	Pending	II	06/21/01	10/01/02	Work commenced. Currently p
Virginia	Frederick	Winchester Commun. Ctr.	Y	Pending	II	06/22/01	10/01/02	Work commenced. Currently p
Virginia	Lynchburg	Lynchburg Emergency Commun. Ctr.	Y	Pending	II	03/11/02	10/01/02	Work commenced. Currently p
Virginia	Roanoke	City of Roanoke Commun.	Y	Pending	II	09/20/01	10/01/02	Work commenced. Currently p
Virginia	Roanoke	Salem Police Dept.	Y	Pending	II	03/06/02	10/01/02	Work commenced. Currently p