

DOW. LOHNES & ALBERTSON, PLLC
ATTORNEYS AT LAW

CHRISTINA H. BURROW
DIRECT DIAL 202-776-2687
cburrow@dla1aw.com

WASHINGTON, D.C.
1200 NEW HAMPSHIRE AVENUE, N.W. - SUITE 800 - WASHINGTON, D.C. 20036-6802
TELEPHONE 202-776-2000 - FACSIMILE 202-776-2222

ONE RAVINIA DRIVE - SUITE 1600
ATLANTA, GEORGIA 30346-2108
TELEPHONE 770-901-8800
FACSIMILE 770-901-8874

November 1, 2002

RECEIVED

NOV - 1 2002

**FEDERAL COMMUNICATIONS COMMISSION
OFFICE OF THE SECRETARY**


Marlene H. Dortch, Esquire
Secretary
Federal Communications Commission
The Portals
445 12th Street, SW
Washington, DC 20554

**Re: Triton PCS License Co. L.L.C. Quarterly E911 Report
CC Dkt. No. 94-102**

Dear Ms. Dortch:

On behalf of Triton PCS License Co. L.L.C. ("Triton"), we hereby submit for filing Triton's first E911 Quarterly Report, as requested.

Sincerely,


Christina H. Burrow

0
10/1/2002 10:00 AM
10/1/2002

Before the
FEDERAL COMMUNICATIONS COMMISSION
Washington, D.C. 20554

RECEIVED

NOV - I 2002

In the Matter of)	FEDERAL COMMUNICATIONS COMMISSION OFFICE OF THE SECRETARY
)	
Revision of the Commission's Rules)	CC Docket No. 94-102
To Ensure Compatibility with)	
Enhanced 911 Emergency Calling Systems)	
)	
Phase II Compliance Deadlines for Non-)	
Nationwide CMRS Carriers)	

To: Chief, Wireless Telecommunications Bureau
Chief, Enforcement Bureau

TRITON PCS LICENSE COMPANY L.L.C.
PHASE II E911 IMPLEMENTATION REPORT
NOVEMBER 1, 2002

Triton PCS License Company L.L.C. ("Triton"), by its attorneys, hereby submits its first quarterly enhanced 911 ("E911") report to the Federal Communications Commission ("Commission") pursuant to the Commission's decision to afford Tier II carriers additional time to meet their Phase II E911 obligations.¹ In this report, as required by the **Order to Stay**, Triton updates the status of its pending Phase I and Phase II E911 waiver requests and reports on its deployment progress.² Triton also provides additional information about its recent decision to change its E911 technology choice for its emerging GSM network from an Enhanced Observed Time Difference ("E-OTD") based location solution to a network-based solution.³

¹ Revisions to the Commission's Rules to Ensure Compatibility with Enhanced 911 Emergency Calling Systems, Phase II Compliance Deadline for Non-Nationwide CMRS Carriers, *Order to Stay*, CC Dkt. No. 94-102, FCC 02-210, paras. 28-31 (July 26, 2002) (hereinafter "*Order to Stay*"). Tier II carriers are defined as non-nationwide carriers that had over 500,000 subscribers as of year-end 2001.

² As required in the *Order to Stay*, Triton is providing this quarterly report to the Executive Directors of APCO, NENA and NASNA and their counsel.

³ Letter from J.G. Harrington and Christina H. Burrow, Triton PCS License Company, L.L.C., to Marlene H. Dortch, FCC, in CC Dkt. 94-102 (filed October 9, 2002) (notifying the Commission of Triton's decision to change Phase II E911 technology for its GSM network from the E-OTD handset-based to a network-based technology using Grayson TDOA/AOA equipment).

I. STATUS OF PENDING E911 PHASE I AND II REQUESTS.

Triton currently operates a wireless network that covers approximately 13.6 million people in Virginia, North and South Carolina, northeastern Tennessee and northern Georgia. This service area covers six major trading areas ("MTAs") and thirty-six basic trading areas ("BTAs"), primarily in rural and secondary markets. The Triton network currently utilizes TDMA technology. Within the next year, Triton plans to overlay GSM technology over the majority of its network.

Triton continues to make significant progress in its efforts to deploy Phase I location capability services. To date, Triton has received 153 requests for Phase I service. Of those requests, 146 (95%) are in service or in progress and 7 (5%) are on hold. Specific details regarding these requests, including the details applicable to each request that has been pending for more than six months, are included in Appendix A to this report.

Triton also is making significant progress towards fulfilling requests for Phase II service. Currently, Triton has 37 pending Phase II requests. Under the *Order to Stay*, Triton is not required to have Phase II service in place until March 1, 2003, or six months after a request, whichever is later.⁴ Nevertheless, as detailed in Appendix B to this report and as discussed further below, Triton is working diligently to implement Phase II service and expects to have Phase II service available in its markets before the March 1 deadline.

Appendices A and B include information on all pending requests for Phase I and Phase II service received from individual public safety answering points ("PSAPs"). These appendices list the name of the PSAP, the date the request was received, whether or not the request is valid, and the status of the request.⁵ To the extent that any request has been pending for more than six

⁴ *Order to Stay*, *supra* note 1, at para. 39.

⁵ *Id.* at para. 29.

months, the appendices list the specific reasons for the delay, the steps taken to resolve the problem, and the anticipated date of full completion of the necessary work.⁶

II. TRITON IS DEPLOYING NETWORK BASED TDOA/AOA LOCATION HARDWARE WITHIN ITS MARKETS TO SERVICE ITS PHASE II REQUESTS.

No deployment benchmark date fell due in the period preceding this quarterly report. The following is a description of the work undertaken by Triton to prepare its network to meet the first March 1, 2003 benchmark date

As indicated in its November 30, 2001, petition for waiver, Triton is committed to a network-based location system for its existing TDMA network.⁷ During the summer of 2002, to prepare for the deployment of time difference of arrival/angle of arrival (“TDOA/AOA”) hardware to Triton’s cell sites, Triton undertook market planning, market design, and site surveys. To increase Triton’s efficiency and effectiveness in responding to PSAP Phase II requests, certain groups of PSAP Phase II requests have been consolidated and Triton will deploy E911 solutions for these PSAPs as a single market area. This will allow the TDOA/AOA equipment to “share” resources among several PSAPs, thus using resources more efficiently to better implement E911 Phase II service.

Triton identified certain cell sites and counties where TDOA/AOA deployment may be subject to delays or obstacles. For example, and as detailed in Appendix B, zoning issues in Charlottesville, Virginia/Albermarle County have delayed the installation of equipment at the Triton cell sites. Currently, TDOA/AOA hardware has been installed into approximately 30 cell sites in requesting PSAP areas, with additional deployments scheduled for November. Triton is

⁶ *Id.*
⁷ *Petition for Waiver of the E911 Phase II Location Technology Implementation Rules*, CC Dkr. 94-102 (Nov. 30, 2001).

conducting non-911 call testing in the deployed areas. Initial results have yielded accurate and acceptable results.

The necessary software to support the network-based solution has been installed within Triton's mobile switching centers ("MSCs"). The central controller for the TDOA/AOA location network has been installed in one of Triton's MSC locations and has been tested. Triton expects that the necessary E5 links to Triton's mobile positioning center ("MPC") provider from the TDOA/AOA network will be ready for the initial PSAP integration in November. Where equipment has been installed, Triton has coordinated integration testing with the PSAPs to occur after the necessary E5 links have been installed and tested. Coordination for the next level of TDOA/AOA hardware installation also is under way.

Given that the first benchmark requires Triton to provide Phase II E911 service to at least fifty percent of a requesting PSAP's coverage area or population, Triton has been tracking the 911 calls made over its network. This monitoring has allowed Triton to prioritize the deployment of the TDOA/AOA hardware in heavier volume E911 Phase II areas. Cell sites are mapped according to the volume of 911 calls placed over the monitoring period.

III. LOCATION TECHNOLOGY CHANGE FOR GSM OVERLAY NETWORK

In its initial waiver request, Triton informed the Commission of its plans to use E-OTD technology for a GSM network overlay of its existing TDMA network.⁸ As Triton proceeded with its GSM network overlay planning and implementation, however, several major issues and concerns arose that made the E-OTD location solution for GSM an economically and technically difficult location solution for Triton. First, Triton began to receive conflicting information regarding the operation of E-OTD technology from Triton's two GSM network infra-structure

vendors. Second, Triton became concerned when it learned that only a limited number of E-OTD capable handsets were available, with the majority being very high end handsets. Finally, when the costs of E-OTD were considered in connection with other alternatives, Triton determined that the technology did not provide it with a cost effective E911 solution.

During the summer of 2002, Triton's two network infra-structure vendors began to provide Triton differing information regarding the availability of Location Measurement Units ("LMUs"). Triton's vendors also disagreed about the installation and operational characteristics of the LMUs. These disagreements led to concerns about the ability of the vendors to provide the necessary equipment in a timely fashion as well as concerns over the overall capabilities of E-OTD.

Triton also discovered during the summer of 2002 that it would be required to install additional antennas to support the LMUs. **As** the majority of Triton's sites are leased facilities, adding additional antennas not only would be extremely costly, but would require Triton to renegotiate its leases. To do so would necessitate that Triton address zoning and tower loading impact requirements and assess the terms of its current leases, all of which are costly and time consuming activities.

The availability of E-OTD capable handsets also was of major concern to Triton. **As** its implementation dates grew nearer, Triton's review of the available handsets showed that most GSM handsets are not E-OTD compatible. While some handsets are E-OTD compatible, they are very expensive – much more so than the average Triton handset. Reasonably priced, available handsets are critical to Triton's transition to a GSM network, and a lack of E-OTD

⁸ *Petition for Waiver of the E911 Phase II Location Technology Implementation Rules*, CC Dkt. 94-102 (Aug. 3, 2001); *See also Petition for Waiver of the E911 Phase II Location Technology Implementation Rules*, CC Dkt. 94-102 (Nov. 30, 2001).

handsets would have an immediate impact on Triton's ability to meet the E-OTD handset deployment requirements during the roll out of its new GSM service.

Finally, the costs of E-OTD implementation were growing ever higher. For example, additional network elements within the MSC and the base station controller ("BSC") are required to support E-OTD technology. Triton found that the costs connected with providing these additional network elements were prohibitive for a Tier II carrier like Triton, as E-OTD deployment essentially would force Triton to purchase duplicate elements of the network-based location system it is currently using for its TDMA network.

After considering all of these factors, and evaluating the status of CSM location capability from its network based location equipment provider, Triton determined that it could best meet its E911 obligations for its GSM network overlay with a network-based solution. Triton is, therefore, currently working with its network-based location vendor, Grayson Wireless, to implement CSM capability within its TDOA/AOA network-based location equipment. Because Triton already is deploying Grayson's TDOA/AOA hardware, Grayson was the logical choice to add the capability to service E911 Phase II for Triton's GSM network overlay. Triton anticipates testing this new GSM capability in one of its markets by December 2002. **As** Triton will not be providing commercial service using its GSM network until some time during the first quarter of 2003 at the earliest, Triton expects to have its GSM E911 solution up and running in each of its markets as commercial service begins.

AFFIDAVIT

I, David D Clark, an officer of TRITON PCS LICENSE Co. L.L.C. ("Triton"), declare under **penalty of perjury pursuant to 47 C.F.R. § 1.16** of the Federal Communications Commission's rules that to the best of my knowledge and belief the foregoing is true and correct.


Signature

David D. Clark
Name

EVF & CFO
Title


Triton PCS License Co. L.L.C.

November 1, 2002

IV. ADDITIONAL QUESTIONS

Should there be any questions or if any additional information is required, contact the undersigned

Respectfully submitted,



TRITON PCS LICENSE COMPANY, LLC

J.G. Harrington
Christina H. Burrow

Its Attorneys

DOW LOHNES AND ALBERTSON, PLLC
1200 New Hampshire Ave., NW
Suite 800
Washington, DC 20036
(202) 776-2000

November 1, 2002

CERTIFICATE OF SERVICE

I, Edward J. Palmieri, do hereby certify that on this 1st day of November, 2002, a copy of the foregoing TRITON PCS LICENSE CO. L.L.C. Quarterly E911 Report was served by U.S. Mail, first-class postage prepaid to the following:

Jim Gocke
Interim Executive Director
NENA
422 Beecher Rd.
Gahanna, OH 43230-1797

James R. Hobson
Counsel for NENA
Miller & Van Eaton, P.L.L.C.
1155 Connecticut Avenue, NW
Suite 100
Washington, DC 20036

John Ramsey
Executive Director
APCO
351 N. Williamson Boulevard
Daytona Beach, FL 32114-1112

Robert M. Gruss
Counsel for APCO
Shook, Hardy & Bacon
600 14th Street, NW, Suite 800
Washington, DC 20005

Evelyn Bailey
President
NASNA
Vermont Enhanced 9-1-1 Board
94 State Street
Drawer 20
Montpelier, VT 05620-6501

Thomas J. Sugrue
Chief
Wireless Telecommunications Bureau
Federal Communications Commission
445 12th Street, SW, Room 3-c252
Washington, DC 20554

David Solomon
Chief
Enforcement Bureau
Federal Communications Commission
445 12th Street, SW, Room 7-C485
Washington, DC 20554

Judith Boley Herman
Federal Communications Commission
Room 1-C804
445 12th Street, SW
Washington, DC 20554

Jeanette Thomton
OMB Desk Officer
10236 NEOB
725 - 17th Street, NW
Washington, DC 20503



Edward J. Palmieri

Triton PCS License Company, L.L.C.. - Pending E911 Phase I Requests

PSAP	State	Date of Phase One (1) Request	Considered valid at this time?	Status	Notes
Beaufort County	SC	07/12/99	No	As of 9/19/02 - PSAP working on their equipment and is not ready	PSAP is estimating readiness soon after Jan '03
Hilton Head Island	SC	07/12/99	No	As of 9/19/02 - PSAP working on their equipment and is not ready	PSAP is estimating readiness soon after Jan '03
Fairfield County	SC	07/19/99	Partial'	PSAP cannot receive 20 digits - 'partially implemented - Can receive PANI and Tower Address - PSAP equipment cannot receive call back number	Anticipate if and when Phase II is requested and PSAP converts to NCAS, call back number situation will be rectified, however, no guarantees
Laurens County	SC	07/23/99	Partial'	PSAP cannot receive 20 digits - 'partially implemented - Can receive PANI and Tower Address - PSAP equipment cannot receive call back number	Anticipate if and when Phase II is requested and PSAP converts to NCAS, call back number situation will be rectified, however, no guarantees
Colleton County	SC	07/26/99	No	As of 9/16/02 - PSAP still not ready	On 10/17/02 Triton checked with PSAP for any change in status - PSAP indicated that they still are not ready - will notify Triton when they are ready - no timeframe given.
Sumter County	SC	09/12/00	Initially No - Now Yes'	Initially the LEC (Verizon) was not ready to support Phase I for this county - No Selective Router in this area	'As of 8/29/02 - Verizon has advised they will be ready by year end '02 or early '03
County/City of Christiansburg	VA	3/8/2001	Initially No - Now Yes"	Facilities issue - PSAP is on a Verizon selective router that resides in Sprint LEC territory - need to cross LATA with an IXC provider	Looking at December deployment
Lee County	SC	04/16/01	Initially No - Now Yes'	Initially the LEC (Verizon) was not ready to support Phase I for this county - No Selective Router in this area	'As of 8/29/02 - Verizon has advised they will be ready by year end '02 or early '03
Pulaski County	VA	7/3/2001	Initially No - Now Yes'	Facilities issue - PSAP is on a Verizon selective router that resides in Sprint LEC territory - need to cross LATA with an IXC provider	Looking at December deployment
City of Franklin	VA	8/30/2001	Initially No - Now Yes'	'PSAP was not ready until late July. Trunks due date moved out several times to accomodate PSAP.	Slated for November deployment
Liberty County	GA	09/07/01	No	No Selective Router in place	As there is no selective router in place, Triton is unable to consider this as a valid request
New Kent County	VA	9/17/2001	Initially No - Now Yes*	'Initially PSAP needed to order equipment - PSAP is now ready	Trunk order due dates have been pushed back several times because PSAP equipment was not in place. At this point the PSAP is ready and deployment is slated for November
Stafford County	VA	9/21/2001	Initially No - Now Yes'	Call routing issue between Fredericksburg and Stafford recently resolved by the PSAPs. Will be ordering trunks and looking at late 2002 deployment.	Triton PCS not licensed in Stafford however there is a single sector that covers part of Stafford county. Stafford county is AWS territory and we are negotiating with Fredericksburg County on call routing.

PSAP	State	Date of Phase One (1) Request	Considered valid at this time?	Status	Notes
City of Radford	VA	9/25/2001	Initially No - Now Yes'	Facilities issue - PSAP is on a Verizon selective router that resides in Sprint LEC territory. need to cross LATA with an IXC provider-Looking at December deployment	Looking at December deployment
Gloucester County	VA	10/3/2001	No	PSAP not ready until early 2003	Triton is contacting PSAP occasionally to determine statu
Southampton County	VA	11/15/2001	Initially No - Now Yes'	'Migrating to new selective router.	December 02 deployment scheduled
Mecklenburg County	VA	12/3/2001	Initially No - Now Yes'	'Migrating to new selective router.	December 02 deployment scheduled
Sussex County	VA	12/3/2001	Initially No - Now Yes'	'Migrating to new selective router	December 02 deployment scheduled
Washington County	VA	1/4/2002	Initially No - Now Yes'	'PSAP is migrating to a new selective router - Trunks ordered	December 02 deployment scheduled
Madison County	NC	01/08/02		As of 9/17/02 - PSAP still working with LEC (Verizon) to	PSAP advised Triton to call back after 12/1/02
Botetourt County	VA	1/17/2002	Initially No - Now Yes*	Upon initial request in Jan '02, PSAP was not ready to accept Phase I info - On 9/19/02 -PSAP held a kick off meeting w/ PSAP and are now ready.	Triton is slated for December '02 deployment
Johnston County	NC	1/23/2002	Yes	Communication error between Triton and Intrado. Original cell site information provided to Intrado in April 02. Intrado did not have record of receiving info. In July, info resent and we began working through normal deployment process.	Slated for November deployment
Nottoway County	VA	2/25/2002	Yes	According to PSAP 10/25, PSAP not ready to receive Phase I. Contracted Mast International to assist in deployment.	Early 03 Deployment planned
City of Dunn	NC	3/4/2002	Yes	Communication error between Triton and Intrado. Original cell site information provided to Intrado in April 02. Intrado did not have record of receiving info. In July, info resent and we began working through normal deployment process.	Slated for November deployment
City of Colonial Heights	VA	3/4/2002	Yes	Call routing sent to PSAP 6/28/02. Originally, PSAP was a secondary PSAP. In 8/02, PSAP became primary. Call routing returned 9/12/02.	Looking at November Deployment
Goochland County	VA	3/20/2002	Possibly'	'Waiting for update from PSAP-Not responsive.	Trunks ordered and due 10/28. Assuming PSAP is ready, November deployment planned.
Amelia County	VA	3/22/2002	Initially No - Now Yes'	As of 7/18/02 - 'PSAP trunks to selective router to be installed in 3-4 weeks	Triton is working with PSAP for a 11/01/02 implementation

PSAP	State	Date of Phase One (1) Request	Considered /alid at this time?	Status	Notes
City of Fredericksburg	VA	3/29/2002	Initially No - Now Yes'	PSAP is now ready (Reference Stafford County above)	Testing 10/23/02
Smyth County	VA	4/18/2002	Yes	In process of ordering trunks Looking at Late 2002 deployment	Looking at Late 2002 deployment
Town of Vinton	VA	5/23/2002	Initially No - Now Y	Left voice mail. After further contact, PSAP is targeting 1/1/03 for implementation.	Slated for Jan 03 deployment
Greene County	VA	5/28/2002	Yes	Trunks ordered	Slated for November deployment
Spotsylvania County	VA	6/5/2002	Yes	10/11-Trunks ordered.	Looking at November deployment
Caroline County	VA	6/25/2002	Initially No - Now Yes'	*Migrating to new selective router.	December 02 deployment scheduled
nan County	GA	07/11/02	Yes'	associated with implementing Phase I (only one cell site in this area). No decision to proceed as of yet.	Waiting on PSAP to make final decision to implement
Dinwiddie County	VA	8/8/2002	Yes	PSAP ready	Looking at a Jan 03 turnup date.
Harnett County	NC	8/26/2002	Yes	PSAP ready. Trunks ordered.	Slated for November deployment
Madison County	VA	9/5/2002	Yes	PSAP ready	Slated for Early 2003 deployment
Fluvanna County	VA	9/16/2002	No	After contacting PSAP they notified Triton that they will not be ready until early 2003	

Triton PCS License Company, L.L.C. - Pending E911 Phase II Requests

SAP	State	Date of Phase II Request	Considered Valid?	Status
Chesterfield	VA	2/8/2001	Yes	by Grayson in this market area in November '02.
City of Virginia Beach	VA	3/13/2001	Yes	TDONAOA equipment is installed in this market area and has undergone initial connectivity testing by Grayson - Initial accuracy testing is on-going at this time - Initial PSAP testing is scheduled for the November '02 timeframe - Waiting on E5 links to be established into Triton's MPC provider.
York	VA	3/14/2001	Yes	TDONAOA equipment is installed in this market area and has undergone initial connectivity testing by Grayson - Initial accuracy testing is on-going at this time - Initial PSAP testing is scheduled for the November '02 timeframe - Waiting on E5 links to be established into Triton's MPC provider
Spartanburg	SC	3/20/2001	Yes	Cell site preparation is being completed by Triton - Grayson is schedule to install the TDONAOA equipment on November 4th - initial testing by Grayson to occur mid November
City of Hampton	VA	3/21/2001	Yes	TDONAOA equipment is installed in this market area and has undergone initial connectivity testing by Grayson - Initial accuracy testing is on-going at this time - Initial PSAP testing is scheduled for the November '02 timeframe - Waiting on E5 links to be established into Triton's MPC provider
				TDOPJAOA equipment is installed in this market area and has undergone initial connectivity testing by Grayson - Initial accuracy testing is on-going at this time - Initial PSAP testing is scheduled for the November '02 timeframe - Waiting on E5 links to be established into Triton's MPC provider
City of Newport News	VA	3/27/2001	Yes	TDOPJAOA equipment is installed in this market area and has undergone initial connectivity testing by Grayson - Initial accuracy testing is on-going at this time - Initial PSAP testing is scheduled for the November '02 timeframe - Waiting on E5 links to be established into Triton's MPC provider
City of Chesapeake	VA	3/28/2001	Yes	TDONAOA equipment is installed in this market area and has undergone initial connectivity testing by Grayson - Initial accuracy testing is on-going at this time - Initial PSAP testing is scheduled for the November '02 timeframe - Waiting on E5 links to be established into Triton's MPC provider
City of Norfolk	VA	4/1/2001	Yes	TDONAOA equipment is installed in this market area and has undergone initial connectivity testing by Grayson - Initial accuracy testing is on-going at this time - Initial PSAP testing is scheduled for the November '02 timeframe - Waiting on E5 links to be established into Triton's MPC provider.
James City County	VA	4/4/2001	Yes	TDONAOA equipment is installed in this market area and has undergone initial connectivity testing by Grayson - Initial accuracy testing is on-going at this time - Initial PSAP testing is scheduled for the November '02 timeframe - Waiting on E5 links to be established into Triton's MPC provider
City of Portsmouth	VA	3/20/2001	Yes	TDONAOA equipment is installed in this market area and has undergone initial connectivity testing by Grayson - Initial accuracy testing is on-going at this time - Initial PSAP testing is scheduled for the November '02 timeframe - Waiting on E5 links to be established into Triton's MPC provider.
Charlottesville City, UVA - Albemarle County	VA	6/21/2001	Yes	This PSAP area has undergone initial market planning by Grayson - Zoning issues have held up installation at cell sites - Within Albemarle County any and all changes at a cell site must undergo zoning approval - This includes items such as GPS antennas and external cabinets at many self contained cell sites - Anticipate 90 - 180 day delay until installation can begin
City of Richmond	VA	9/6/2001	Yes	Market plan has been reviewed and approved by Triton - initial deployment of TDONAOA equipment scheduled to be installed by Grayson in this market area in November '02.

PSAP	State	Date of Phase II Request	Considered Valid?	Status
City of Martinsville				
Henry County	VA	9/17/2001	Yes	Grayson has delivered initial market engineering plan for this PSAP area to Triton - it is currently undergoing review
City of Lynchburg	VA	9/24/2001	Yes	This area tentatively scheduled to under go initial market plan engineering for TDONAOA deployment in December '02
Accomack/Norhampton Counties	VA	9/25/2001	Yes	TDONAOA equipment is installed in this market area and has undergone initial connectivity testing by Grayson - Initial accuracy testing is on-going at this time - Initial PSAP testing is scheduled for the November '02 timeframe - Waiting on E5 links to be established into Triton's MPC provider.
Henrico		10/18/2001	Yes	Market plan has been reviewed and approved by Triton - initial deployment of TDONAOA equipment scheduled to be installed by Grayson in this market area in November '02
City of Fayetteville	NC	10/19/2001	Yes	This area tentatively scheduled to under go initial market plan engineering for TDONAOA deployment in December '02
Greenville County		11/14/2001	Yes	Cell site preparation is being completed by Triton. Grayson is schedule to install the TDONAOA equipment on November 4th - initial testing by Grayson to occur mid November
Warren County	VA	11/19/2001	Yes	This area tentatively scheduled to under go initial market plan engineering for TDONAOA deployment in December '02
Tennessee - Statewide request	TN	12/28/2001	Yes	This area tentatively scheduled to under go Initial market plan engineering for TDOA/AOA deployment in December '02
Johnston County	NC	1/23/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDONAOA deployment in December '02
City of Salem	VA	3/6/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDONAOA deployment in December '02
Pittsylvania County	VA	4/4/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDONAOA deployment in December '02
Rockbridge County (Lexington & Buena Vista)	VA	5/23/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDOA/AOA deployment in December '02
Catawba County	NC	5/24/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDOA/AOA deployment in December '02
Duplin County	NC	6/5/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDOA/AOA deployment in December '02
New Hanover County		2/26/2002		
Hart County	GA	7/11/2002	Yes	This PSAP is currently only being served with one cell site that actually physically does not reside within the PSAP area (calls from two of the three sectors on the site are routed to this PSAP). In addition, the site in question is on the edge of Triton's network. The PSAP that handles the adjoining county to Hart County has yet to request Phase II. It is doubtful that Triton would be able to provide locations to Hart County with TDOA/AOA hardware with only one site to which to implement it in to. Discussions are on-going with Hart County as to the status of their Phase II request
County of Dinwiddie	VA	8/8/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDOA/AOA deployment in December '02
Hoke County	NC	8/19/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDOA/AOA deployment in December '02
McDowell County	NC	8/22/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDOA/AOA deployment in December '02
Harnett County	NC	8/26/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDOA/AOA deployment in December '02
City of New Bern	NC	8/27/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDOA/AOA deployment in December '02
Columbus County	NC	9/10/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDOA/AOA deployment in December '02
Nash County	NC	9/19/2002	Yes	This area tentatively scheduled to under go initial market plan engineering for TDOA/AOA deployment in December '02