

ALLTEL Communications, Inc.

E-911

Second Quarterly Report

February 3, 2002

RECEIVED

FEB . 5 2003

Federal Communications Commission
Office of the Secretary

Introduction

ALLTEL Communications, Inc. ("ACI") is a cellular and PCS provider subject to the Phase II deployment requirements for Tier II carriers as contained in the Commission's Order to Stay, CC Docket No. 94-102, 17 FCC Rcd 14841 (2002) ("Stay Order"). ACI has chosen an AGPS handset-based location technology to comply with the Phase II E-911 requirements. Under the terms of the Stay Order, ACI is required to begin selling and activating location capable handsets no later than March 1, 2003, and is required to begin delivering Phase II enhanced service to PSAPs by the later of six months of a bona fide PSAP request or March 1, 2003. Neither the handset deployment benchmark nor the deadline for delivering Phase II service has passed and ALLTEL therefore remains in compliance with the terms of the Stay Order. The instant report is submitted pursuant to paras. 28-31 of the Stay Order.

ACI has continued to actively engage the PSAPs within its market areas to ensure timely activation of both Phase I and Phase II E911 services as early as possible given the status and readiness of the particular PSAP, the availability of vendor equipment and LEC upgrades, as well as the impending Commission deadlines for Phase II E911 under the Stay Order.

I. Phase II AGPS Network Deployments

ACI notes that various parts of its multi-vendor network, including handsets, cell sites, switches and the PDE/MPC, must all properly interface to provide seamless and reliable location data. ACI summarizes the status of the necessary network upgrades and deployments required for it to provide Phase II functions.

Switch Upgrades. ACI's network contains switches from each of the major vendors – Lucent, Nortel and Motorola. ACI has completed the software loads in its switches and cell sites as required and is in the process of testing its AGPS solution in selected markets served by each type of switch.

MPC/PDE. The redundant MPC/PDEs has been deployed and tested, and is fundamentally stable. Redundant trunking between the units has been implemented. ALLTEL has configured its system consistent with the standard E-2 interface and has begun testing. As discussed below, and as the Commission has acknowledged, further real-world testing of the MPC/PDE is necessary on a PSAP-by-PSAP basis to ensure end-to-end functionality. ACI is engaged in such testing with capable PSAPs prior to cutting to live service.

II. Handset Deployment

The Stay Order requires that ACI, as a Tier II carrier, begin selling and activating ALI-capable handsets by March 1, 2003. As previously reported, ALLTEL began deploying and activating its first **ALI** capable handsets in its **markets** on June 30, 2002 in compliance with this requirement. As of December 2002 ACI had disbursed approximately 416,000 GPS handsets, including those disbursed to agents, and has targeted the end of 3Q2003 for meeting (or nearing) the 100 percent benchmark for handset sales. The following is a summary list of AGPS enabled handsets and their launch dates:

Audiovox 9155	6/30/02
Kyocera 2325	10/14/02
Motorola 120e	10/10/02
Kyocera 7135	11/02
Audiovox 9500	11/02
Toshiba CDM9500	11/02
Kyocera 3225	3/03 (target)
Motorola T720	2/03 (target)

III. Accuracy Requirements and Methodology

ACI's extensive testing and evaluation processes were previously reported and detailed in its First Report. ACI has now largely transitioned from testing and evaluation of its AGPS solution, which ACI believes is compliant with the Commission's rules and consistent with OET Bulletin 71, to real-world deployment of its technology in response to valid PSAP requests. ACI has contracted with TechnoCom to develop procedures and provide assistance to establish proper techniques to configure each cell site and sector as well as to ensure accurate delivery of Phase II location information to capable PSAPs. ACI and TechnoCom are working closely with individual capable PSAPs to further test and refine the accuracy and reliability of its solution, taking into account the particulars of each individual PSAP's network and capabilities. In all markets in which PSAPs have requested service ACI anticipates that it will be capable of transmitting Phase II-compliant ALI to the PSAP for all of its MSC vendors -- Lucent, Nortel and Motorola. As discussed below, additional testing is required as individual PSAPs complete their own upgrades. Finally, ACI will continue to test new ALI-capable handsets prior to their acceptance into its product line to establish benchmarks for Phase II location accuracy, as previously reported.

IV. Deployment Issues

As previously reported, ACI has encountered the same PSAP, vendor and LEC issues as well as the technology hurdles normally experienced with the initial deployment of a maturing technology. These issues have arisen in both the Phase I and Phase II contexts. Many of these hurdles have since been overcome in most markets, and ACI believes that in most markets, remaining problems can be resolved in time for timely

deployment of Phase II to PSAPs. In some markets however, problems persist as outlined in the attached chart. (*See* Exhibits A and C for details.)

ACI has aggressively worked to resolve the previously-reported integration problems with the PDE and MPC products. These problems involved interpretation of standardized interfaces between different vendor platforms and the fact that commercial test equipment to verify and assist in the deployment of this AGPS technology was still being developed. Testing equipment is now available, and ACI has since been able to resolve many of these issues, particularly in its Lucent and Nortel markets. Developing the test method for the Motorola markers has proven more difficult, but ACI nevertheless expects that the deficiencies experienced can be resolved well in advance to meet the required target dates for launching service to individual capable PSAPs.

V. Status of Phase I and Phase II Deployment Efforts.

ACI continues to strive for early E911 deployment. Substantial progress has been made in its efforts to deploy Phase I service. Additional markets are moving toward live Phase II deployment, and ACI has established good working relationships with the PSAPs in its markets.

A. Phase I

ALLTEL has deployed Phase I service in response to approximately 385 PSAP requests. ALLTEL has approximately 184 PSAP requests for Phase I in progress. Of this number, approximately 155 requests have been pending for more than six months due to the various reasons delineated in the "Notes" section of the spreadsheets. The vast majority of these requests will met through Phase I deployment by the end of the 1Q2003. The balance of the requests, with one or two possible exceptions, will be met with deployments scheduled by the end of 2Q2003.

B. Phase II

To date ALLTEL has received 119 Phase II requests. As a Tier II carrier under the Commission's Stay Order, the prospective deployment deadlines for these requests (assuming all are bona fide requests) are as follows:

- Of the 119 requests 4 have been cut live (see Appendix D).
- Of the 119 requests if all were valid 62 would be due by March 1, 2003
- Of the 119 requests if all were valid 24 would be due by March 31, 2003
- Of the 119 requests if all were valid 3 would be due by the end of June 2003
- Of the 119 requests 21 have negotiated a deployment date beyond the six month period as noted in the comment section.
- Of the 119 requests 5 have been withdrawn at the PSAP's request.

ALLTEL would be pleased to provide the Commission with such additional information as it may require.

C. Upcoming March 1, 2003 Condition

Technology issues for ACI's multi-vendor network have largely been resolved, and ALLTEL is working aggressively on a PSAP-by-PSAP basis and is cautiously optimistic that Phase II deployment will expedite even further in the coming months. It is likely, however, that some minor delays will result in Phase II service in some markets. By March 1, 2003, ACI will have taken all the steps not dependent on PSAP readiness: it has completed all hardware and software upgrades necessary in its own network and completed testing; accounted for all trunking between its system to the selective router and the ALI database; and established and maintained contact with the PSAPs to obtain any necessary information. *Order on Reconsideration*, FCC 02-318, ¶ 21 (rel. Nov. 26, 2002) (“*Richardson Recon Order*”), to be codified at 47 C.F.R. § 20.18(j)(4)(vi). As discussed below, however, full end-to-end testing requires PSAP participation

ACI has learned that further refinements are necessary during the final deployment stages, as each PSAP's network and equipment is different. Sometimes ACI learns that a modification in its own network is required; other times, an upgrade or modification to the PSAP's CPE may be required. In any event, coordination with PSAPs is required throughout the troubleshooting process, including: determining which link in the presentation chain is the source of the malfunction; assembling the appropriate personnel; planning and executing live calls from within a sector; and adjustments to ensure that ALI data can be “pulled” via the interface; and developing MPC patches and enhancements to accommodate multiple bids from LEC systems. Moreover, each individual launch effort requires a “me-up and re-test” to ensure that the Phase II solution reflects the current state of ACI's network. Even if the PSAP is not Phase II-capable, ACI will work above-and-beyond its obligations to help the PSAP assess its shortcomings to ensure progress toward Phase II development. New data management systems and processes to address these issues are under development.

Because of its demonstrated good faith efforts in coordinating and testing with PSAPs, in most markets ACI and the PSAP have worked toward a mutually-agreed launch date. *See Richardson Recon Order*, to be codified at 47 C.F.R. § 20.18(j)(4)(vi). ACI is hopeful that similar accords can be reached with remaining PSAPs. Nevertheless, in some markets there is a chance that ACI will need to avail itself of the certification process of the new rules (in which case it will, of course, apprise the PSAP(s) of ACI's intent in accordance with the rules), or seek very limited relief (a matter of a few weeks) beyond the March 1, 2003 date. ACI's good faith efforts warrant Commission flexibility as ACI works through the PSAP-specific issues that will arise during final end-to-end testing with PSAPs.¹

¹ As the Commission has acknowledged, an additional period of time is required between the time the PSAP becomes E-911 capable and the date of service launch. *See Richardson Recon. Order*, to be codified at 47 C.F.R. § 20.18(j)(4)(x) (affording certifying carriers 90 days to provide E911 service after the PSAP becomes capable).

ACI would be pleased to provide the Commission with such additional information as it may require.

VI. Declaration

I have read the foregoing E911 First Quarterly Report of ALLTEL Communications, Inc. and declare under penalty of perjury that it is true and correct ~~to~~ the best of my information and belief. Executed February 3, 2003.

Glenn S. Rabin
Vice President
Federal Communications Counsel
ALLTEL Communications, Inc.

CERTIFICATE OF SERVICE

I, Glenn S. Rabin, hereby certify that on the 3rd day of February, **2003**, I caused copies of the foregoing "Quarterly Report" to be sent to the following by either first class mail, postage pre-paid, to the following:

John Ramsey
Executive Director, APCO
APCO International, Inc.
World Headquarters
351 N. Williamson Blvd.
Daytona Beach, FL 32114

Jim Goerke
Interim Executive Director, NENA
422 Beecher Road
Columbus, OH 43230

Evelyn Bailey
President, NASNA
94 State Street
Drawer 20
Montpelier, VT 05620

Robert M. Gurs
Counsel, APCO
Shook, Hardy and Bost
600 14th Street, N.W.
Suite 800
Washington, D.C. 20005

James R. Hobson
Counsel, NENA and NASNA
Miller & VanEaton
1155 Connecticut Avenue, N.W.
Washington, D.C. 20036

Qualex International
Federal Communications Commission
445 12th Street, S.W., Room CY-B402
Washington, D.C. 20554

Glenn S. Rabin

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
AL	BALDWIN	BALDWIN COUNTY EMERGENCY DISTRICT	5/3/2001	YES	CAMA TRUNKS INSTALLED	PSAP going to phase II. Negotiated deployment date of 06/01/03.	06/01/03
AL	BULLOCK	BULLOCK COUNTY E 911	3/1/2002	YES	TESTING IN PROGRESS	Waiting on order for trunks to tandem. Delay between ALLTEL, IXC and LEC in getting span set up	01/10/03
AL	BUTLER	BUTLER COUNTY COMMUNICATION DISTRICT	10/10/00, 11/5/01	YES	TRUNKS ORDERED	Negotiated deployment date of 02/28/03 with PSAP.	02/28/03
AL	COFFEE	COFFEE COUNTY SHERIFFS OFFICE	2/2/01, 1/24/02	YES	ON HOLD	Negotiated deployment date of 05/07/03 with PSAP.	05/07/03
AL	ENTERPRISE CITY (COFFEE)	ENTERPRISE 911	2/2/2001	YES	ON HOLD	Negotiated deployment date of 05/07/03 with PSAP.	05/07/03
AL	COVINGTON	COVINGTON COUNTY 911	4/28/2000	YES	ON HOLD	Negotiated deployment date of 07/06/03 with PSAP.	07/06/03
AL	DALLAS	DALLAS COUNTY SHERIFF OFFICE	11/3/2000	YES	ON HOLD	Negotiated deployment date of 05/15/03 with PSAP.	05/15/03
AL	HENRY	HENRY COUNTY 911	9/28/2000	YES	ON HOLD	Waiting on PSAP to return PSAP Information Form and NDA. Several attempts have been made to the PSAP in an effort to get them to return the forms.	TBD
AL	LOWNDES	LOWNDES COUNTY E911	1/25/2001	YES	ON HOLD	Negotiated deployment date of 05/09/03 with PSAP.	05/09/03
AL	MONROE	MONROE COUNTY E911	8/18/00, 11/5/01	YES	ON HOLD	Negotiated deployment date of 06/07/03 with PSAP.	06/07/03
AL	PIKE	PIKE COUNTY SHERIFF'S OFFICE	4/12/2002	YES	READY TO TEST	Necessary enhancements to PSAP not done until December 2002	02/15/03
Total AL Request	11						
AR	BAXTER	BAXTER COUNTY DISPATCH	4/28/2001	YES	AT&T T-1 complete; Order for T-1 & trunks to be placed w/SBC 12/17/02.	Negotiated deployment date of 02/15/03 with PSAP.	02/15/03
AR	COLUMBIA	COLUMBIA CO 911 CTR	11/16/2001	YES	Pending approval of CRS by PSAP	Negotiated deployment date of 03/06/03 with PSAP.	03/06/03
AR	UNION(Century)	ELDORADO POLICE DEPT	2/4/2002	YES	AT&T T-1 complete; FOC for SBC T-1 & trunks pending due to dispute w/SBC re: ACNA/CCNA issues	Negotiated deployment date of 02/28/03 with PSAP.	02/28/03

ALLTEL				
E911 Phase 1 Active Deployments				
Status				
State	PSAP County	PSAP Name	Request for Service Date	Valid Request
AR	CHICOT	LAKE VILLAGE POLICE DEPT	6/7/2001	YES
AR	CROSS	CROSS COUNTY 911	11/12/2002	YES
AR	LAFAYETTE	LAFAYETTE CO SHERIFF OFFICE	2/19/2002	YES
AR	LITTLE RIVER	LITTLE RIVER SO	8/12/2002	YES
AR	MARION	MARION CO SHERIFF DEPT	10/4/2001	YES
AR	JEFFERSON(Century)	METRO EMERGENCY COMMUNICATIONS ASSOC	20/2001	YES
AR	MONTGOMERY	MONTGOMERY CO 911	25/2002	YES
AR	FRANKLIN	PSAP INFORMATION FORM HAS NOT YET BEEN RETURNED	22/2002	
AR	STONE	STONE COUNTY 911	11/31/2002	
TOTAL AR REQUESTS		12		
AZ	PINAL	YET PROVIDED	7/7/2002	YES

Status	Comments on Delay	Projected Date for Phase Deployment
T&T T-1 complete; FOC for SBC T-1 & trunks ending due to dispute /SBC re ACNA/CCNA issues	Negotiated deployment date of 02/28/03 with PSAP	02/28/03
for SBC T-1 & trunks ending due to dispute /SBC re ACNA/CCNA issues	Negotiated deployment date of 02/15/03 with PSAP	02/15/03
ENDING FOC ON NETWORK ORDER		TBD
T&T T-1 complete; Order for T-1 & trunks to be placed w/SBC 12/17/02	Negotiated deployment date of 02/28/03 with PSAP	02/28/03
TRUNKS ORDERED	1/3/03 - Per update fr S. Hall, T-1 & one set of trunks ordered for Lafayette County on 11/21 were held up due to legal issues which were resolved on 12/19/02. The trunks for Jefferson Co., cannot be submitted until FOC rec'd on Lafayette order. - RH 12/16/02 - Per email from Sheila Hall AT&T EPOC information rec'd & T-1 w/first set of trunks ordered 11/21/02. Pending FOC due to orders disputes with SBC regarding ACNA/CCNA issues. - RH 12/16/02 - Per Tony Fuller, EPOC rec'd from AT&T & trunk orders placed with SBC - ARIBA # AWR712	02/15/03
PROGRESS		03/25/03
ENDING VERIFICATION CELL DATA INFO		02/22/03
ending Receipt of NDA &		
PROGRESS		04/07/03

Exhibit A

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
AZ	YAVAPAI	SEDONA (CITY OF)	3/31/2000	NO	TBD upon receipt of new request required by state 911 coordinator	10/17/2002 Penelope Meyers with the Arizona Board said will deploy one by one as she confirms equipment is in place and PSAP is ready. She will give us the requests for each.	TBD
TOTAL AZ REQUESTS	2						
FL	CALHOUN	CALHOUN COUNTY SHERIFFS DEPARTMENT	2/25/2002	YES	ON HOLD	Negotiated deployment date of 05/09/03 with PSAP	05/09/03
FL	CLAY	CLAY COUNTY DEPARTMENT OF PUBLIC SAFETY	4/16/2002	YES	ON HOLD	Negotiated deployment date of 05/06/03 with PSAP	05/06/03
FL	DE SOTO	DE SOTO EMERGENCY MANAGEMENT DEPARTMENT	9/12/2002	YES	ON HOLD	Negotiated deployment date of 06/12/03 with PSAP	06/12/03
FL	HERNANDO	HERNANDO COUNTY SHERIFFS DEPARTMENT	3/22/01, 11/2/01	YES	READY TO TEST	Negotiated deployment date of 03/09/03 with PSAP	03/09/03
FL	HILLSBOROUGH	HILLSBOROUGH COUNTY SHERIFFS DEPARTMENT	9/27/2000	YES	READY TO TEST 1ST QUARTER 2003	Negotiated deployment date of 04/11/03 with PSAP	04/11/03
FL	HOLMES	HOLMES COUNTY SHERIFFS DEPARTMENT	2/21/2001	YES	PLACING TRUNK ORDERS	Negotiated deployment date of 03/06/03 with PSAP	03/06/03
FL	LEE	LEE COUNTY SHERIFF	8/1/2002	YES	IN PROGRESS	Negotiated deployment date of 04/01/03 with PSAP	04/01/03
FL	LEON	LEON COUNTY SHERIFFS DEPARTMENT	4/30/1997	YES	IN PROGRESS	Negotiated deployment date of 02/05/03 with PSAP	02/05/03
FL	MANATEE	MANATEE COUNTY 911	11/29/2000	YES	READY TO TEST 1ST QUARTER 2003	Negotiated deployment date of 02/16/03 with PSAP	02/16/03
FL	OKALOOSA	OKALOOSA SHERIFFS DEPARTMENT	8/25/2001	YES	TRUNK ORDERS	Negotiated deployment date of 02/08/03 with PSAP	02/08/03
FL	PASCO	PASCO COUNTY FIRE & RESCUE	10/2/00 8/20/01	YES	READY TO TEST 1ST QUARTER 2003	Negotiated deployment date of 02/28/03 with PSAP	02/28/03
FL	PINELLAS	PINELLAS COUNTY 911	7/27/2000	YES	READY TO TEST 1ST QUARTER 2003	Negotiated deployment date of 04/16/03 with PSAP	04/16/03
FL	POLK	POLK COUNTY 911	11/9/2000	YES	READY TO TEST 1ST QUARTER 2003	Negotiated deployment date of 03/20/03 with PSAP	03/20/03
FL	SARASOTA	SARASOTA COUNTY POLICE DEPARTMENT & 911	6/25/2001	YES	READY TO TEST 1ST QUARTER 2003	Negotiated deployment date of 02/23/03 with PSAP	02/23/03
FL	TAYLOR	TAYLOR COUNTY SHERIFFS OFFICE	4/2/2001	YES	ON HOLD	On hold until further notice per PSAP	TBD
FL	WAKULLA	WAKULLA COUNTY SHERIFFS DEPARTMENT	5/16/97, 1/11/02	YES	ON HOLD	Negotiated deployment date of 02/15/03 with PSAP	02/13/03
FL	FRANKLIN	SHERIFF'S OFFICE	2/18/2000	NO	ON HOLD	There is currently no Selective Router available to serve this area.	N/A

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
FL	GULF	GULF COUNTY EMERGENCY MANAGEMENT	3/11/97, 12/11/01	NO	PSAP withdrew request.	01/13/03 - PSAP withdrew request.	N/A
Total FL Requests	18						
GA	AUGUSTA-RICHMOND	AUGUSTA E911	7/15/98, 12/12/00	YES	Testing in progress.	Holdup with BellSouth in processing order. Four month delay in receiving approved Call Routing Sheets from PSAP.	02/15/03
GA	GLYNN	GLYNN COUNTY 911	6/28/2000 4/23/02	YES	Call Routing Sheets/Maps being reviewed with PSAP	Did not receive completed PSAP/NDA Forms from PSAP until October 2002.	02/15/03
GA	WARE	WARE COUNTY 911	12/15/2002	YES			06/02/03
Total GA Requests	3						
KS	MONTGOMERY	INDEPENDENCE POLICE DEPT.	10/7/2002	Y	CRS SENT TO PSAP FOR APPROVAL		04/07/03
KS	RILEY	RILEY CO EMERGENCY MANAGEMENT	10/24/2001, 4/19/02	Y	Testing in Progress	Delay in approval & return of NDA & PSAP form (9 months). Phase 1 Request Rec'd 10/24/01 NDA Form Rec'd 7/16/02 PSAP Form Rec'd: 7/22/02	02/15/03
KS	SALINA, CITY OF	SALINA PD	4/18/2002	YES	PENDING PSAP EQUIPMENT UPGRADE	Delay in approval & return of NDA & PSAP form (9 months). Phase 1 Request Rec'd 4/18/02 NDA & PSAP Form Rec'd 6/11/02 Issue with PSAP Equipment which requires complete equipment upgrade. Anticipated Equipment Delivery Date: 12/20/02 Anticipated Completion Date for Configuration of new equipment by vendor: Mid to Late Jan, 03 (per SBC).	03/03/03
TOTAL KS REQUESTS	3						
KY	BOYD	REGIONAL PUBLIC SAFETY COMMUNICATIONS CENTER	5/5/2000 & 7/17/01	YES	PENDING STATUS OF TRUNKS	Negotiated deployment date of 01/31/03 with PSAP.	02/15/03
KY	CARTER	KENTUCKY STATE POLICE	1/7/2003	YES	IN PROGRESS		07/07/03

Exhibit A

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase Deployment
(Y	GREENUP	KENTUCKY STATE POLICE	6/21/2001	ES	WORKS ARE UP AND READY TO TEST.	Negotiated deployment date of 04/07/03 with PSAP.	04/07/03
Total KY. Request	3						
A	BOSSIER	BOSSIER PARISH COMMUNICATION CENTER	17/11997	is	TESTING IN PROGRESS	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 3/19/1997 CenturyTel Rec'd Signed NDA: 2/22/2000 Intrado Sent Call Routing Map to PSAP for approval: 3/19/02 & again on 11/21/02 for reverification PSAP approved Call Routing: 4/3/02 & again on 12/5/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/2/02. Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/15/03
4	.ODO	CADDO PARISH COMMUNICATION CENTER	10/11597	is	TESTING IN PROGRESS	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 3/10/1997 CenturyTel Rec'd Signed NDA: 2/22/2000 Intrado Sent Call Routing Map to PSAP for approval: 6/10/02 & again on 11/22/02 for reverification PSAP approved Call Routing: 7/2/02 & again on 12/5/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/2/02. Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/15/03

ALLTEL		E911 Phase 1 Active Deployments					
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
LA	JACKSON	JACKSON PARISH SHERIFF'S OFFICE	8/8/2000	YES		Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: Unknown CenturyTel Rec'd Signed NDA: 4/22/00 Intrado Sent Call Routing Map to PSAP for approval: 6/14/02 PSAP approved Call Routing: 6/20/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties. 12/17/02 - Network order was delayed due to questions on order request dated 12/5/02 Revised order completed & will be submitted ALLTEL Transport Engineer for order placement on 12/18/02 Pending Revised Network Order on 12/17/02	02/15/03
	LINCOLN	LINCOLN PARISH COMMUNICATIONS CENTER	10/20/2000	YES	Pending Revised Network Order on 12/17/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: Unknown CenturyTel Rec'd Signed NDA: Unknown Intrado Sent Call Routing Map to PSAP for approval: 6/18/02 PSAP approved Call Routing: 6/27/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties. 12/17/02 - Network order was delayed due to questions on order request dated 12/5/02 Revised order completed & will be submitted ALLTEL Transport Engineer for order placement on 12/18/02	

Undetermined due to pending T 1 FC C.

ALLTEL						
E911 Phase 1 Active Deployments						
Status						
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay
LA	MOREHOUSE	MOREHOUSE PARISH SHERIFF AND COMMUNICATION	3/5/2001	YES	Pending Revised Network Order on 12/17/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 3/5/2001 CenturyTel Rec'd Signed NDA: 3/5/2001 Intrado Sent Call Routing Map to PSAP for approval: 7/14/02 PSAP approval Call Routing: 3/26/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02. Network order delayed due to establishment of new processes for newly acquired CenturyTel properties. 12/17/02 - Network order was delayed due to questions on order request dated 12/5/02. Revised order completed & will be submitted ALLTEL Transport Engineer for order placement on 12/18/02.
						Undetermined due to pending T-1 FOC date
LA	NATCHITOCHES	CADDO PARISH COMMUNICATION CENTER	11/15/1999	YES	T-1 ORDER COMPLETE: PENDING CONNECTIVITY TESTING OF TRUNKS	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 11/15/1999 CenturyTel Rec'd Signed NDA: 9/1/2001 Intrado Sent Call Routing Map to PSAP for approval: 6/13/02 PSAP approval Call Routing: 8/27/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02. Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.
	OUACHITA	OUACHITA PARISH 911	8/23/1999	YES	Pending Network Order	Negotiated deployment date of 02/28/03 with PSAP.
						02/15/03
LA					Pending NDA & PSAP	Waiting on PSAP to return PSAP Information Form and NDA. Several attempts have been made to the PSAP in an effort to meet them in
						TBD upon receipt of PSAP form and

Exhibit A

ALLTEL							
911 Phase	1 Active Deploy	nts					
Status							
state	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
A	ABINE	ABINE PARISH COMMUNICATION CENTER	27/2002	S	ENDING NETWORK ORDER	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 6/27/2002 CenturyTel Rec'd Signed NDA: Unknown Intrado Sent Call Routing Map to PSAP for approval: 8/6/02 PSAP approved Call Routing: 8/20/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	TBD pending Network Order
A	WION	WION PARISH CENTER	25/2001	S	ending Network	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 9/25/2001 CenturyTel Rec'd Signed NDA: 2/7/2001 Intrado Sent Call Routing Map to PSAP 4/8/02 PSAP approved Call Routing: 4/30/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	Indetermined due to pending T-1 FOC date
	EBSTER	EBSTER PARISH POLICE DEPARTMENT	14/2001	S	UNK TESTING IN PROGRESS	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 2/14/2001 CenturyTel Rec'd Signed NDA: 2/15/2001 Intrado Sent Call Routing Map to PSAP 7/23/02 PSAP approved Call Routing: 8/14/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/15/03

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase 1 Deployment
LA	WINN	WINN PARISH POLICE DEPARTMENT	3/5/2001	YES	TRUNK TESTING IN PROGRESS	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 3/5/2001 CenturyTel Rec'd Signed NDA: 2/23/2001 Intrado Sent Call Routing Map to PSAP 4/8/02. resent via FedEx on 6/20/02 PSAP approved Call Routing: 7/3/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties. 02/15/03	
LA	CLAIBORNE	CLAIBORNE PARISH 911	2/6/2000	NO	On Hold	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Based on communication with PSAP, the PSAP equipment is not yet Phase 1 capable.	TBD when PSAP confirms Phase 1 readiness.
LA	CONCORDIA	CONCORDIA PARISH COMMUNICATION DISTRICT	FORMER CENTEL	NO	PSAP withdrew request	PSAP withdrew request.	N/A
LA	WEST BATON ROUGE PARISH		4/17/2002	NO	On Hold	PSAP withdrew request. Delay due to PSAP not ready for Phase 1 Service.	TBD when PSAP confirms Phase 1 readiness.
LA	LINCOLN	RUSTIN POLICE DEPARTMENT	FORMER CENTEL	NO	On hold pending fix with PSAP	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: Unknown CenturyTel Rec'd Signed NDA: 2/16/02 Intrado Sent Call Routing Map to PSAP for approval: 2/14/02 PSAP approved Call Routing: 6/27/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/21/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties. 12/17/02 - Placed on Hold Pending FULP with PSAP. No Cell Sites with PSAP boundary.	TBD pending follow up with PSAP. See comments for delay.
TOTAL LA REQUESTS	17						

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
MI	BERRIEN	NILES CITY POLICE DEPARTMENT	FORMER CENTEL	YES	IN PROGRESS	11/27/02 - Per Mike Sexton, Niles PSAP has been upgraded and is ready to deploy. 11/6/02 received call from Tammy Smith w/the county. Advised the county never requested Phase I implementation from CenturyTel. Advised CenturyTel contacted them and wanted to go ahead with implementation, but they do not have equipment yet. Advised they will not have equipment until middle of December 2002.	02/15/03
MI	KENT	GRAND RAPIDS POLICE & FIRE	5/23/2001	YES	PENDING PSAP EQUIPMENT UPGRADES	Original delay by Century Tel prior to acquisition of Century Tel properties by ALLTEL. 6 month delay determining status of county to accept Phase I calls.	04/08/03
MI	KENT	MICHIGAN STATE POLICE- ROCKFORD DIVISION	10/21/2002	YES	IN PROGRESS	Waiting on PSAP to return PSAP Information Form and NDA. Several attempts have been made to the PSAP in an effort to get them to return the forms.	04/08/03
MI	MARQUETTE	NEGAUNEE REGIONAL DISPATCH	3/30/2001	NO	PENDING PSAP EQUIPMENT UPGRADES	Original delay by Century Tel prior to acquisition of Century Tel properties by ALLTEL. 7 month delay waiting for PSAP equipment.	06/30/03
MI	MONTCALM Default Routing # 989-506-4621	GREENVILLE DEPARTMENT OF PUBLIC SAFETY	FORMER CENTERTEL	YES	IN PROGRESS	ACI was notified by county on 11/18/02. They had requested Phase I 07/18/00 while they were still CenturyTel property. No letter of request in file.	TBD
MI	BARAGA	BARAGA SHERIFFS OFFICE	?	NO	Not a Phase I request as Primary PSAP - Secondary PSAP to Negaunee Regional	PENDING CPE EQUIPMENT UPGRADE	TBD
MI	GOGEBIC	GOGEBIC COUNTY SHERIFFS OFFICE	4/27/2001	NO	Not a Phase I request as Primary PSAP - Secondary PSAP to Negaunee Regional	PENDING CPE EQUIPMENT UPGRADE	TBD
MI	HOUGHTON	HOUGHTON COUNTY SHERIFFS OFFICE	?	NO	Not a Phase I request as Primary PSAP - Secondary PSAP to Negaunee Regional	PENDING CPE EQUIPMENT UPGRADE	TBD
MI	KENT	GRAND RAPIDS CITY POLICE	5/23/2001	NO	Pending CPE Equipment upgrade	PENDING CPE EQUIPMENT UPGRADE	TBD
MI	KEWEENAW	KEWEENAW COUNTY SHERIFF'S OFFICE	3/5/2001	NO	Not a Phase I request as Primary PSAP - Secondary PSAP to Negaunee Regional	PENDING CPE EQUIPMENT UPGRADE	TBD
MI	LUCE	LUCE COUNTY SHERIFFS DEPARTMENT	?	NO	Not a Phase I request as Primary PSAP - Secondary PSAP to Negaunee Regional	PENDING CPE EQUIPMENT UPGRADE	TBD

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
MI	MACKINAC	MACKINAC COUNTY SHERIFF'S DEPARTMENT	12/28/2000	NO	Not a Phase I request as Primary PSAP - Secondary PSAP to Negaunee Regional	PENDING CPE EQUIPMENT UPGRADE	TBD
MI	ONTONAGON	ONTONAGON COUNTY SHERIFF'S OFFICE	4/2/2001	NO	Pending CPE Equipment upgrade	PENDING CPE EQUIPMENT UPGRADE	TBD
MI	SCHOOLCRAFT	SCHOOLCRAFT COUNTY	3/15/2001	NO	Pending CPE Equipment upgrade	PENDING CPE EQUIPMENT UPGRADE	TBD
Total MI. Requests	14						
MO	CALDWELL	DEKALB CO SO	7/11/2002	YES	ALI LOAD IN PROGRESS		02/15/03
MO	CHRISTIAN	NIXA PD	12/20/2002	YES			06/20/03
MO	CITY OF CAMERON	DEKALB CO SO	7/11/2002	YES	ALI LOAD IN PROGRESS		02/15/03
MO	CLINTON	DEKALB CO SO	7/11/2002	YES	ALI LOAD IN PROGRESS		02/15/03
MO	DEKALB	DEKALB CO SO	7/11/2002	YES	ALI LOAD IN PROGRESS		02/15/03
MO	LAWRENCE		1/4/2002	NO	On Hold Pending PSAP Equipment Upgrade	On Hold Pending PSAP Equipment Upgrade	TBD
MO	POLK		11/2/2000	NO	On Hold Pending PSAP Relocation	PSAP Withdrew Request	N/A
TOTAL MO. REQUESTS	7						
MS	JACKSON	JACKSON COUNTY SHERIFFS DEPARTMENT	3/5/2002	YES	IN PROGRESS	Negotiated deployment date of 02/28/03 with PSAP	02/28/03

Exhibit A

ALLTEL							
911 Phase 1 Active Deployment							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
IS	ANCOCK	ANCOCK COUNTY SHERIFF'S OFFICE	1/14/1997	ES	ending T-1 and Trunk der Submitted to Bell uth on 12/17/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 7/14/1997 CenturyTel Rec'd Signed NDA: 4/16/2001 Referred to Intrado: 4/23/02 Intrado Sent Call Routing Map to PSAP: 7/26/02 PSAP approved Call Routing: 8/8/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/2/02. Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/15/03
S	NCOCK	AVELAND POLICE DEPARTMENT	1/14/1997	ES	ending T-1 and Trunk der Submitted to Bell uth on 12/17/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 11/14/1997 CenturyTel Rec'd Signed NDA: Unknown Referred to Intrado: 4/23/02 Intrado Sent Call Routing Map to PSAP: 7/24/02 PSAP approved Call Routing: 8/8/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/2/02. Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/15/03
S	RRISON	LOXI POLICE DEPARTMENT	3/3/2002	ES	ending T-1 and Trunk der Submitted to Bell uth on 12/17/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: Unknown CenturyTel Rec'd Signed NDA: Unknown Referred to Intrado: 4/23/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/2/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/28/03

ALLTEL									
E911 Phase 1 Active Deployments									
Status									
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment		
MS	HARRISON	GULFPORT POLICE DEPARTMENT	4/23/2002	YES	Pending T-1 and Trunk Order Submitted to Bell South on 12/17/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: Unknown CenturyTel Rec'd Signed NDA: Unknown Referred to Intrado: 4/23/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/2/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/28/03		
MS	HARRISON	HARRISONS COUNTY SHERIFF DEPT.	4/23/2003	YES	Pending T-1 and Trunk Order Submitted to Bell South on 12/17/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: Unknown CenturyTel Rec'd Signed NDA: Unknown Referred to Intrado: 4/23/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/2/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/28/03		
MS	HARRISON	LONG BEACH POLICE DEPARTMENT	4/23/2002	YES	Pending T-1 and Trunk Order Submitted to Bell South on 12/17/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: Unknown CenturyTel Rec'd Signed NDA: Unknown Referred to Intrado: 4/23/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/21/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/28/03		

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
MS	HARRISON	PASS CHRISTIAN POLICE DEPARTMENT	4/23/2002	YES	Pending T-1 and Trunk Order Submitted to Bell South on 12/17/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: Unknown CenturyTel Rec'd Signed NDA: Unknown Referred to Intrado: 4/23/02 Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/2/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/28/03
MS	HINDS	CLINTON POLICE DEPARTMENT	4/23/2002	YES	Pending FOC on T-1 & Trunk Order	Negotiated deployment date of 03/14/03 with PSAP.	03/14/03
MS	HINDS	HINDS COUNTY SHERIFF'S DEPARTMENT	4/23/2002	YES	Pending FOC on T-1 & Trunk Order	Negotiated deployment date of 03/14/03 with PSAP.	03/14/03
MS	HINDS	JACKSON POLICE DEPARTMENT	4/23/2002	YES	Pending FOC on T-1 & Trunk Order	Negotiated deployment date of 03/14/03 with PSAP.	03/14/03
	JACKSON	JACKSON COUNTY SHERIFF'S OFFICE	112112002	S	Pending T-1 and Trunk Order Submitted to Bell South on 12/17/02	Negotiated deployment date of 02/28/03 with PSAP.	02/28/03
	JACKSON	MOSS POINT POLICE DEPARTMENT	4/23/2002	NO	Pending T-1 and Trunk Order Submitted to Bell South on 12/17/02	Negotiated deployment date of 02/28/03 with PSAP.	02/28/03
MS	JACKSON	OCEAN SPIRITS POLICE DEPARTMENT	4/23/2002	NO	Pending T-1 and Trunk Order Submitted to Bell South on 12/17/02	Negotiated deployment date of 02/28/03 with PSAP.	02/28/03
MS	JACKSON	PASCAGOULA POLICE DEPARTMENT	4/23/2002	NO	Pending T-1 and Trunk Order Submitted to Bell South on 12/17/02	Negotiated deployment date of 02/28/03 with PSAP.	02/28/03

Exhibit A

ALLTEL							
911 Phase 1 Active Deployment Status	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase Deployment
S	AUDERDALE	UDERDALE COUNTY E91 NTER		ES	Pending Network Order to be Submitted by Mary Bennett on 12/18/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 11/17/1997 CenturyTel Rec'd Signed NDA: 4/9/2001 Referred to Intrado: Unknown Intrado Sent Call Routing Map to PSAP: 8/14/ (Resent via FedEx on 11/22/02) PSAP approved Call Routing: 8/21/02 (Rec'd confirmation via mail on 12/11/02) Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/28/03
S	NESHOBA	SHOBA COUNTY ERIFF	7/1997	ES	Pending Network Order to be Submitted by Mary Bennett on 12/18/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 6/17/1997 CenturyTel Rec'd Signed NDA: 4/9/2001 Referred to Intrado: Unknown Intrado Sent Call Routing Map to PSAP: 8/26/2002 (via fax) PSAP approved Call Routing: 8/26/2002 (via fax) Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.	02/28/03

Exhibit A

ALLTEL				
911 Phase	1 Active Deployment	Ints		
Status				
State	PSAP County	PSAP Name	Request for Service Date	Valid Request
S	ONE	ONE COUNTY 911	/1997	S
	UNION	UNION COUNTY 911	ter call	3
TAL MS. QUESTS	19			
	ANSON	ANSON COUNTY EMERGENCY COMMUNICATIONS	1/1999 & 5/23/01	
	BLADEN	BLADEN COUNTY SHERIFF'S DEPARTMENT	1999 & 7/9/01 VIA ONE	

Status	Comments on Delay
ending FOC on T-1 & unk Order	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: 6/17/1997 CenturyTel Rec'd Signed NDA: 4/9/2001 Referred to Intrado: Unknown Intrado Sent Call Routing Map to PSAP: 8/26/2002 (via fax) PSAP approved Call Routing: 8/26/2002 (via fax) Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/2/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.
ending Network Order to Submitted by Mary nneti on 12/18/02	Former CenturyTel Property Acquired by ALLTEL - Legal Day 1 = 8/1/02 Request Rec'd by CenturyTel: Unknown CenturyTel Rec'd Signed NDA: 4/9/2001 Referred to Intrado: Unknown Intrado Sent Call Routing Map to PSAP: 6/25/02 (via email) 6/25/02 (Resent via email - PSAP could not open email); Resent FedEx on 7/10/02 PSAP approved Call Routing: Addressing Issue w/ Site J82; resolved & CRS approved on 9/6/02 (via telephone) Delay by CenturyTel in Providing ESRK's (call routing keys) to Intrado required for Network Order. Rec'd & provided ESRK's to Intrado on 10/28/02 Network order delayed due to establishment of new processes for newly acquired CenturyTel properties.
Jerling Trunks	Negotiated deployment date of 04/06/03 with PSAP.
hold	Negotiated deployment date of 05/15/03 with PSAP.

Projected Date for Phase I Deployment
02/28/03
02/28/03
04/06/03
05/15/03

Exhibit A

ALLTEL							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
NC	BUNCOMBE	BUNCOMBE COUNTY EMERGENCY COMMUNICATIONS	2/18/2002	YES	Ordering pANIs	Negotiated deployment date of 03/31/03 with PSAP.	03/31/03
NC	DURHAM Including City of Durham	DURHAM EMERGENCY COMMUNICATIONS	10/16/2000 7/19/01 TV PHONE	YES	On hold	Negotiated deployment date of 05/08/03 with PSAP.	05/08/03
NC	HYDE	HYDE COUNTY SHERIFFS OFFICE	12/8/1999	YES	Pending receipt of NDA and PSAP form.	Negotiated deployment date of 06/03/03 with PSAP.	06/03/03
NC	PERQUIMANS	PERQUIMANS COUNTY CENTRAL COMMUNICATIONS	7/16/2002	YES			02/15/03
NC	WARREN	WARREN COUNTY POLICE DEPARTMENT	11/20/2002	YES			05/20/03
NC	BRUNSWICK CTY	BRUNSWICK COUNTY COMMUNICATIONS	10/24/2000	NO	Sending PSAP/NDA forms to PSAP	PSAP was not ready to receive Phase I calls until October 2002.	TBD
NC	UNION	UNION COUNTY COMMUNICATIONS	8/25/2000	NO	On hold	01/06/03 - On hold per PSAP.	TBD
TOTAL NC REQUESTS 9							
IE	BOYD-HOLT	BOYD-HOLT CO JOINT 911 PSAP	10/11/2002	ES	PENDING ALL LOAD & TRUNK ORDER BY OWEST		04/01/03
NE	CHEYENNE	CHEYENNE EMERGENCY COMMUNICATIONS CENTER	9/16/2002	ES	PENDING TRUNK ORDER BY OWEST		03/16/03
E	FURNAS	FURNAS COUNTY SHERIFFS OFFICE	11/2/2002	ES	PENDING ALL LOAD & TRUNK ORDER BY OWEST		05/02/03
E	NORFOLK CITY OF (MADISON CO)	NORFOLK 911 COMMUNICATIONS	9/17/2001	ES	Pending return of PSAP Information Form by PSAP	SEVERAL CALLS MADE TO PSAP TO DETERMINE IF LEC AGREEMENT HAS BEEN SIGNED. DUE TO PSAP ISSUES WITH ALLTEL NDA ALLTEL AGREED TO PROCEED WITH DEPLOYMENT W/O NDA UPON RECEIPT OF PSAP INFORMATION FORM FROM PSAP. PSAP REFUSES TO RETURN PSAP INFORMATION FORM UNTIL THE COUNTY ATTORNEY APPROVES THE OWEST (LEC) SERVICE AGREEMENT WITH COUNTY.	TBD
NE	PHILPS-HARLAN (CITY OF HOLDREGE)	HOLDREGE POLICE DEPT	10/25/2002	YES	PENDING CELL DATA VERIFICATION		04/25/03
NE	SCOTT'S BLUFF	SCOTT'S BLUFF COMMUNICATIONS		YES	PENDING NETWORK ORDER W/SPRINT		02/15/03

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
NE	CASS		6/5/2001	NO	ON HOLD	PSAP submitted Phase 1 request prior to obtaining connectivity to Selective Router. Per state wireless 9-1-1 director, the PSAP will be required to resubmit a new Phase 1 request to wireless carriers upon obtaining connectivity to a Selective Router.	TBD upon resubmission of Phase 1 request required by state wireless 9-1-1 director
NE	CLAY		8/2/2001	NO	ON HOLD	PSAP submitted Phase 1 request prior to obtaining connectivity to Selective Router. Per state wireless 9-1-1 director, the PSAP will be required to resubmit a new Phase 1 request to wireless carriers upon obtaining connectivity to a Selective Router.	TBD upon resubmission of Phase 1 request required by state wireless 9-1-1 director
NE	LINCOLN CITY/LANCASTER CO		6/19/2001	NO	ON HOLD	PSAP submitted Phase 1 request prior to obtaining connectivity to Selective Router. Per state wireless 9-1-1 director, the PSAP will be required to resubmit a new Phase 1 request to wireless carriers upon obtaining connectivity to a Selective Router.	TBD upon resubmission of Phase 1 request required by state wireless 9-1-1 director
TOTAL NE REQUESTS	10						
NM	BERNALILLO	ALBUQUERQUE PD COMMUNICATIONS	1/2/2003	YES			
NM	BERNALILLO	ALBUQUERQUE PD COMMUNICATIONS	1/2/2003	YES			
TOTAL NM REQUESTS	2						
OH	VAN WERT	VAN WERT CO 911 OPERATIONS	2/18/2002	YES	PENDING SPRINT DATABASE DISPLAY ISSUE	Negotiated deployment date of 01/31/03 with PSAP.	01/31/03
OH	ASHTABULA	ASHTABULA CO SHERIFF'S OFC	11/25/2002	YES			05/25/03
OH	ASHTABULA	ASHTABULA CITY POLICE	11/25/2002	YES			05/25/03
OH	ASHTABULA	CONNEAUT POLICE DEPARTMENT	11/25/2002	YES			05/25/03
OH	ASHTABULA	GENEVA POLICE DEPARTMENT	11/25/2002	YES			05/25/03
OH	LORAIN	LORAIN COUNTY 911	2/14/2001	NO	No Selective Router	No Selective Router	TBD
OH	SANDUSKY	SNADUSKY COUNTY EMERGENCY MANAGEMENT DISTRICT	2/14/2002	NO	No Selective Router	No Selective Router	TBD

Exhibit A

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment
Total OH. Requests	7						
OK	CHEROKEE	CHEROKEE CO 911	2/18/2002	YES	Pending trip w/PSAP on requested solution	PSAP equipment not ready until 11/20/02.	TBD
TOTAL OK. REQUESTS	1						
SC	ALLENDALE	BARNWELL COUNTY 911 CENTER	5/3/2001	YES	IN PROGRESS	Negotiated deployment date of 05/09/03 with PSAP	05/09/03
SC	BAMBERG	BAMBERG CO EMERGENCY SERVICES	10/9/2002	YES			04/09/03
SC	CHARLESTON	CHARLESTON COUNTY SHERIFF	10/13/1998	YES	IN PROGRESS	Negotiated deployment date of 05/08/03 with PSAP	05/08/03
SC	CHARLESTON	CHARLESTON CITY POLICE	10/13/1998	YES	IN PROGRESS	Negotiated deployment date of 05/08/03 with PSAP	05/08/03
SC	CHARLESTON	ISLE OF PALMS POLICE	10/13/1998	YES	IN PROGRESS	Negotiated deployment date of 05/08/03 with PSAP	05/08/03
SC	CHARLESTON	MOUNT PLEASANT POLICE DEPARTMENT	10/13/1998	YES	IN PROGRESS	Negotiated deployment date of 05/08/03 with PSAP	05/08/03
SC	CHARLESTON	NORTH CHARLESTON POLICE DEPARTMENT	10/13/1998	YES	IN PROGRESS	Negotiated deployment date of 05/08/03 with PSAP	05/08/03
SC	GEORGETOWN	GEORGETOWN COUNT COMMUNICATIONS E-911	8/13/1999	YES	ALL load in progress	Negotiated deployment date of 02/13/03 with PSAP	02/13/03
SC	GOOSE CREEK, CITY OF (CHARLESTON & BERKELEY CO)	GOOSE CREEK POLICE DEPARTMENT	2/11/2002	YES	Network order 09/23/02	12/29/02 Daryl reported that BS had to resubmit design New due date 3/8/03 12/23/02 - NW23MXN7; BS TGP 322; TSC AC282463 BS escal to get redesign back. Per Daryl, order written incorrectly and Eva Lugg al BS working on order.	03/08/03
SC	GREENWOOD	GREENWOOD COUNTY COURTHOUSE	2/11/2002	YES	IN PROGRESS	Negotiated deployment date of 05/07/03 with PSAP.	05/07/03
SC	HANAHAN, CITY OF (CHARLESTON & BERKELEY CO)	CITY OF HANAHAN PSAP	2/11/2002	YES	IN PROGRESS	Negotiated deployment date of 05/09/03 with PSAP.	05/09/03
SC	LAURENS	LAURENS COUNTY 911 CENTER	8/13/1999	YES	IN PROGRESS	Negotiated deployment date of 07/07/03 with PSAP.	07/07/03
SC	MARION	MARION COUNTY 911	8/13/99, 1/11/02	YES	IN PROGRESS	Negotiated deployment date of 05/09/03 with PSAP.	05/09/03
SC	MCCORMICK	MCCORMICK COUNTY JAIL	8/13/1999	NO	On hold	PSAP does not have basic wireline 911. Will advise when ready.	TBD
SC	NEWBERRY	NEWBERRY EMERGENCY OPERATIONS CENTER	8/13/99, 1/11/02	YES	IN PROGRESS	Negotiated deployment date of 05/07/03 with PSAP.	05/07/03

Exhibit A

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Reques	Status	Comments on Delay	Projected Date for Phase Deployment
SC	ORANGEBURG	ORANGEBURG COUNTY 911	2/11/2002	YES	IN PROGRESS	Negotiated deployment date of 04/15/03 with PSAP	04/15/03
SC	RICHLAND	RICHLAND COUNTY	8/13/99, 11/14/01, 1/11/02	YES	Pending testing of trunk	oANI reload required.	
SC	SUMTER	SUMTER COUNTY POLICE	9/13/00, 1111102	YES	On hold	Negotiated deployment date of 05/15/03 with PSAP	05/15/03
SC	WILLIAMSBURG	WILLIAMSBURG COUNTY E-911	811512002	YES	N PROGRESS	Negotiated deployment date of 03/17/03 with PSAP	03/17/03
SC	YORK	EMERGENCY MANAGEMENT	8113199, 11114101, 1/24/02	YES	Waiting on trunk	Negotiated deployment date of 03/08/03 with PSAP	03/08/03
SC		ABBEVILLE 911 CENTER	2/11/2002		On hold due to CPE upgrade	10/23/02 - Sent email to Ms. Hanna-Wiles asking for status of new equipment, 6/14/02 - Sent email to psap asking for verification on their request to put this on hold due to new equipment.	TBD
SC	FAIRFIELD	FAIRFIELD COUNTY PSAP	11/12/1998	NO	On hold - no selective outer	10/23/02 - Sent email to Mr. Kirkland asking if a S.R. had ever been installed, 5/8/02 - left msg for Mr. Kirkland to see if there was still no SR in his area, 1/23/02 - per Mr. Kirkland, S.R. was supposed to be taken care of by Oct/Nov.	TBD
SC	LEE	LEE COUNTY 911 COMMUNICATION CENTER	6/18/01 11/5/01	NO	On hold - PSAP not ready	11/18/02 - Pending 10/16/02 - Per Candace Fox at Verizon, the county is still in negotiations with Verizon to put in trunks to the Georgetown tandem. No estimated inservice date available. Move to non bonafide-JP 9/30/02 - Pending FOC 9/23/02 -	TBD
TOTAL SC REQUEST!	23						
TN	RISTOL CITY OF	BRISTOLE-911	611111997 411102	YES	PENDING RETURN OF MSAG LEDGERS BY PSAP	Original request was pulled by the Tennessee Wireless Board because PSAPs were not Phase 1 ready. All counties resubmitted requests 4/1/02. 3 month delay in receiving NDA form from county. NDA form then waived by Corporate on 7/17/02. 3 month delay by Sprint for return of CRS. 2 month delay with PSAP for return of MSAG ledgers.	TBD

ALLTEL							
E911 Phase 1 Active Deployments							
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase 1 Deployment
TN	CARTER	CARTER COUNTY 911	8/18/2000 4/11/02	YES	PENDING RETURN OF MSAG LEDGERS BY PSAP	Original request was pulled by the Tennessee Wireless Board because PSAPs were not Phase 1 ready. All counties resubmitted requests 4/1/02. 2 month delay in working out pricing procedure with Tennessee board. 2 month delay in verification of completion of CPE upgrade at PSAP.	TBD
TN	HAMBLEN**	HAMBLEN COUNTY 911	9/23/1997 4/1/02	YES	PENDING RESOLUTION OF T1 ISSUES WITH BELL SOUTH	Original request was pulled by the Tennessee Wireless Board because PSAPs were not Phase 1 ready. All counties resubmitted requests 4/1/02. 3 month delay in receiving NDA form from county. NDA form then waived by Corporate on 7/17/02. 3 month delay on T1 issues with Bell South	TBD
N	HAWKINS**	HAWKINS COUNTY 911	8/18/00 REFAXED NDA/PSAP 7/19 4/1/02	YES	PENDING RESOLUTION OF T1 ISSUES WITH BELL SOUTH	Original request was pulled by the Tennessee Wireless Board because PSAPs were not Phase 1 ready. All counties resubmitted requests 4/1/02. 3 month delay on T1 issues with Bell South	TBD
N	KINGSPORT, CITY OF	KINGSPORT EMERGENCY COMMUNICATIONS	10/29/2002	YES	IN PROGRESS		01/31/03
N	SULLIVAN	BRISTOL EMERGENCY COMMUNICATIONS DISTRICT	8/18/00 NOT GOOD TEL# 4/1/02	YES	PENDING INTRADO TO AMEND MSAG BASED ON INSTRUCTIONS FROM PSAP	Original request was pulled by the Tennessee Wireless Board because PSAPs were not Phase 1 ready. All counties resubmitted requests 4/1/02. 2 month delay on trunk orders	01/31/03
TOTAL TN, REQUESTS							
6							
A	AMELIA (MAST)	AMELIA COUNTY SHERIFFS OFFICE	11/26/2002	YES	PENDING FOC ON TRUNK CONNECTIVITY. CURRENT T1 FULL NEED FOR FACILITY.	Negotiated deployment date of 02/07/03 with PSAP.	02/07/03
A	FLUVANNA (K&A)	FLUVANNA COUNTY SHERIFFS	4/1/2002	YES	IN PROGRESS	Negotiated deployment date of 04/22/03 with PSAP.	04/22/03
A	FRANKLIN, CITY OF (K&A)	FRANKLIN POLICE DEPARTMENT	9/6/2001	YES	Pending FOC on trunk connectivity	Negotiated deployment date of 01/31/03 with PSAP.	01/31/03
4	GOOCHLAND	GOOCHLAND SHERIFF'S OFFICE	3/21/2002	YES	U1 load in progress-takes 5 days process due date 1/31/03.	4 month delay in return of NDA and PSAP form to ALLTEL. 2 month delay due to confusion with consultant. Waiting new letter of request for Phase 1. Determined that K&A was not handling deployment.	01/31/03

ALLTEL									
E911 Phase 1 Active Deployments									
Status									
State	PSAP County	PSAP Name	Request for Service Date	Valid Request	Status	Comments on Delay	Projected Date for Phase I Deployment		
VA	HOPEWELL, CITY OF (K&A)	HOPEWELL PD	9/13/2002	YES	Network ordered on 12/04/02		02/28/03		
VA	LUNENBURG (MAST) Default POTS #434-696-3100	LUNENBURG COUNTY SHERIFF'S OFFICE	1/10/2002	YES	TESTING IN PROGRESS	4 month delay waiting for Sprint Trunks and T1.	01/31/03		
VA	NOTTOWAY (MAST)	NOTTOWAY'S SHERIFF'S OFFICE	3/1/2002	YES	PENDING FOC ON TRUNK CONNECTIVITY. CURRENT T1 FULL NEED NEW FACILITY.	Negotiated deployment date of 02/28/03 with PSAP.	02/28/03		
VA	WISE	WISE COUNTY SHERIFF'S OFFICE	9/18/2002	YES	Awaiting PSAP information form. NDA returned on 12/03/02.		03/18/03		
VA	BRUNSWICK (MAST)	COUNTY OF BRUNSWICK OFFICE OF PLANNING	3/22/2002	NO	ON HOLD	PSAP advised they are not ready to deploy	TBD		
VA	BUCKINGHAM	SHERIFF'S OFFICE BUCKINGHAM COUNTY	7/2/2002	NO	ON HOLD	ACI received note from county that they are on hold until they find a 911 coordinator.	TBD		
VA	CULPEPPER (K & A)	CULPEPPER JOINT 911 CENTER	10/21/99 & 7/19/01	YES	IN PROGRESS	10/31/02 Kimball & Assoc is assisting PSAP in deciding what direction to take towards getting Phase I started again. There is a CPE problem 4/10/02. Intrado advised that the county will only consider deploying a NCAS solution. 4/2/02 ALLTEL is not able to provide the solution that the county is requesting.	TBD		
VA	DINWIDDIE (MAST)	DINWIDDIE PUBLIC SAFETY DEPARTMENT OF INFORMATION TECHNOLOGY	10/19/2001 8/12/2002	NO	On hold	PSAP advised they are not ready to deploy	TBD		
VA	GLOUCESTER (K & A)		10/10/2001	NO	On hold	Negotiated deployment date of 06/01/03 with PSAP.	TBD		
VA	GREENSVILLE (K & A)	COUNTY OF GREENSVILLE	8/10/2002	NO	On hold	11/18/02 Received copy of letter from K&A regarding extension to 2/28/03 10/31/02 Kimball & Assoc is asking the PSAP to draft a letter to ALLTEL that they are asking for an extension to deploy. 10/3/02 talked with D Mazzeau and county is not ready, they are sending out RFP for equipment now. Move to non-bonfide.	TBD		
VA	MADISON (K & A)	MADISON COUNTY 911	10/3/2002	NO	On hold	PSAP withdrew request	N/A		
Total VA Requests	15						TBD		

ALLTEL							
E911 Phase 1 Active Deploy		1fs					
Status							
State	PSAP County	PSAP Name	Request for Service Date	Valid Reque	Status	Comments on Delay	Projected Date for Phase I Deployment
WI	BAYFIELD		ORMER CENTEL	O	On hold	11/18/02 - moving to non-bona fide. 11/18/02 - left msg for J. Victorson advising we have not received the fax stating they did not request Phase I. 11/13/02 left msg for J. Victorson regarding Phase I request. Waiting on copy of letter or statement saying county did not request Phase I service. 11/7/02 received call from J. Victorson. advised she is unaware of any request for Phase I from the county, but said she would verify and call back. sd if they had a phase I request letter on file she would fax copy the communications manager for this county is Larry Webber. 11/5/02 called J. Victorson and left msg regarding Phase I request date. 10/31/02 send email to Rick Nagel for him to contact state board or psap for them to send letter to cancel their request since the state has no cost recovery in place. 9/4/02 Per Rick state of Wisc has no legislation for cost recovery	Undetermined until psap has official Phase I request decision
TOTAL WI. REQUESTS							
WV	MCDOWELL	CDOWELL COUNTY AERGENCY COMMUNICATION CENTER	7/2001	ES	Pending trunk connectivity. Scheduled for 01/27/03	16 month delay due to PSAP not ready to accept Phase I wireless calls. 2 month delay in receiving NOA form back from PSAP.	01/31/03
Total WV. Requests							

TOTAL VALID PSAP REQUESTS

137

TOTAL PSAP REQUESTS

184