

RECEIVED

NOV 18 2002

Federal Communications Commission
Office of the Secretary

Before the
FEDERAL COMMUNICATIONS COMMISSION
Washington, D.C. 20554

In the Matter of)	
)	
Revision of the Commission's Rules to)	CC Docket No. 94-102
Ensure Compatibility with Enhanced)	
911 Emergency Calling Systems)	
)	
Wireless E911 Phase II Implementation)	
Plan of Nextel Partners, Inc.)	

NEXTEL PARTNERS, INC.
PHASE I AND PHASE II E911 QUARTERLY REPORT
NOVEMBER 1, 2002

To: Chief, Enforcement Bureau
Chief, Wireless Telecommunications Bureau

INTRODUCTION

Pursuant to the October 12, 2001 Order of the Federal Communications Commission ("Commission") in CC Docket No. 94-102, Nextel Partners, Inc. respectfully submits this Enhanced 911 ("E911") Quarterly Report on its implementation of Phase I and Phase II E911. Herein, Nextel Partners provides an update on all relevant events impacting handset upgrades and network infrastructure necessary to enable Phase II E911 location capabilities as well as a listing of all pending requests for Phase I and Phase II E911 service and the status of each request.

Nextel Communications ("Nextel Communications") and Nextel Partners (collectively referred to herein as "Nextel") achieved their first benchmark date, October 1, 2002, when it began selling an Assisted Global Positioning Satellite ("A-GPS")

¹ *In the Matter of Revision of the Commission's Rules To Ensure Compatibility With Enhanced 911 Emergency Calling Systems, Wireless E911 Phase II Implementation Plan of Nextel Communications, Inc. and Nextel formers, Inc.*, Order, CC Docket No. 94-102, FCC 01-295, released October 12, 2001 ("Nextel Waiver Order").

No. of Copies rec'd 2
List ABCDE

handset. Further, both Nextel Communications and Nextel Partners have deployed several public safety answering points (“PSAPs”) throughout the country with Phase II service and continue to work to deploy the remaining pending Phase II requests.’

Herein, Nextel Partners explains, in detail, the activities both companies have experienced in deploying their first Phase II PSAP in York County, Virginia and Cattaraugus County, New York. Since filing its August 1, 2002 Quarterly Report (“August Report”), Nextel has learned a great deal about the “real-world” deployment of Phase II services. Most significantly, Nextel has learned, as Mr. Dale Hatfield recently stated, “there is complexity in every dimension” of Phase II E911 service.³ While some of these complexities such as successfully launching the sale of an A-GPS handset are behind Nextel, numerous deployment hurdles remain and many of these are not predictable, controllable or easily resolved. Nextel Communications’ York County experience provides an important insight into the deployment process and, moreover, foreshadows the difficulties and complexities that every wireless carrier and PSAP are likely to face as Phase II E911 services are deployed throughout the country.

BACKGROUND

On November 9, 2000 Nextel Communications and Nextel Partners requested a waiver of the Commission’s Phase II E911 rules to permit the launch of compliant Phase II E911 service on October 1, 2002, one year after the Commission’s implementation

² Nextel has deployed Phase II service with York County, Virginia, St. Clair County, Illinois, Hampton, Virginia and Bond County, Illinois. Nextel Partners has deployed Phase II service with Cattaraugus County, New York, Roanoke, Virginia, and early next week we expect to launch Vigo County, Indiana.

³ “A Report on Technical and Operational Issues Impacting the Provision of Wireless Enhanced 911 Services,” Prepared for the Federal Communications Commission by Dale N. Hatfield (hereinafter, the “Hatfield Report”), at page 18. See also Public Notice, “Wireless Telecommunications Bureau Seeks Comment on Report on Technical and Operational Wireless E911 Issues,” WT Docket No. 02-46, DA 02-2666, released October 16, 2002.

deadline.⁴ Because Nextel's Phase II E911 technology is a handset-based A-GPS solution, Nextel also sought relief from the Commission's handset penetration rates and associated benchmark dates. In the Nextel Waiver Order, the Commission granted Nextel's requested relief by imposing the following Phase II E911 implementation plan:

- October 1, 2002: Begin selling and activating A-GPS-capable handsets;
- December 31, 2002: Ensure that at least 10% of all new handsets activated are A-GPS-capable;
- December 1, 2003: Ensure that at least 50% of all new handsets activated are A-GPS-capable;
- December 1, 2004: Ensure that 100% of all new digital handsets activated are A-GPS-capable;
- December 31, 2005: 95% of all subscriber handsets in service are A-GPS-capable.⁵

SUMMARY OF IMPLEMENTATION EFFORTS TO DATE

As the Commission is aware, Nextel and Motorola have been developing an A-GPS capability for the integrated digital enhanced network ("iDEN") technology since the Fourth Quarter 2000, prior to the Commission granting Nextel's waiver request. Unlike other wireless technologies and air interfaces, iDEN handsets and infrastructure, which are Motorola proprietary technologies, did not have a readily available location capability to support Phase II E911 service.⁶ Consequently, Nextel was compelled to

⁴ *Nextel Communications, Inc. and Nextel Partners, Inc. Joint Report on Phase II Location Technology Implementation and Request for Waiver*, filed November 9, 2000 in CC Docket No. 94-102.

⁵ *In the Matter of Revision of the Commission's Rules To Ensure Compatibility With Enhanced 911 Emergency Calling Systems, Wireless E911 Phase II Implementation Plan of Nextel Communications, Inc. and Nextel Partners, Inc.*, Order, CC Docket No. 94-102, FCC 01-295, released October 12, 2001 at ¶37 ("Nextel Waiver Order").

⁶ As Nextel has noted previously in this proceeding, Motorola's iDEN technology is an "island technology" for Phase II E911 purposes.

compensate Motorola for the design, development and integration, from scratch, an A-GPS capability in iDEN handsets and infrastructure. The timeline set forth above required that Motorola's efforts commence as soon as possible to provide at least 24 months of development and testing time prior to commercial launch. Since the Fourth Quarter 2000 Nextel, Motorola and others have devoted substantial resources to develop, test and install network hardware and software and to develop, test and launch an A-GPS capable handset.

DISCUSSION

A. Launch of the i88s A-GPS Capable Handset

On October 1, 2002 Nextel achieved its first Phase II implementation benchmark when it began selling and activating its first A-GPS capable handset, the i88s.⁷ A second A-GPS handset model currently is scheduled to launch by the end of the Fourth Quarter 2002. Prior to the October 1, 2002 launch, Nextel, via an independent third-party consultant, completed accuracy testing of the A-GPS handset and met the Commission's standards for a handset-based Phase II solution.

B. Network Infrastructure

Although Nextel's Phase II solution is handset-based, substantial network infrastructure upgrades are required to successfully transmit a caller's location information through Nextel's network to a PSAF. Launching a complicated technology to first calculate, and then deliver, location information from an iDEN handset to a PSAF, particularly in the compressed timeline demanded by the Nextel Waiver Order, required

⁷ The Commission states "Nextel must report, in the Quarterly Report immediately following the benchmark date: (1) for the October 1, 2002 benchmark, a statement of whether Nextel has begun selling and activating a single A-GPS handset model and, if so, on what date." See Nextel Waiver Order at ¶32.

unprecedented efforts and coordination among numerous entities. Moreover, introducing this intricate, new technology in the public safety community, prior to extensive use in a commercial services arena, has created an added layer of complexity and deliberation.

In addition to the months of research, development and testing that were devoted to launching an A-GPS capable handset,⁸ Nextel and Motorola had to develop, test and deploy new network infrastructure—never before used in Nextel’s iDEN architecture—and develop, test and deploy new software throughout Nextel’s network to enable the use of this additional infrastructure. By the beginning of August, Nextel had installed all of these new network infrastructure and software components necessary to test Phase II service in a live environment. Throughout August and into the beginning of September, Nextel upgraded each of its Base Station Controllers (“BSCs”) and Enhanced Base Transceiver Systems (“EBTSs”), which numbered into the thousands, in all of its markets where it had received valid Phase II requests. By upgrading these network components, Nextel was prepared to deploy valid Phase II requests in these geographic locations.

As Nextel has learned since its August Report, no amount of lab or field testing could have ensured that the voice and location data from an A-GPS handset would be successfully transmitted from the Nextel network, through national and regional automatic location identification (“ALI”) databases, to the PSAP. Only by initiating testing in a live market with an upgraded PSAP would Nextel encounter the plethora of potential hardware, software and connectivity issues that might prevent a successful Phase II call.

⁸ Nextel’s February, May and August 2002 Quarterly Reports provided detailed information on the processes that resulted in the October 1st launch of the A-GPS iDEN handset.

C. Establishing End-to-End Connectivity — Nextel's First Office Application

When Nextel filed its August Report, it had just started to validate its Phase II solution in a live market, referred to as a First Office Application (“FOA”) test, in York County, Virginia. The Phase II FOA used Nextel's live network equipped with all necessary Phase II equipment, infrastructure and software upgrades to transmit location information to a live PSAP^v. Nextel originally anticipated exiting its FOA on August 21, 2002; however, the unanticipated level of complexity required to stabilize the end-to-end connectivity from Nextel's network to the PSAP, including never-before used infrastructure,⁷ such as Intrado's wireless national ALI (“WNALI”) database, local exchange carrier (“LEC”)-controlled Phase II-ready ALI databases, and the PSAP's network, delayed completion of the **FOA** until October 1, 2002 when York County, Virginia, launched live Phase II E911 service with Nextel.

Specifically, although Nextel's network was properly generating the latitude and longitude of an A-GPS handset, the information was not transmitting from Nextel's CMLC through Intrado's national ALI database, through the LEC's **ALI** database and to the PSAP. Despite rigorous network and component testing by both Motorola and Nextel prior to engaging in the FOA, Nextel encountered data transmission issues in the FOA that could not have been predicted and resolved prior to entering the FOA.

When Nextel entered its FOA, other wireless carriers already had deployed their Phase II solutions in York County. Thus, Nextel was working with certain pre-

^v For example, Nextel installed new Phase II network assist equipment, which improves the performance of the A-GPS capable handset by providing it additional location “assistance” data. The new equipment primarily includes the Gateway Mobile Location Center (“GMLC”) and the Serving Mobile Location Center (“SMLC”). The SMLC interfaces with the GPS reference receiver network and Nextel's Mobile Switching Center (“MSC”) to provide assistance data to the handset. The GMLC then manages the interface between the MSC and the PSAP to ensure that the location information is properly transmitted from Nextel's network to the **PSAP's** network.

established technical parameters that had been established to deliver Phase II data from those carriers to the PSAP. As Mr. Hatfield noted in his report,

the complexity of...[launching Phase II E911] is increased by the fact that the wireless carriers in the U.S. (a) employ several different technologies with different air interfaces in the provision of their services and (b) operate across multiple radio frequency bands utilizing channels of varying bandwidth. Moreover, these systems differ in their architectural details, including employing different network elements with different functionality and interfaces.”

Nextel experienced end-to-end connectivity issues related to trunking between the LEC’s regional ALI database and the PSAP, the configuration of the LEC’s selective routers and ALI databases, and the interface between Intrado’s **WNALI** and this LEC’s infrastructure, all of which affected the transmission of latitude and longitude from Nextel’s network to the PSAP. Nextel worked carefully to troubleshoot and resolve these issues while carefully protecting the integrity of other carriers’ Phase II services. The myriad of connectivity issues Nextel faced primarily manifested themselves as initial call failures and out-of-sync timers. The cause of initial call failures was quickly determined and resolved soon after the FOA commenced. The timer issues, however, which resided primarily in the configurations of and interconnections between the Intrado database, the LEC network and the *PSAP*’s equipment, required substantial time and resources to resolve.

Each component necessary for the successful transmission of latitude/longitude data from Nextel’s network, through the Intrado and LEC networks, to the PSAP contains various timers that support the sending and receipt of timely and accurate Phase II location information. Nextel’s network timers, the national and regional ALI database timers, LEC timers and PSAP timers (collectively, the “network timers”) all must be

¹⁰ The Hatfield Report at p. 19.

synchronized to successfully transmit location information from Nextel's network to the PSAP. A slight "miss" in any of these various timers can have an enormous downstream effect on other network timers, to the point of blocking or delaying Phase II location data transmission. For example, if a PSAP's timers are set to bid for location information before Phase II information has been calculated by Nextel's network, insufficient caller location information may be provided to the PSAP. Prior to entering the FOA, Nextel had tested and resolved all handset and system timer issues within its own network. As the FOA progressed, however, timer issues occurred outside of Nextel's system and these issues required substantial testing and adjustments to optimize data flow from Nextel's network, through the intervening networks, to the PSAP

By mid-August, end-to-end connectivity testing with the LEC and the PSAP revealed that significant timer-related adjustments would be required to transmit the proper data stream from Nextel's network to the PSAP." As already noted, the LEC was supporting Phase II for other wireless carriers in this market; consequently, the LEC's timers could not be adjusted since doing so might adversely impact other carriers' Phase II transmissions. Thus, modifying the timers in Nextel's and Intrado's networks afforded the greatest flexibility to quickly resolve synchronization issues and fully test end-to-end connectivity for Nextel's Phase II technology.

Nextel and Intrado determined that timer connections between the LEC's regional ALI database and Intrado's WNALI database were not optimized due to trunking Nextel was sharing with other Intrado customers. To segregate Nextel's E911 traffic at Intrado's

¹¹ Nextel informed the Commission of these FOA issues on August 23, 2002. *See* In the Matter of Revision of the Commission's Rules To Ensure Compatibility With Enhanced 911 Emergency Calling Systems, Letter from Laura Holloway to Marlene Dortch, CC Docket No. 94-102 (August 26, 2002).

WNALI and to obtain direct connections between the PSAP and the WNALI database for Nextel's E911 calls, Nextel and Intrado procured virtual private circuits that dedicate connectivity for Nextel E911 traffic, eliminating Nextel's dependency on other wireless carriers' connections to the WNALI database. Despite substantial resources devoted to this issue and all parties' best efforts to optimize the timer adjustments as soon as possible, the work continued through the middle of September.

The second week of September, almost three weeks after Nextel initially anticipated exiting the FOA, Nextel successfully transmitted its first, live E911 call to the York County PSAP during a 48-hour test period.” The live E911 test calls were successful, transmitting voice and location information to the PSAP as anticipated. After this 48-hour test, but prior to commercial deployment, Nextel verified its network stability, including testing of the geographic redundancy of its Phase II equipment. This testing ensures that in the unlikely event network equipment fails in one location, E911 calls will be routed through alternate equipment to minimize service disruption for emergency calls. Geographic redundancy involves three network components: (1) SS7 connections that direct voice based traffic between the SMLC/GMLC and the Signal Transfer Point (“STP”); (2) the emergency services routing key (“ESRK”) database; and (3) WNALI database links.

Although Nextel's geographic redundancy test plan was prepared and ready to implement at the end of August, the test could not be executed until a live E911 call was successfully completed on its network. By the third week of September—soon after the successful live E911 call—Nextel had validated the SS7 connections and the ESRK

¹² The 48-hour test required re-routing Nextel's commercial customers in the York County area around the test sites to ensure no service disruption.

database; however, additional testing revealed issues in the connections to Intrado's WNALI requiring Intrado's troubleshooting. Intrado quickly and diligently resolved the database link issues to ensure a high level of redundancy between Intrado's WNALI and Nextel's SMLC/GMLC equipment. Intrado identified, resolved and repeatedly tested these WNALI database link issues; however, these additional delays, which like many others in the FOA could not have been predicted, meant that Nextel could not complete final geographic redundancy testing of its equipment until the closing days of September.

Throughout August and September while Nextel, the LEC and Intrado were troubleshooting and resolving the timer and connectivity issues, Nextel personnel also worked closely with *York* County PSAP officials to customize the format of certain Phase II location information delivered to the PSAP's customer premises equipment ("CPE"). The CPE's type, age and capability often vary among PSAPs; therefore, certain adjustments must occur to enable delivery of location information in a format suitable to the PSAP.¹³ In many cases, working with individual PSAPs to customize information delivery adds additional complexity and time to the deployment process.

D. Post-FOA PSAP Deployment

Soon after Nextel Communications announced its successful testing in York County, Virginia, Nextel Partners began deployment activities in Cattaraugus County, New York. Nextel Partners worked with its MSC staff in Syracuse, NY to finalize an

¹³ Nextel's Phase II solution currently delivers the call back number and latitude and longitude of the wireless call's originating cell tower at call setup. After a caller's location information has been calculated using the A-GPS functionality in Nextel's network, the wireless caller's location information (expressed in latitude and longitude) is transmitted to the PSAP. After Nextel began discussing deployment and live testing with PSAPs, it became clear that while some PSAPs can accept the cell tower latitude and longitude for Phase I information, others prefer to have the cell tower's textual street address. Thus, Nextel is working with a third party vendor to launch an addition to its Phase II solution by the end of the first quarter of 2003 which will enable PSAPs to receive Phase II information with the cell site textual street address as well as the cell site latitude and longitude.

implementation plan that was developed from a three-day, end-to-end connectivity test which took place from September 23rd through the 25th. This testing resulted in identifying and documenting MSC pre-implementation groundwork for the remaining Nextel Partners' MSCs. During the testing, Nextel Partners tested ESRK assignments, legacy handsets and A-GPS assisted handsets, to ensure system functionality. After evaluating the output from these tests and the data provided by Nextel Communications, Nextel Partners determined it was ready for testing in Cattaraugus County, NY.

The initial call made on October 11, 2002 experienced similar timer issues with the Intrado WNALI database, as described above. The voice, ESRK and callback number were displayed on the PSAP screen, however the latitude and longitude were displayed with incorrect values. The first re-bid produced the latitude and longitude of the A-GPS handset, along with a confidence factor. Subsequent test calls provided similar results. The initial bid consistently displayed incorrect latitude and longitude data, while first and second re-bids displayed site latitude and longitude (Phase I) and A-GPS handset latitude and longitude (Phase II), respectively. The consistent behavior of the system allowed Nextel Partners to work with the PSAP, Venzon and Intrado to upgrade all cell sites and sectors to Phase II status. Nextel Partners is working with Intrado to eliminate the initial bid, incorrect data issue. The PSAP is aware of it and is satisfied with the action plan set forth and has signed off on a successful implementation.

E. Phase I Requests

With respect to the Commission's requirement that Nextel Partners provide ,
"information on all pending Phase I and Phase II requests,"¹⁴ Nextel Partners has attached

¹⁴ See Nextel Waiver Order at ¶32

Exhibit A listing all pending Phase I requests and their current status. Nextel Partners has fully deployed Phase I E911 service in 352 PSAP areas. For all on-going Phase I deployment efforts, Exhibit A provides a list of every pending Phase I request, the name of the PSAP, the date of the request, whether or not the request is valid, its status, an explanation of the delay if the request is older than six months, and an anticipated Phase I launch date

F. Phase II Requests

Exhibit B addresses Nextel Partners' ongoing Phase II deployment efforts, providing a list of every pending Phase II request, the name of the PSAP, the date of the request, whether or not the request is valid, its status, an explanation of the delay if it is "on hold" and an anticipated Phase II launch date.¹⁵

Nextel Partners has received Phase II service requests in 126 PSAP areas and has asked that each of these PSAPs provide the documentation required in the *Richardson Order* for determining the request's validity.¹⁶ Nextel Partners' determination that a PSAP request is "valid" presumes, based on information provided by the PSAP, that all required LEC and PSAP infrastructure and upgrades — if not already in place — will be installed and ready for operation within six months of the request. Typically, Nextel Partners' experiences the biggest delay where the LEC is not technologically capable of handling Nextel's Phase II information

¹⁵ Nextel Partners notes that the proposed deployment dates in Exhibit A and in Exhibit B are targeted launch dates, which Nextel Partners and the relevant PSAP are striving to meet. Nextel Partners is in regular contact with each of these PSAPs and is working to deploy Phase I and Phase II E911 as soon as possible, but for the reasons discussed herein, unexpected complexities can delay deployment despite the best efforts of all involved.

¹⁶ *In the Matter of Revision of the Commission's Rules To Ensure Compatibility with Enhanced 911 Emergency Calling Systems, Petition of City of Richardson*, Order, CC Docket No. 94-102, FCC 01-293, released October 17, 2001 at ¶¶14-16 ("*Richardson Order*").

Nextel Partners deployed Phase II service with Cattaraugus County, New York on October 11, 2002 and subsequently with Salem Police Department, Roanoke, Virginia on October 17, 2002. Nextel Partners expects Vigo County, Indiana to be fully launched early the week of November 4. At the same time, Nextel Partners is actively engaged with PSAPs at multiple locations and anticipates deploying Phase II service in additional areas, based on the dates set forth in the Exhibit. Furthermore, Nextel Partners has been in contact with all PSAPs that have filed a valid Phase II request, and both parties have mutually agreed to work toward the deployment dates reflected in Exhibit B.¹⁷

CONCLUSION

As required in the Nextel Waiver Order,” Nextel Partners is providing this Quarterly Report to the Executive Directors and counsel of the Association of Public Safety Communications Officials-International, Inc. (“APCO”), the National Emergency Number Association (“NENA”) and the National Association of State Nine One One Administrators (“NASNA”). Should any of these organizations or their individual PSAP members have questions or concerns about Nextel Partners’ submission, Nextel Partners encourages them to contact Peter Gaffney, at the number listed below, as soon as possible to ensure rapid and efficient deployment of Nextel Partners’ Phase I and Phase II E911 services.

¹⁷ Some of the Phase II deployment dates that were listed on Exhibit B of Nextel Partners August Report are different in this Report. The revised dates are the result of lessons learned in Nextel’s York County, Virginia FOA, and subsequent discussions with the PSAPs listed in Exhibit B.

¹⁸ Nextel Waiver Order at ¶32

Respectfully submitted,
Nextel Partners. Inc.

By: /s/David Thaler

David Thaler
Vice President – Business Operations

Brent Eilefson
Corporate Counsel
952-238-2572

Peter **A.** Gaffney
E911 Program Manager
425-576-3642

4500 Carillon Point
Kirkland, WA 98033
425 576-3600

November 1, 2002

**Before the
FEDERAL COMMUNICATIONS COMMISSION
Washington, D.C. 20554**

In the Matter of)	
)	
Revision of the Commission's Rules to)	CC Docket No. 94-102
Ensure Compatibility with Enhanced)	
911 Emergency Calling Systems)	
)	
Wireless E911 Phase II Implementation)	
Plan of Nextel Partners, Inc.)	

STATE OF MINNESOTA)	
) ss	
COUNTY OF HENNEPIN)	

AFFIDAVIT

David Thaler, duly sworn, deposes and states that:

1. I am the Vice President of Nextel Partners, Inc., with an address of 10120 West 76th Street, Eden Prairie, MN 55344, and with a telephone number of (952) 238-2500.
2. I hereby represent that the attached data regarding the status of Nextel Partners' E-911 Phase I and Phase II deployments are true and correct to the best of my knowledge, information and belief.

/s/David Thaler

David Thaler
Vice President-Business Operations

In witness whereof I have hereunto subscribed my name and affixed my official seal this 1st day of November, 2002.

/s/ Brent G. Eilefson

Printed Name: Brent Eilefson
NOTARY PUBLIC in and for the State of Minnesota
My Commission Expires January 31, 2005

NEXTEL PARTNERS, INC.

Exhibit A

STATE	County	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Total Requests 628 Phase I - 502 Phase II - 126			Implemented 354 Pending 38 On-Hold 110					
Alabama	Autauga	Autauga Co 9-1-1	Y	Implemented	I	09/21/00	07/17/01	
Alabama	Baldwin	Baldwin County ECD	Y	Implemented	I	08/19/00	08/24/00	
Alabama	Butler	Butler Co ECD	Y	Implemented	I	07/14/00	09/05/01	
Alabama	Chambers	Chambers Co	Y	Implemented	I	07/14/00	01/09/01	
Alabama	Dale	Ozark-Dale Co E-911	Y	Implemented	I	01/24/01	03/08/02	
Alabama	Dale	Daleville PD	Y	Implemented	I	01/24/01	08/10/02	
Alabama	Dallas	Dallas County Comm Board	N	On-Hold				No Sites Currently in this County. RFS received 11/20/00
Alabama	Elmore	Wetumpka PD	Y	Implemented	I	09/28/00	08/14/01	
Alabama	Elmore	Elmore Co SO	Y	Implemented	I	09/28/00	08/14/01	
Alabama	Escambia	Escambia Co SD	Y	Implemented	I	04/02/01	11/04/01	
Alabama	Houston	Dothan PD	Y	Implemented	I	07/14/00	08/20/01	
Alabama	Lee	Auburn PD	Y	Implemented	I	06/26/00	02/28/01	
Alabama	Lee	Lee Co SO	Y	Implemented	I	06/26/00	02/28/01	
Alabama	Lee	Opelika PD	Y	Implemented	I	09/26/00	02/28/01	
Alabama	Lowndes	Lowndes Co E911	Y	Implemented	I	01/30/01	06/26/01	
Alabama	Macon	City of Tuskegee PD	N	On-Hold				No Sites Currently routing to this PSAP. RFS received 10/10/01
Alabama	Macon	Macon Co SO	Y	Implemented	I	10/10/01	02/28/02	
Alabama	Macon	Town of Milledgeville PD	N	On-Hold				No Sites Currently routing to this PSAP. RFS received 10/10/01
Alabama	Mobile	MCCD	Y	Implemented	I	03/15/00	08/23/00	
Alabama	Montgomery	Montgomery PD	Y	Implemented	I	03/08/00	09/12/00	
Alabama	Montgomery	Montgomery Co Sheriff	Y	Implemented	I	07/25/00	11/09/00	
Alabama	Russell	Russell Co SO	Y	Implemented	I	10/27/00	07/17/01	
Alabama	Russell	Phoenix City PD	Y	Implemented	I	10/27/00	07/17/01	
Alabama	Sumter	Sumter Co 911	Y	Implemented	I	08/16/00	04/11/01	
Alabama	Tallapoosa	Alexander City PD	N	On-Hold				No sites to route to this PSAP
Alabama	Tallapoosa	Tallapoosa Co SO	Y	Pending	I	05/30/02	11/13/02	Deployment on schedule
Arkansas	Benton	Benton Co Central Comm	Y	Implemented	I	08/07/00	08/08/01	
Arkansas	Benton	Rogers City PD	Y	Implemented	I	08/07/00	06/08/01	
Arkansas	Benton	Bentonville City PD	N	On-Hold				No Sites currently routing to this PSAP. RFS received 06/07/00
Arkansas	Benton	Siloam Springs	Y	Implemented	I	10/22/01	11/19/01	
Arkansas	Clark	Clark Co SD	Y	Implemented	I	04/02/01	10/18/01	
Arkansas	Conway	Morrilton PD	Y	Implemented	I	06/21/01	02/07/02	
Arkansas	Crawford	Crawford Co SD	Y	Implemented	I	04/18/01	01/22/02	
Arkansas	Crawford	Van Buren PD	Y	Implemented	I	04/18/01	01/22/02	
Arkansas	Crawford	Alma PD	Y	Implemented	I	04/18/01	01/22/02	
Arkansas	Dallas	Dallas Co SO	N	On-Hold				No Sites Currently in this County. RFS received 09/24/01
Arkansas	Desha	Desha Co 911	N	On-Hold				No Sites Currently in this County. RFS received 10/03/01
Arkansas	Faulkner	Conway PD	Y	Implemented	I	07/16/01	12/20/01	
Arkansas	Faulkner	Faulkner Co SO	Y	Implemented	I	07/16/01	12/20/01	
Arkansas	Garland	Garland Co SO	Y	Pending	I	06/04/02	11/14/02	Deployment on Schedule
Arkansas	Garland	Hot Springs PD	Y	Pending	I	06/04/02	11/14/02	Deployment on Schedule
Arkansas	Hempstead	Hope PD	Y	Pending	I	01/24/02	11/21/02	Facilities/Teico Issue. Field Testing scheduled for 08/09/02. Delayed due to continued facilities issues - LEC portion now due 08/30/02. Sept update. If accepted, working out SS7 link issue
Arkansas	Hempstead	Hempstead Co SO	N	On-Hold				No Sites currently routing to this PSAP. RFS received 01/24/02
Arkansas	Hot Spring	Hot Spring Co 9-1-1	Y	Implemented	I	01/30/01	10/18/01	
Arkansas	Independence	Independence Co OES	N	On-Hold				No Sites Currently in this County. RFS received 02/12/01
Arkansas	Jefferson	MECA-Metro Em Comm Assoc	Y	Pending	I	04/20/01	11/25/02	5 Mo delay in Finalizing Call Routing. 5 Mo delay due to Facilities Availability. Local Loops ordered. 05/31/02. Meet Point Issue w/LEC, LD Carrier. Escalated to Facilities Manager, NPI Director level. continuing to work with ILEC, LEC on facility issues.
Arkansas	Lonoke	Lonoke Co SD	Y	Implemented	I	12/27/00	08/01/01	
Arkansas	Marion	Marion	N	On-Hold				No Sites Currently in this County. RFS received 10/04/01
Arkansas	Monroe	Monroe Co SD	Y	Implemented	I	07/20/01	03/07/02	
Arkansas	Monroe	Brinkley PD	Y	On-Hold				No Sites Currently in this PSAP. RFS received 07/20/01
Arkansas	Montgomery	Montgomery	N	On-Hold				No Sites Currently in this County. RFS received 01/24/02
Arkansas	Polk	Polk Co SO	N	On-Hold				No Sites Currently in this County. RFS received 08/20/01
Arkansas	Pope	Pope Co 9-1-1	Y	Implemented	I	08/07/00	08/02/01	
Arkansas	Pulaski	Pulaski Co SO	Y	Implemented	I	08/07/00	04/05/01	
Arkansas	Pulaski	Little Rock PD	Y	Implemented	I	08/07/00	04/04/01	
Arkansas	Pulaski	North Little Rock PD	Y	Implemented	I	08/07/00	04/04/01	
Arkansas	Pulaski	Jacksonville PD	Y	Implemented	I	08/07/00	04/04/01	
Arkansas	Pulaski	Maumelle DPS	Y	Implemented	I	06/01/01	11/18/01	
Arkansas	Pulaski	Sherwood PD	Y	Implemented	I	06/07/00	04/04/01	
Arkansas	Saline	Saline Co Central	Y	Implemented	I	08/20/01	12/18/01	
Arkansas	Saline	City of Benton PD	Y	Implemented	I	08/20/01	12/18/01	
Arkansas	Sebastian	Fl Smith PD	Y	Implemented	I	06/29/01	01/22/02	
Arkansas	Sebastian	Sebastian Co SD	Y	Implemented	I	06/29/01	01/22/02	
Arkansas	Union	El Dorado PD	N	On-Hold				No Sites Currently in this County. RFS received 01/24/02
Arkansas	Van Buren	Fairfield Bay PD	N	On-Hold				No Sites Currently in this County. RFS received 08/07/01
Arkansas	Washington	Washington Co Central EMS	Y	Implemented	I	08/21/00	03/12/01	
Arkansas	Washington	Fayetteville ES-1-1	Y	Implemented	I	08/21/00	03/12/01	
Arkansas	Washington	Springdale PD	Y	Implemented	I	08/21/00	03/12/01	
Arkansas	White	Searcy PD	Y	Implemented	I	01/08/02	06/13/02	
Arkansas	Woodruff	Woodruff Co 911	N	On-Hold				No Sites Currently in this County. RFS received 09/20/01
Florida	Bay	Bay Co SO	Y	Implemented	I	03/19/01	12/11/01	
Florida	Calhoun	Calhoun Co SO	N	On-Hold				No sites in PSAP
Florida	Columbia	Columbia Co 911 Ctr	Y	Implemented	I	11/08/00	08/14/01	
Florida	Escambia	Escambia Emer	Y	Implemented	I	03/21/00	09/19/00	
Florida	Escambia	Pensacola PD	Y	Implemented	I	03/21/00	09/19/00	
Florida	Gadsden	Gadsden Co SO	Y	Implemented	I	12/13/00	05/30/01	
Florida	Hamilton	Hamilton Co SO	Y	Implemented	I	04/02/01	11/08/01	
Florida	Holmes	Holmes Co SD	Y	Implemented	I	02/27/01	02/25/02	
Florida	Jackson	Jackson Co Emerg Mgmt	Y	Implemented	I	03/02/00	05/22/01	
Florida	Leon	Leon Co SO	Y	Implemented	I	10/24/00	02/01/02	
Florida	Leon	Tallahassee Police	Y	Implemented	I	10/24/00	02/01/02	
Florida	Madison	Madison Co SO	Y	Implemented	I	07/19/00	02/27/02	
Florida	Okaloosa	Okaloosa Co COPS/COM	Y	Implemented	I	06/27/01	08/15/02	Implementation attempt made 12/12/01-LEC Selective Router was not set up for 20-digits Resolved. Last attempt made on 04/02/02-failed due to KP digit issue. currently working with LEC/switch to resolve. PSAP to send a letter authorizing On-Hold Status. upg.
Florida	Santa Rosa	Santa Rosa	Y	Implemented	I	04/05/00	08/24/00	
Florida	Wakulla	Wakulla Co SO	N	On-Hold				PSAP CPE will not be ready until Oct/Nov '02 timeframe per Wakulla Co. Nextel Partners to request periodic updates. Original RFS received 02/24/02
Florida	Washington	Washington Co SO	Y	Implemented	I	06/20/00	04/23/01	
Georgia	Bibb	Macon-Bibb Co E9-1-1	Y	Implemented	I	12/28/00	01/30/02	
Georgia	Dougherty	Dougherty Co	Y	Implemented	I	08/16/00	04/10/01	
Georgia	Houston	Houston Co 9-1-1	Y	Implemented	I	08/07/00	09/18/01	
Georgia	Lee	Lee Co SO	Y	Implemented	I	01/08/01	12/21/01	

NEXTEL PARTNERS, INC.

Exhibit A

STATE	County	PSAP	Valid Req. Y/N	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Georgia	Lowndes	Lowndes Co E911	Y	Implemented	I	09/27/00	02/07/02	
Georgia	Muscogee	Columbus PD	Y	Implemented	I	08/11/00	02/08/01	
Georgia	Richmond	Augusta GA Comm Ctr	Y	Pending	I	09/11/02	02/24/03	Deployment proceeding on schedule
Georgia	Peach	Peach 9-1-1	Y	Implemented	I	10/08/00	09/18/01	
Idaho	Ada	Ada County Sheriff's Office	Y	Implemented	I	04/08/01	07/18/02	
Illinois	Clark	Clark County E911	N	On Hold	I			PSAP can only support NCAS RFS rec Nov 01
Illinois	Coles	Coles County E9-1-1	N	On Hold	I			PSAP is not ready RFS rec Nov 00
Illinois	Cumberland	Cumberland County 9-1-1	Y	Implemented	I	01/05/01	04/26/02	
Illinois	Dewitt	Dewitt County Sheriff's Office	N	On Hold	I			5/22/02-psap eqp software needs to be upgraded 6/6/02-per PSAP don't know when or if equp will be upgraded RFS rec 9/4/01
Illinois	Douglas	Douglas County Sheriff's Dept.	Y	Pending	I	05/29/01	11/06/02	3/21/02- Verizon wireless database not loaded, wireline was in error 5/10/02, testing postponed until after switch cut TBD 7/19/02-waiting on database load from Vzn. 9/9/02-per Deb Crosson from Vzn FGD trunks have been ordered by PSAP, they are due 9/17 & 1
Illinois	Edgar	Edgar County 911	Y	On Hold	I			Work commenced end of 6/01. 16 week delay ordering T1/trunks. Verizon stated local loop not available until 4/02. Escalated with LEC obtained 1 T1 on 1/11, also placed order with AT&T on same date. Waiting on Vzn database to be loaded
Illinois	Effingham	Effingham County Police Dept.	Y	Implemented	I	12/13/00	07/15/02	
Illinois	Effingham	Effingham County Sheriff's Office	Y	Implemented	I	12/13/00	07/15/02	
Illinois	Ford	Ford County 911	Y	Implemented	I	05/08/01	05/09/02	
Illinois	Fulton	Canton Police Dept.	Y	Implemented	I	12/06/00	04/12/02	
Illinois	Fulton	Fulton County Sheriff	Y	Implemented	I	12/06/00	04/12/02	
Illinois	Henry	Henry County Sheriff's Office	Y	Implemented	I	07/17/00	02/07/02	
Illinois	Jasper	Jasper County ETSB	N	On Hold	I			No Sites at this time RFS rec May 01
Illinois	JoDaviess	JoDaviess County Sheriff	N	On Hold	I			Identified PSAP eqp not ready Rec RFS April 2001
Illinois	Knox	Galesburg PD	N	On Hold	I			LEC cannot support CAS RFS recv Dec 00
Illinois	Livingston	Liv Com 911 Commun. Ctr.	N	On Hold	I			On Hold-County only wants NCAS solution. RFS recv Dec 00
Illinois	Marshall	Marshall County ETSB	N	On Hold	I			LEC cannot support CAS RFS recv Apr 01
Illinois	Morgan	Jacksonville Police Dept.	Y	Implemented	I	03/02/01	08/01/02	Actual Net Rec not received as of 12/11/01, 3/19/02-tried to test & per Verizon wireless database not loaded, wireline was loaded in error. 5/10/02-test failed-had database errors-erroneous information 6/19/02-1 site cut, other has address issue PSAP must wo
Illinois	Morgan	Morgan County Sheriff's Office	Y	Implemented	I	03/02/01	08/01/02	Actual Net Rec not received as of 12/11/01, 3/19/02-tried to test & per Verizon wireless database not loaded, wireline was loaded in error. 5/10/02-test failed-had database errors-erroneous information 6/19/02-1 site cut, other has address issue PSAP must wo
Illinois	Peoria	Bartonville PSAP	Y	Implemented	I	07/28/00	01/10/02	
Illinois	Peoria	Chillicothe PSAP	Y	Implemented	I	07/28/00	01/10/02	
Illinois	Peoria	Peoria Heights PSAP	Y	Implemented	I	07/28/00	01/10/02	
Illinois	Peoria	Peoria PSAP	Y	Implemented	I	07/28/00	01/10/02	
Illinois	Rock Island	Milan Police Dept.	N	On Hold	I			7/15/02 found PSAP must upgrade trunks to enhanced FGD license to support 10 digit conversion RFS rec 12/12/00
Illinois	Rock Island	RICOM-Rock Island Police Dept.	N	On Hold	I			7/15/02 found PSAP must upgrade trunks to enhanced FGD license to support 10 digit conversion RFS rec 12/12/00
Illinois	Rock Island	Rock Island County 911 Center Commun	N	On Hold	I			7/15/02 found PSAP must upgrade trunks to enhanced FGD license to support 10 digit conversion RFS rec 12/12/00
Illinois	Rock Island	Rock Island County County Sheriff	N	On Hold	I			7/15/02 found PSAP must upgrade trunks to enhanced FGD license to support 10 digit conversion RFS rec 12/12/00
Illinois	Rock Island	Silvas Police Dept.	N	On Hold	I			7/15/02 found PSAP must upgrade trunks to enhanced FGD license to support 10 digit conversion RFS rec 12/12/00
Illinois	Sangamon	Sangamon County Central Dispatch Ctr.	Y	Implemented	I	10/19/00	04/05/02	
Illinois	Tazewell	East Peoria Police Dept.	N	On Hold	I			LEC cannot support CAS RFS recv Aug 00
Illinois	Tazewell	Morton Police Dept.	N	On Hold	I			LEC cannot support CAS RFS recv Aug 00
Illinois	Tazewell	Pekin Consolidated Commun. Ctr. (Tazcom)	N	On Hold	I			LEC cannot support CAS RFS recv Aug 00
Illinois	Tazewell	Washington Police Dept.	N	On Hold	I			LEC cannot support CAS RFS recv Aug 00
Illinois	Vermilion	Danville Commun. Ctr.	N	On Hold	I			PSAP equipment not ready RFS recv. 8/25/00
Illinois	Whiteside	Whiteside County Sheriff	N	On Hold	I			PSAP Equipment not ready RFS recv 11/00
Illinois	Woodford	Woodford County ETSB	N	On Hold	I			No Selective Router available. RFS recv Nov 00
Indiana	Clark	Clark County Enhanced 911	N	On Hold	I			PSAP Equipment not ready RFS recv 11/6/01
Indiana	Clay	Clay County E-911 Office	Y	Pending	I	05/20/02	12/20/02	In progress- PSAP to be deployed Phase II
Indiana	Crawford	Crawford County Central Dispatch 911	Y	Implemented	I	04/16/01	05/10/02	
Indiana	Daviess	Daviess County Sheriff's Dept.	N	On Hold	I			PSAP equipment not ready. RFS recv. 1/3/02
Indiana	Dubois	Dubois County Communications Ctr.	Y	Implemented	I	10/27/00	05/17/02	
Indiana	Fountain	Fountain County Regional Dispatch	N	On Hold	I			PSAP equipment not ready RFS recv. 10/5/00
Indiana	Gibson	Gibson County Sheriff's Dept.	Y	Pending	I	08/13/02	12/13/02	
Indiana	Jennings	Jennings County 911	N	On Hold	I			No sites at this time. RFS recv Nov 01
Indiana	Knox	Knox County Central Office	Y	Implemented	I	11/19/01	02/20/02	
Indiana	Montgomery	City of Crawfordsville Police Dept.	N	On Hold	I			Original req came in 10/12/01-PSAP not ready until end of 7/02, per Beth said PSAP should be moved & upgraded by mid August
Indiana	Orange	Orange County Sheriff's Office	N	On Hold	I			No sites at this time. RFS recv Jan 01
Indiana	Posey	Posey County 911	N	On Hold	I			PSAP eqp not ready RFS recv Aug 01
Indiana	Putnam	Putnam County 911	N	On Hold	I			PSAP eqp not ready RFS recv Aug 01
Indiana	Scott	Scott County Emergency Commun. Agency	Y	Implemented	I	01/22/01	05/14/02	PSAP eqp not ready RFS recv Aug 01
Indiana	Spencer	Spencer County 911	Y	Implemented	I	08/09/01	01/31/02	RFS rec Oct 00
Indiana	Vanderburgh	Evansville City Vanderburgh County Central Dispatch Ctr.	Y	Implemented	I	08/01/00	01/18/02	
Indiana	Vermillion	Vermillion County Sheriff's Office	N	On Hold	I			PSAP eqp not ready Rec RFS 10/00
Indiana	Warrick	Warrick County Police Dept.	Y	Implemented	I	01/04/01	01/17/02	
Iowa	Adair	Adair County Sheriff's Office	Y	Implemented	I	04/28/01	10/24/01	
Iowa	Benton	Benton County Sheriff's Office	Y	Implemented	I	04/28/01	10/15/01	
Iowa	Black Hawk	Black Hawk County Sheriff's Office	Y	Implemented	I	04/28/01	10/15/01	
Iowa	Boone	Boone County Sheriff	Y	Implemented	I	10/01/01	08/07/02	
Iowa	Bremer	Bremer County-Waverly Law Center	Y	Implemented	I	04/28/01	05/20/02	
Iowa	Buchanan	Buchanan-Independence Public Safety Ctr Commun.	Y	Implemented	I	04/28/01	10/15/01	
Iowa	Cass	Cass County Public Safety	Y	Implemented	I	04/28/01	05/31/02	
Iowa	Cedar	Cedar County Sheriff's Office	Y	Implemented	I	04/28/01	01/29/02	
Iowa	Cerro Gordo	Cerro Gordo County Sheriff	Y	Implemented	I	10/11/01	08/28/02	
Iowa	Clarke	Clarke County Sheriff's Office	Y	Implemented	I	04/28/01	10/26/01	
Iowa	Clinton	Clinton County Sheriff's Office	Y	Implemented	I	04/28/01	08/27/02	
Iowa	Dallas	Dallas County Sheriff's Dept.	Y	Implemented	I	04/28/01	11/02/01	
Iowa	Dallas	West Des Moines Police Dept.	Y	Implemented	I	04/28/01	11/02/01	
Iowa	Decatur	Decatur County	Y	Implemented	I	04/28/01	05/30/02	
Iowa	Delaware	Manchester Police Dept.	Y	Implemented	I	04/28/01	10/24/01	
Iowa	Des Moines	Burlington Police Dept.	Y	Implemented	I	04/28/01	11/02/01	
Iowa	Dubuque	Dubuque County 911 Center	Y	Implemented	I	04/28/01	10/24/01	
Iowa	Floyd	Charles City Police	Y	Implemented	I	10/08/01	05/20/02	
Iowa	Franklin	Hampton Police Dept.	Y	Implemented	I	04/28/01	11/23/01	
Iowa	Hamilton	Webster City Police Dept.	Y	Implemented	I	04/28/01	06/28/02	
Iowa	Harrison	Harrison County Sheriff's Office	Y	Implemented	I	04/28/01	05/31/02	
Iowa	Iowa	Iowa County Sheriff's Office	Y	Implemented	I	04/28/01	11/23/01	

NEXTEL PARTNERS, INC.

Exhibit A

STATE	County	PSAP	Valid Rec (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Iowa	Jackson	Maquoketa Police Dept.	Y	Implemented	I	08/12/01	08/05/02	
Iowa	Jasper	Jasper County Sheriff's Office	Y	Implemented	I	04/26/01	05/28/02	
Iowa	Johnson	Johnson County Sheriff's Office	Y	Implemented	I	04/26/01	05/21/02	
Iowa	Jones	Jones County Sheriff's Office	Y	Implemented	I	04/26/01	10/28/01	
Iowa	Linn	Cedar Rapids Joint Communications Agency	Y	Implemented	I	08/25/01	05/21/02	
Iowa	Linn	Linn County Sheriff's Office	Y	Implemented	I	08/25/01	05/21/02	
Iowa	Linn	Marion Police Dept.	Y	Implemented	I	09/25/01	05/21/02	
Iowa	Louisia	Louisia County Sheriff	Y	Implemented	I	04/26/01	09/17/02	
Iowa	Lyon	Lyon Co PSAP	Y	Implemented	I	08/13/01	07/17/02	
Iowa	Madison	Madison Co Sheriff's Dept.	Y	Implemented	I	04/26/01	05/24/02	
Iowa	Mahaska	Mahaska County 911 Center	Y	Pending	I	09/18/02	01/08/03	Deployment on schedule
Iowa	Marion	Pella Police Dept.	Y	Implemented	I	04/26/01	07/17/02	
Iowa	Marshall	Marshalltown Police	Y	Implemented	I	10/06/01	05/28/02	
Iowa	Mills	Mills County Communications Center	Y	Implemented	I	04/26/01	11/02/01	
Iowa	Monona	Monona County Sheriff's Office	Y	Implemented	I	04/26/01	07/18/02	
Iowa	Muscatine	Muscatine County Sheriff's Office	Y	Implemented	I	04/26/01	11/02/01	
Iowa	Plymouth	Plymouth County Sheriff's Office	Y	Implemented	I	04/26/01	07/18/02	
Iowa	Polk	Ankeny Police Dept.	Y	Implemented	I	04/26/01	05/29/02	
Iowa	Polk	Des Moines Police Dept.	Y	Implemented	I	04/26/01	11/23/01	
Iowa	Polk	Polk County Sheriff's Dept.	Y	Implemented	I	04/26/01	11/02/01	
Iowa	Polk	Westcom	Y	Implemented	I	04/26/01	05/28/02	
Iowa	Pottawattamie	Pottawattamie County Law Enforcement 911 Ctr.	Y	Implemented	I	04/26/01	11/23/01	
Iowa	Poweshiek	Poweshiek County Sheriff's Office	Y	Implemented	I	04/26/01	10/24/01	
Iowa	Scott	Bettendorf Police Dept.	Y	Implemented	I	04/26/01	05/17/02	
Iowa	Scott	Davenport Police Dept.	Y	Implemented	I	04/26/01	05/17/02	
Iowa	Scott	Scott County Sheriff's Office	Y	Implemented	I	04/26/01	05/17/02	
Iowa	Sioux	Sioux County Sheriff's Office	Y	Implemented	I	04/26/01	07/16/02	
Iowa	Story	Ames Police Dept.	Y	Implemented	I	04/26/01	05/28/02	
Iowa	Story	Story County Sheriff's Office	Y	Implemented	I	04/26/01	05/28/02	
Iowa	Warren	Warren County Communications	Y	Implemented	I	04/26/01	05/30/02	
Iowa	Washington	Washington County Sheriff's Office	Y	Implemented	I	04/26/01	05/21/02	
Iowa	Webster	Webster County Law Enforcement Center	Y	Implemented	I	10/01/01	06/07/02	
Iowa	Woodbury	Woodbury County Sheriff's Office	Y	Implemented	I	04/26/01	07/18/02	
Iowa	Worth	Worth County Sheriff's Office	Y	Implemented	I	08/27/01	06/07/02	
Kentucky	Anderson	Lawrenceburg Police Department	Y	Implemented	I	12/13/00	12/20/01	
Kentucky	Barren	Barren Melville 911 Ctr.	N	On-Hold	I			PSAP can only offer NCAS at this time. RFS recv Jun 01
Kentucky	Bourbon	Paris, Bourbon County E-911 & Central Comm.	Y	Implemented	I	12/01/00	01/26/02	
Kentucky	Boyd	Boyd County 911	Y	Pending	I			
Kentucky	Boyle	Danville-Boyle County 911 Center	Y	Implemented	I	01/29/02	08/06/02	Actual Net Rec received as of 12/11/02-see Fayette-this is affected as it's the same router. 2/25/02 LEC can only support NCAS. 2/28/02-LEC now says will be able to support have ordered FGD license 4/29/02-Vzn must upgrade eeprom chip 8/12-test failed
Kentucky	Bullitt	Kentucky State Police-Elizabethtown Post	Y	Implemented	I	01/31/02	05/09/02	
Kentucky	Bullitt		Y	Implemented	I	08/24/01	12/28/01	
Kentucky	Buller	Buller County	N	On-Hold	I			No Sites at this time. RFS recv Aug 02
Kentucky	Carter	Kentucky State Police-Ashland Post	Y	Implemented	I	01/28/02	05/14/02	
Kentucky	Christian	Hopkinsville Christian County Emergency Operations Ctr.	Y	Pending	I	09/25/02	01/25/03	
Kentucky	Clark	Winchester Police Dept Comm Ctr.	Y	Implemented	I	11/14/00	01/24/02	
Kentucky	Davless	Davless County Sheriff's Office.-County Limits	Y	Implemented	I	12/18/00	01/23/02	
Kentucky	Davless	Owensboro Police Dept.-City Limits	Y	Implemented	I	12/18/00	01/23/02	
Kentucky	Fayette	Lexington Fayette Urban County Govt.	Y	Implemented	I	11/14/00	06/10/02	
Kentucky	Garrard	Kentucky State Police-Richmond Post	Y	Implemented	I	01/28/02	05/07/02	
Kentucky	Green	Greensburg	N	On-Hold	I			No Sites at this time. RFS recv Jan 01
Kentucky	Hancock	Hancock County E-911	Y	Implemented	I	01/14/02	04/18/02	
Kentucky	Hardin	Hardin County 911 Ctr.	N	On-Hold	I			6/19/02-per Bill Lacey(PSAP) they have no idea when the msg will be completed whether it'll be months or years. Therefore, implementation on hold until they are ready.RFS rec 11/5/01
Kentucky	Harrison	Cynthiana Harrison County E911	Y	Implemented	I	12/28/01	02/08/02	
Kentucky	Hart	Kentucky State Police-BowlingGreen Post	Y	Implemented	I	08/24/01	02/08/02	
Kentucky	Henderson	Henderson County 911 Commun. Ctr.	Y	Implemented	I	01/23/01	02/01/02	
Kentucky	Henry	Kentucky State Police-Campbellburg Post	Y	Implemented	I	08/24/01	02/01/02	
Kentucky	Jefferson	Louisville/Jefferson County EMA	Y	Implemented	I	08/10/00	12/07/00	
Kentucky	Jefferson	Jefferson County Police Dept.	Y	Implemented	I	08/10/00	12/07/00	
Kentucky	Laurel	London Laurel County E-911 Commun. Ctr.	N	On-Hold	I			2/12-see Fayette-this is affected as it's the same router. 2/25/02 LEC can only support NCAS.2/28-LEC now says will be able to support have ordered FGD license 4/29/02-Vzn must upgrade eeprom chip 5/20/02-test failed.PSAP equip must be configured to accept
Kentucky	Lawrence	Lawrence County E-911	N	On-Hold	I			No Sites at this time. RFS recv Oct 2000
Kentucky	Lee	Beattyville E911 Communications	N	On-Hold	I			No Sites at this time. RFS recv 1/02
Kentucky	Madison	Madison County E-911	Y	Implemented	I	12/18/00	02/05/02	
Kentucky	Mason	Mason County Emergency Dispatch	N	On-Hold	I			No Sites at this time. RFS recv Nov 00
Kentucky	Montgomery	Kentucky State Police-Morehead Post	Y	Implemented	I	02/05/02	05/09/02	
Kentucky	Oldham	Oldham County Central Dispatch	Y	Implemented	I	11/22/00	12/20/01	
Kentucky	Pulaski	Pulaski County 911 Center	Y	Pending	I	06/25/02	12/22/02	In progress within 6 months
Kentucky	Rockcastle	Kentucky State Police-Dry Ridge Post	Y	Implemented	I	08/24/01	02/08/02	
Kentucky	Scott	Kentucky State Police-Frankfort Post	Y	Implemented	I	08/24/01	01/29/02	
Kentucky	Shelby	Shelby County E-911 Board	Y	Implemented	I	12/11/00	01/31/02	
Kentucky	Taylor	Campbellsville-Taylor County E-911 Communications	N	On-Hold	I			No Sites at this time. RFS recv Dec 00
Kentucky	Warren	Bowling Green Police Dept	Y	Implemented	I	06/14/00	02/07/02	
Kentucky	Washington	Springfield Police Dept.	Y	Implemented	I	11/21/00	01/28/02	
Kentucky	Webster	Webster County 911	Y	Implemented	I	10/20/00	02/05/02	
Kentucky	Whitley	Whitley County E-911	Y	Implemented	I	01/14/02	05/13/02	
Louisiana	Bienvenue	Bienvenue Sheriff	Y	Implemented	I	07/24/00	03/12/01	
Louisiana	Bossier	Bossier Parish Comm	Y	Implemented	I	08/07/00	10/12/00	
Louisiana	Caddo	Caddo Parish Comm Dist	Y	Implemented	I	06/07/00	02/12/01	
Louisiana	Calcasieu	Calcasieu Parish E911 Comm Dist	Y	Implemented	I	08/07/00	01/19/01	
Louisiana	Lafayette	Lafayette Parish Comm Dist	Y	Implemented	I	06/07/00	01/18/01	
Louisiana	Lincoln	Lincoln Parish SO	Y	Implemented	I	10/25/00	01/09/02	
Louisiana	Lincoln	Ruston PD	Y	Implemented	I	10/25/00	01/09/02	
Louisiana	Madison	Madison Parish SO	N	On-Hold	I			RFS received 10/31/00; trunks ordered Dec 00 and then cancelled - PSAP CPE not E911 capable
Louisiana	Ouachita	Ouachita Em 911	Y	Implemented	I	10/04/00	04/18/01	
Louisiana	St. Landry	St Landry Parish 9-1-1	Y	Implemented	I	11/29/00	03/25/02	
Louisiana	St. Martin	St Martin Parish Comm.	Y	Implemented	I	05/12/00	10/18/00	
Louisiana	St. Martin	St Martin Parish SO	Y	Implemented	I	05/12/00	10/18/00	
Louisiana	Vermillion	Vermillion Parish Comm Dist	Y	Implemented	I	07/12/01	12/17/01	
Louisiana	Webster	Webster 9-1-1	Y	Implemented	I	02/08/01	01/11/02	
Minnesota	Becker	Becker County Sheriff	Y	Implemented	I	04/11/01	07/23/02	

Comments / Notes

Exhibit A

NEXTEL PARTNERS, INC.

Exhibit A

STATE	County	PSAP	Valid Req. Y/N	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Texas	Randall	Randall Co SO	Y	Implemented	I	01/16/01	08/15/01	
Texas	Reeves	Pecos PD	Y	Pending	I	06/21/01	08/30/02	Display issue @ PSAP, working w/LEC, CPE Vendor to Resolve
Texas	Refugio	Refugio Co SO	Y	Implemented	I	08/16/00	07/23/01	
Texas	Runnels	Runnels Co SO	Y	Implemented	I	08/09/01	07/25/02	
Texas	San Patricio	Ingleside PD	Y	Implemented	I	08/16/00	07/03/02	
Texas	San Patricio	Mathis PD	Y	Implemented	I	08/16/00	07/23/01	
Texas	San Patricio	Port Aransas PD	Y	Implemented	I	08/16/00	08/08/02	
Texas	San Patricio	San Patricio Co SO	Y	Implemented	I	08/16/00	07/23/01	
Texas	Scurry	Scurry Co SO	Y	Implemented	I	10/15/01	05/15/02	
Texas	Smith	ETEMS	N	On-Hold	I			No Sites Currently Routing to this PSAP, RFS received 07/11/00
Texas	Smith	Lindale PD	N	On-Hold	I			No Sites Currently Routing to this PSAP, RFS received 07/11/00
Texas	Smith	Overton PD	N	On-Hold	I			No Sites Currently Routing to this PSAP, RFS received 07/11/00
Texas	Smith	Smith Co SD	Y	Implemented	I	07/11/00	02/28/02	
Texas	Smith	Tyler PD	Y	Implemented	I	07/11/00	02/28/02	
Texas	Smith	Whitehouse PD	N	On-Hold	I			No Sites Currently Routing to this PSAP, RFS received 07/11/00
Texas	Starr	Rio Grande City PD	Y	Implemented	I	08/16/00	07/31/02	
Texas	Starr	Roma PD	Y	Implemented	I	08/16/00	07/31/02	
Texas	Starr	Starr Co Sheriff	Y	Implemented	I	08/16/00	08/21/02	
Texas	Sterling	Country Doctors Inn	Y	Implemented	I	08/21/01	06/24/02	
Texas	Sterling	Sterling City SD	N	On-Hold	I			No Sites Currently Routing to this PSAP, RFS received 08/21/01
Texas	Swisher	Tulla PD	Y	Implemented	I	08/21/01	02/20/02	
Texas	Taylor	Abilene PD	Y	Implemented	I	08/19/00	03/20/01	
Texas	Terry	Terry Co	N	On-Hold	I			No sites Projected until 4th Qtr '02; LEC SR not 20-digit capable; RFS received 08/21/01
Texas	Titus	Mt. Pleasant PD	Y	Implemented	I	08/16/00	05/21/02	
Texas	Tom Green	San Angelo Comm Ctr	Y	Implemented	I	08/21/01	06/17/02	
Texas	Upshur	Upshur Co SO	Y	Implemented	I	08/16/00	04/19/01	
Texas	Victoria	Victoria PD	Y	Implemented	I	08/16/00	03/19/01	
Texas	Ward	Monahans PD	Y	Implemented	I	08/21/01	08/14/02	
Texas	Webb	Laredo PD	N	On-Hold	I			HOLD Pending LEC trunks & CPE Upgrade. RFS received Aug 00
Texas	Webb	Webb Co SO	Y	Implemented	I	08/16/00	12/13/01	
Texas	Willacy	Willacy SD	Y	Implemented	I	08/21/01	01/29/02	
Texas	Winkler	Kermit PD	Y	Implemented	I	08/21/01	08/05/02	
Virginia	Albemarle	Charlottesville-UVA-Albemarle City ECC	Y	Implemented	I	04/09/01	12/21/01	
Virginia	Alleghany	City of Covington Emergency Dispatch	N	On-Hold	I			No sites RFS rec 5/1/02
Virginia	Botetourt	Botetourt County Emergency Communications Ctr.	Y	Pending	I	09/19/02	12/27/02	
Virginia	City of Lynchburg	Lynchburg Emergency Commun. Ctr.	Y	Implemented	I	03/11/02	07/30/02	
Virginia	Fluvanna	Fluvanna County Sheriff's Office	Y	Pending	I	09/26/02	02/01/03	
Virginia	Frederick	City of Winchester	N	On-Hold	I			Selective Router not ready. RFS recv Aug 01
Virginia	Frederick	Dept. of Public Safety Commun.	N	On-Hold	I			Selective Router not ready. RFS recv Jul 01
Virginia	Lancaster	County of Lancaster	N	On-Hold	I			No Sites
Virginia	Madison	Madison County E911	N	On-Hold	I			No Sites
Virginia	Montgomery	Radford City Police Dept.	Y	Implemented	I	07/31/02	10/23/02	
Virginia	Page	Emergency Operations Center	N	On-Hold	I			No Sites
Virginia	Roanoke	City of Roanoke Commun.	Y	Implemented	I	01/24/01	06/21/02	
Virginia	Roanoke	Roanoke County Police Department	Y	Implemented	I	02/02/01	06/21/02	
Virginia	Roanoke	Salem Police Dept.	Y	Implemented	I	10/15/01	06/21/02	
Virginia	Rockbridge	Rockbridge Regional Public Safety Commun. Ctr.	Y	Implemented	I	02/19/02	08/08/02	
Virginia	Smyth	Smyth County	Y	Implemented	I	04/19/02	10/22/02	
Virginia	Washington	Washington County Emergency Services	Y	Implemented	I	01/1/02	06/17/02	
Virginia	Washington	City of Bristol Police Department	Y	Pending	I	05/09/02	11/04/02	
Virginia	Wise	Norton Police Dept.	N	On-Hold	I			No sites at this time. RFS recv Aug 01
West Virginia	Cabell	Consolidated Communications Emergency Response Ctr.	Y	Implemented	I	12/11/01	08/25/02	
West Virginia	Kanawha	Metrol Emergency Operation Center	Y	Implemented	I	11/01/01	07/18/02	
West Virginia	Putnam	Putnam County 911	Y	Pending	I	08/19/02	11/27/02	

STATE	county	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Total Requests 628 Phase I - 502 Phase II - 126			Implemented Pending On-Hold		2 52 72			
Alabama	Baldwin	Baldwin Co ECD	N	On-Hold	II	04/30/01		Awaiting Phase II Agreement with BellSouth and PSAP
Alabama	Dale	Daleville PD	N	On-Hold	II	09/03/02		Awaiting ILEC readiness, upgrade required
Alabama	Dale	Ozark-Dale Co E9-1-1	N	On-Hold	II	09/03/02		Awaiting ILEC readiness, upgrade required
Alabama	Elmore	Elmore Co SO	N	On-Hold	II	08/02/02		Awaiting Phase II Agreement with BellSouth and PSAP
Alabama	Elmore	Wetumpka PD	N	On-Hold	II	08/02/02		Awaiting Phase II Agreement with BellSouth and PSAP
Alabama	Houston	Dorhan PD	N	On-Hold	II	07/14/00		Awaiting ILEC readiness, upgrade required
Alabama	Mobile	MCCD	N	On-Hold	II	03/30/01		Awaiting Phase II Agreement with BellSouth and PSAP
Alabama	Montgomery	Montgomery PD	N	On-Hold	II	06/28/01		Awaiting Phase II Agreement with BellSouth and PSAP
Arkansas	Hot Spring	Hot Spring Co 911	N	On-Hold	II	10/10/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Arkansas	Jefferson	MECA	N	On-Hold	II	09/09/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Arkansas	Washington	Washington Co Central EMS	N	On-Hold	II	04/04/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Arkansas	Washington	Fayetteville E911	N	On-Hold	II	04/04/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Arkansas	Washington	Springdale PD	N	On-Hold	II	04/04/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Arkansas	White	Searcy PD	N	On-Hold	II	07/31/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Florida	Escambia	Escambia Emer	N	On-Hold	II	03/21/00		Awaiting Phase II Agreement with BellSouth and PSAP
Florida	Escambia	Pensacola PD	N	On-Hold	II	03/21/00		Awaiting Phase II Agreement with BellSouth and PSAP
Florida	Jackson	Jackson Co Emerg Mgmt.	N	On-Hold	II	01/23/02		PSAP equipment not ready
Florida	Washington	Washington Co SO	N	On-Hold	II	01/22/02		PSAP equipment not ready
Illinois	Fulton	Fulton County ETSB	N	On-Hold	II	06/13/02		Awaiting Phase II Agreement with Gallein River and PSAP
Illinois	Knox	Galesburg/Knox County ETSB	N	On-Hold	II	12/06/00		Awaiting Phase II Agreement with Gallein River and PSAP
Illinois	Marshall	Marshall County ETSB	N	On-Hold	II	04/12/01		Awaiting Phase II Agreement with Gallein River and PSAP
Illinois	Peoria	Bartonville PSAP	Y	Pending	II	07/28/00	12/20/02	System functionality confirmed w/Ameritech in Oct02, deployment has commenced.
Illinois	Peoria	Chillicothe PSAP	Y	Pending	II	07/28/00	12/20/02	System functionality confirmed w/Ameritech in Oct02, deployment has commenced.
Illinois	Peoria	Peoria Heights PSAP	Y	Pending	II	07/28/00	12/20/02	System functionality confirmed w/Ameritech in Oct02, deployment has commenced.
Illinois	Peoria	Peoria PSAP	Y	Pending	II	07/28/00	12/20/02	System functionality confirmed w/Ameritech in Oct02, deployment has commenced.
Illinois	Rock Island	Rock Island County 911 Center Commun	Y	Pending	II	11/16/00	01/17/03	System functionality confirmed w/Ameritech in Oct02, deployment has commenced.
Illinois	Rock Island	Milan Police Dept.	Y	Pending	II	11/16/00	01/17/03	System functionality confirmed w/Ameritech in Oct02, deployment has commenced.
Illinois	Rock Island	Rock Island County Sheriff	Y	Pending	II	11/16/00	01/17/03	System functionality confirmed w/Ameritech in Oct02, deployment has commenced.
Illinois	Rock Island	RICOM-Rock Island Police Dept.	Y	Pending	II	11/16/00	01/17/03	System functionality confirmed w/Ameritech in Oct02, deployment has commenced.
Illinois	Rock Island	Silvas Police Dept.	Y	Pending	II	11/16/00	01/17/03	System functionality confirmed w/Ameritech in Oct02, deployment has commenced.
Illinois	Tazewell	Tazewell County ETSB	N	On-Hold	II	08/09/00		Awaiting Phase II Agreement with Gallein River and PSAP
Illinois	Tazewell	Pekin Consolidated Commun. Ctr. (Tazcom)	N	On-Hold	II	08/09/00		Awaiting Phase II Agreement with Gallein River and PSAP
Illinois	Tazewell	Morton Police Dept.	N	On-Hold	II	08/09/00		Awaiting Phase II Agreement with Gallein River and PSAP
Illinois	Tazewell	East Peoria Police Dept.	N	On-Hold	II	08/09/00		Awaiting Phase II Agreement with Gallein River and PSAP
Illinois	Vermilion	Vermilion County E911	N	On-Hold	II	10/03/00		Awaiting schedule completion date from PSAP for equip upgrade.
Indiana	Clay	Clay County Indiana E-911 Office	Y	Pending	II	02/22/02	12/20/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Indiana	Gibson	Gibson County Sheriff's Dept.	N	On-Hold	II	07/09/02		Awaiting PSAP equipment / software upgrade in order to proceed
Indiana	Putnam	Putnam County 911	Y	Pending	II	11/07/01	12/20/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Indiana	Scott	Scott County Emergency Communications	Y	Pending	II	11/05/01	12/20/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Indiana	Vigo	Terra Haute Police Dept	Y	Pending	II	07/03/02	11/07/02	Completing ALL steering issues. Testing ready to commence.
Indiana	Vigo	Vigo County Sheriff's Office	Y	Pending	II	07/03/02	11/07/02	Completing ALL steering issues. Testing ready to commence.
Kentucky	Daviess	Daviess County Sheriff's Dept.	N	On-Hold	II	06/10/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Kentucky	Fayette	Lexington-Fayette Urban County Govt.	Y	Pending	II	12/18/01	12/13/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Kentucky	Jefferson	Jefferson County Police Dept.	N	On-Hold	II	06/27/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Kentucky	Jefferson	Louisville/Jefferson County EMA	N	On-Hold	II	06/27/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Kentucky	Rowan	Morehead Police Dept. Communications Ctr.	Y	Pending	II	11/30/01	12/13/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Kentucky	Warren	Bowling Green Police Dept.	N	On-Hold	II	06/14/00		Awaiting Phase II Agreement with Southwest Bell and PSAP
Louisiana	Lafayette	Lafayette Parish Comm Dist	N	On-Hold	II	02/01/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Minnesota	Becker	Becker County Sheriff	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Blue Earth	Blue Earth Emergency Services	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Brown	Brown County Sheriff	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Carlton	Carlton County Sheriff's Office	N	On-Hold	II	06/25/01		Awaiting Phase II Agreement with QWEST and State/PSAP
Minnesota	Cass	Cass County Sheriff	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Clay	Clay County Sheriff	N	On-Hold	II	06/25/01		Awaiting Phase II Agreement with QWEST and State/PSAP
Minnesota	Crow Wing	Crow Wing County Sheriff	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Douglas	Douglas County Sheriff	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Freeborn	Freeborn County L.E.C.	N	On-Hold	II	06/25/01		Awaiting Phase II Agreement with QWEST and State/PSAP
Minnesota	Grant	Grant County Sheriff	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Itasca	Itasca County Sheriff	N	On-Hold	II	05/07/02		Awaiting Phase II Agreement with QWEST and State/PSAP
Minnesota	Mower	Mower County L.E.C.	N	On-Hold	II	06/25/01		Awaiting Phase II Agreement with QWEST and State/PSAP
Minnesota	Nicollet	Nicollet County Sheriff	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Olmsted	Minnesota State Police-Rochester	N	On-Hold	II	06/25/01		Awaiting Phase II Agreement with QWEST and State/PSAP
Minnesota	Olmsted	Olmsted County L.E.C.	N	On-Hold	II	06/25/01		Awaiting Phase II Agreement with QWEST and State/PSAP
Minnesota	Otter Tail	Otter Tail County Sheriff	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Pine	Pine County Sheriff	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Rock	Minnesota State Police - Marshall	N	On-Hold	II	06/25/01		Awaiting Phase II Agreement with QWEST and State/PSAP
Minnesota	St. Louis	Minnesota State Police - Duluth Post	N	On-Hold	II	06/25/01		Awaiting Phase II Agreement with QWEST and State/PSAP
Minnesota	St. Louis	St. Louis County - Virginia	N	On-Hold	II	09/25/01		Awaiting Phase II Agreement with QWEST and State/PSAP
Minnesota	Todd	Todd County Sheriff	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Wadena	Wadena County Sheriff's Office	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.
Minnesota	Wilkin	Wilkin County Law Enforcement Center	Y	Pending	II	06/25/01	01/24/03	Awaiting Phase II Agreement with IES and State/PSAP. Deployment planning has commenced with IES.

NEXTEL PARTNERS, INC.

Exhibit B

STATE	County	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Minnesota	Winona	Winona County Sheriff	N	On-Hold	II	06/25/01		Awaiting Phase II Agreement with QWEST and State/PSAP
Mississippi	Covington	Covington Co SO	N	On-Hold	II	05/09/01		Awaiting Phase II Agreement with BellSouth and PSAP
Mississippi	Forrest	Forrest Co SO	N	On-Hold	II	10/12/00		Awaiting Phase II Agreement with BellSouth and PSAP
Mississippi	Forrest	Hattiesburg PD	N	On-Hold	II	10/12/00		Awaiting Phase II Agreement with BellSouth and PSAP
Mississippi	Jackson	Gautier PD	N	On-Hold	II	04/04/01		Awaiting Phase II Agreement with BellSouth and PSAP
Mississippi	Jackson	Pascagoula PD	N	On-Hold	II	04/04/01		Awaiting Phase II Agreement with BellSouth and PSAP
Mississippi	Jackson	Moss Point PD	N	On-Hold	II	04/04/01		Awaiting Phase II Agreement with BellSouth and PSAP
Mississippi	Jackson	Jackson Co Comm	N	On-Hold	II	04/04/01		Awaiting Phase II Agreement with BellSouth and PSAP
Mississippi	Jones	Jones Co Em Comm	N	On-Hold	II	11/01/00		Awaiting Phase II Agreement with BellSouth and PSAP
Mississippi	Jones	Laurel PD	N	On-Hold	II	11/01/00		Awaiting Phase II Agreement with BellSouth and PSAP
Mississippi	Lamar	Lamar Co SO	N	On-Hold	II	09/27/00		Awaiting Phase II Agreement with BellSouth and PSAP
Mississippi	Pearl River	Pearl River Sheriff	N	On-Hold	II	08/01/00		Awaiting Phase II Agreement with BellSouth and PSAP
New York	Cattaraugus	Cattaraugus County Sheriff's Office	Y	Implemented	II	06/10/02	11/15/02	
New York	Schenectady	NYS Police-Princeton Post	Y	Pending	II	10/18/02	12/20/02	PSAP upgraded equipment / software. Deployment process commenced
Pennsylvania	Erie	Erie County 911 Center	Y	Pending	II	04/11/01	12/13/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Pennsylvania	Lycoming	Lycoming County Dept. of Public Safety	N	On-Hold	II	09/27/01		Awaiting PSAP equipment / software upgrade in order to proceed
Pennsylvania	York	York County/York County 9-1-1 Communications	Y	Pending	II	04/10/01	12/13/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Tennessee	Carter	Carter County 911	N	On-Hold	II	12/28/01		Awaiting PSAP equipment / software upgrade in order to proceed
Tennessee	Greene	Greene County 911	N	On-Hold	II	12/28/01		Awaiting Phase II Agreement with BellSouth and PSAP
Tennessee	Hawkins	Hawkins County 911	Y	Pending	II	12/28/01	01/17/03	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Tennessee	Sullivan	Sullivan County 911	N	On-Hold	II	12/28/01		Awaiting PSAP equipment / software upgrade in order to proceed
Tennessee	Sullivan	Kingsport 911	Y	Pending	II	12/28/01	01/17/03	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Tennessee	Sullivan	Bristol 911	Y	Pending	II	12/28/01	01/17/03	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Tennessee	Unicoi	Unicoi County 911	N	On-Hold	II	12/28/01		Awaiting PSAP equipment / software upgrade in order to proceed
Tennessee	Washington	Washington County 911	Y	Pending	II	12/28/01	01/17/03	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Texas	Harrison	Harrison Co. SO	N	On-Hold	II	03/19/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Harrison	Marshall PD	N	On-Hold	II	03/19/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Midland	Midland ECD	N	On-Hold	II	03/11/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Nueces	CCPD	N	On-Hold	II	09/13/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Potter	Amarillo PD	N	On-Hold	II	06/28/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Randall	Randall Co SO	N	On-Hold	II	06/28/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Rusk	Henderson PD	Y	Pending	II	03/19/02	12/06/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Texas	Rusk	Rusk Co SO	Y	Pending	II	03/19/02	12/06/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Texas	Smith	Smith Co SD	N	On-Hold	II	03/12/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Smith	Tyler PD	N	On-Hold	II	03/12/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Smith	Whitehouse PD	N	On-Hold	II			No sites located within PSAP boundaries
Texas	Smith	Lindale PD	N	On-Hold	II			No sites located within PSAP boundaries
Texas	Taylor	Abilene PD	N	On-Hold	II	06/28/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Vermont	Franklin	St. Albans Police Dept.	Y	Pending	II	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Lamoille	Lamoille County Sheriff	Y	Pending	II	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Multiple	Shelburne Police Dept.	Y	Pending	II	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Multiple	Vermont State Police-Williston	Y	Pending	II	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Rutland	Vermont State Police-Rutland	Y	Pending	II	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Washington	Montpelier Police Dept.	Y	Pending	II	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Windsor	Hartford Police Dept.	Y	Pending	II	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Windsor	Springfield Police Dept.	Y	Pending	II	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Windsor	Vermont State Police-Rockingham	Y	Pending	II	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Virginia	Albemarle	Charlottesville-UVA-Albemarle City ECC	Y	Pending	II	06/21/01	12/13/02	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Virginia	Frederick	Winchester Commun. Ctr.	N	On-Hold	II	06/22/01		Awaiting PSAP equipment / software upgrade in order to proceed
Virginia	Frederick	Dept. of Public Safety Commun.	Y	Pending	II	06/22/01	12/20/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Virginia	Lynchburg City	Lynchburg Emergency Commun. Ctr.	Y	Pending	II	03/11/02	12/20/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Virginia	Henry	Martinsville-Henry County 911 Communications Center	Y	Pending	II	07/22/02	11/22/02	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Virginia	Pittsylvania	Pittsylvania County Dept of Emerg Mgr.	Y	Pending	II	07/01/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Virginia	Roanoke	City of Roanoke Commun.	N	On-Hold	II	09/20/01		Awaiting PSAP equipment / software upgrade in order to proceed
Virginia	Roanoke	Salem Police Dept.	Y	Implemented	II	03/06/02	10/31/02	

NEXTEL PARTNERS, INC.

STATE	County	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Total Requests 628			Implemented 356					
Phase I - 502 Phase II - 126			Pending 90					
			On-Hold 182					
Alabama	Autauga	Autauga Co 9-1-1	Y	Implemented	I	09/21/00	07/17/01	
Alabama	Baldwin	Baldwin County ECD	Y	Implemented	I	06/19/00	08/24/00	
Alabama	Butler	Butler Co ECD	Y	Implemented	I	07/14/00	09/05/01	
Alabama	Chambers	Chambers Co	Y	Implemented	I	07/14/00	01/09/01	
Alabama	Dale	Ozark-Dale Co E-911	Y	Implemented	I	01/24/01	03/06/02	
Alabama	Dale	Daleville PD	Y	Implemented	I	01/24/01	06/10/02	
Alabama	Dallas	Dallas County Comm Board	N	On-Hold	I			No Sites Currently in this County; RFS received 11/20/00
Alabama	Elmore	Welumpka PD	Y	Implemented	I	09/28/00	08/14/01	
Alabama	Elmore	Elmore Co SO	Y	Implemented	I	09/28/00	08/14/01	
Alabama	Escambia	Escambia Co SO	Y	Implemented	I	04/02/01	11/06/01	
Alabama	Houston	Dothan PD	Y	Implemented	I	07/14/00	08/20/01	
Alabama	Lee	Auburn PD	Y	Implemented	I	06/26/00	02/28/01	
Alabama	Lee	Lee Co SO	Y	Implemented	I	06/26/00	02/28/01	
Alabama	Lee	Opelika PD	Y	Implemented	I	06/26/00	02/28/01	
Alabama	Lowndes	Lowndes Co E911	Y	Implemented	I	01/30/01	06/26/01	
Alabama	Macon	City of Tuskegee PD	N	On-Hold	I			No Sites Currently routing to this PSAP; RFS received 10/10/01
Alabama	Macon	Macon Co SO	Y	Implemented	I	10/10/01	02/28/02	
Alabama	Macon	Town of Nolasulga PD	N	On-Hold	I			No Sites Currently routing to this PSAP; RFS received 10/10/01
Alabama	Mobile	MCCD	Y	Implemented	I	03/15/00	08/23/00	
Alabama	Montgomery	Montgomery PD	Y	Implemented	I	03/08/00	09/12/00	
Alabama	Montgomery	Montgomery Co Sheriff	Y	Implemented	I	07/25/00	11/09/00	
Alabama	Russell	Russell Co SO	Y	Implemented	I	10/27/00	07/17/01	
Alabama	Russell	Phoenia City PD	Y	Implemented	I	10/27/00	07/17/01	
Alabama	Sumter	Sumter Co 911	Y	Implemented	I	08/16/00	04/11/01	
Alabama	Tallapoosa	Alexander City PD	N	On-Hold	I			No sites to route to this PSAP
Alabama	Tallapoosa	Tallapoosa Co SO	Y	Pending	I	05/30/02	11/13/02	Deployment on schedule.
Arkansas	Benton	Benton Co Central Comm	Y	Implemented	I	08/07/00	06/08/01	
Arkansas	Benton	Rogers City PD	Y	Implemented	I	08/07/00	06/08/01	
Arkansas	Benton	Bentonville City PD	N	On-Hold	I			No Sites currently routing to this PSAP; RFS received 08/07/00
Arkansas	Benton	Siloam Springs	Y	Implemented	I	10/22/01	11/19/01	
Arkansas	Clark	Clark Co SO	Y	Implemented	I	04/02/01	10/18/01	
Arkansas	Conway	Morrilton PD	Y	Implemented	I	06/21/01	02/07/02	
Arkansas	Crawford	Crawford Co SO	Y	Implemented	I	04/16/01	01/22/02	
Arkansas	Crawford	Van Buren PD	Y	Implemented	I	04/16/01	01/22/02	
Arkansas	Crawford	Alma PD	Y	Implemented	I	04/16/01	01/22/02	
Arkansas	Dallas	Dallas Co SO	N	On-Hold	I			No Sites Currently in this County; RFS received 09/24/01
Arkansas	Desha	Desha Co 911	N	On-Hold	I			No Sites Currently in this County; RFS received 10/03/01
Arkansas	Faulkner	Conway PD	Y	Implemented	I	07/16/01	12/20/01	
Arkansas	Faulkner	Faulkner Co SO	Y	Implemented	I	07/16/01	12/20/01	
Arkansas	Garland	Garland Co SO	Y	Pending	I	06/04/02	11/14/02	Deployment on Schedule.
Arkansas	Garland	Hot Springs PD	Y	Pending	I	06/04/02	11/14/02	Deployment on Schedule.
Arkansas		Hope PD	Y	Pending	I	01/24/02	11/21/02	Facilities/Telco Issue; Field Testing scheduled for 08/09/02; Delayed due to continued facilities issues - LEC portion now due 08/30/02; Sept update: T1 accepted, working out SS7 link issue
Arkansas	Hempstead	Hempstead Co SO	N	On-Hold	I			No Sites currently routing to this PSAP; RFS received 01/24/02
Arkansas	Hot Spring	Hot Spring Co 9-1-1	Y	Implemented	I	01/30/01	10/18/01	
Arkansas	Independence	Independence Co OES	N	On-Hold	I			No Sites Currently in this County; RFS received 02/12/01
Arkansas		MECA Metro Em Comm Assoc						5 Mo delay in Finalizing Call Routing; 5 Mo delay due to Facilities Availability; Local Loops ordered; 05/31/02; Meet Point Issue w/LEC; LD Carrier; Escalated to Facilities Manager; NPI Director level; continuing to work with ILEC, LEC on facility issues.
Arkansas	Jefferson		Y	Pending	I	04/20/01	11/25/02	
Arkansas	Lonoke	Lonoke Co SO	Y	Implemented	I	12/27/00	06/01/01	
Arkansas	Marion	Marion	N	On-Hold	I			No Sites Currently in this County; RFS received 10/04/01
Arkansas	Monroe	Monroe Co SO	Y	Implemented	I	07/20/01	03/07/02	
Arkansas	Monroe	Brinkley PD	Y	On-Hold	I			No Sites Currently in this PSAP; RFS received 07/20/01
Arkansas	Montgomery	Montgomery	N	On-Hold	I			No Sites Currently in this County; RFS received 01/24/02
Arkansas	Polk	Polk Co SO	N	On-Hold	I			No Sites Currently in this County; RFS received 08/20/01
Arkansas	Pope	Pope Co 9-1-1	Y	Implemented	I	08/07/00	08/02/01	
Arkansas	Pulaski	Pulaski Co SO	Y	Implemented	I	08/07/00	04/05/01	
Arkansas	Pulaski	Little Rock PD	Y	Implemented	I	08/07/00	04/04/01	
Arkansas	Pulaski	North Little Rock PD	Y	Implemented	I	08/07/00	04/04/01	
Arkansas	Pulaski	Jacksonville PD	Y	Implemented	I	08/07/00	04/04/01	
Arkansas	Pulaski	Maumelle DPS	Y	Implemented	I	09/01/01	11/16/01	
Arkansas	Pulaski	Sherwood PD	Y	Implemented	I	08/07/00	04/04/01	
Arkansas	Saline	Saline Co Central	Y	Implemented	I	08/20/01	12/18/01	
Arkansas	Saline	City of Benton PD	Y	Implemented	I	08/20/01	12/18/01	
Arkansas	Sebastian	St Smith PD	Y	Implemented	I	06/29/01	01/22/02	
Arkansas	Sebastian	Sebastian Co SO	Y	Implemented	I	06/29/01	01/22/02	
Arkansas	Union	El Dorado PD	N	On-Hold	I			No Sites Currently in this County; RFS received 01/24/02
Arkansas	Van Buren	Fairfield Bay PD	N	On-Hold	I			No Sites Currently in this County; RFS received 08/07/01
Arkansas	Washington	Washington Co Central EMS	Y	Implemented	I	08/21/00	03/12/01	
Arkansas	Washington	Fayetteville E9-1-1	Y	Implemented	I	08/21/00	03/12/01	
Arkansas	Washington	Springdale PD	Y	Implemented	I	08/21/00	03/12/01	
Arkansas	White	Searcy PD	Y	Implemented	I	01/08/02	06/13/02	
Arkansas	Woodruff	Woodruff Co 911	N	On-Hold	I			No Sites currently routing to this PSAP; RFS received 08/07/01
Florida	Bay	Bay Co SO	Y	Implemented	I	03/19/01	12/11/01	
Florida	Calhoun	Calhoun Co SO	N	On-Hold	I			No sites in PSAP
Florida	Columbia	Columbia Co 911 Ctr	Y	Implemented	I	11/08/00	08/14/01	
Florida	Escambia	Escambia Emer	Y	Implemented	I	03/21/00	09/19/00	
Florida	Escambia	Pensacola PD	Y	Implemented	I	03/21/00	09/19/00	
Florida	Gadsden	Gadsden Co SO	Y	Implemented	I	12/13/00	05/30/01	
Florida	Hamilton	Hamilton Co SO	Y	Implemented	I	04/02/01	11/06/01	
Florida	Holmes	Holmes Co SO	Y	Implemented	I	02/27/01	02/25/02	
Florida	Jackson	Jackson Co Emerg Mgmt	Y	Implemented	I	05/02/00	05/22/01	
Florida	Leon	Leon Co SO	Y	Implemented	I	10/24/00	02/01/02	
Florida	Leon	Tallahassee Police	Y	Implemented	I	10/24/00	02/01/02	
Florida	Madison	Madison Co SO	Y	Implemented	I	07/19/00	02/27/02	
Florida	Okaloosa	Okaloosa Co COPSCOM	Y	Implemented	I	06/27/01	08/15/02	Implementation attempt made 12/12/01 LEC Selective Router was not set up for 20-digits-Resolved; test attempt made on 04/02/02-failed due to KP digit issue; currently working with LEC/switch to resolve; PSAP to send a letter authorizing On-Hold Status- upg
Florida	Santa Rosa	Santa Rosa	Y	Implemented	I	04/06/00	08/24/00	
Florida	Volusia	Wakulla Co SO	N	On-Hold	I			PSAP LEC with no connectivity to LEC; LEC to determine per manufacturer

NEXTEL PARTNERS, INC.

STATE	County	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Florida	Washington	Washington Co SO	Y	Implemented	I	06/20/00	04/23/01	
Georgia	Bibb	Macon-Bibb Co E9-1-1	Y	Implemented	I	12/28/00	01/30/02	
Georgia	Dougherty	Dougherty Co	Y	Implemented	I	08/16/00	04/10/01	
Georgia	Houston	Houston Co 9-1-1	Y	Implemented	I	06/07/00	09/18/01	
Georgia	Lee	Lee Co SO	Y	Implemented	I	01/08/01	12/21/01	
Georgia	Lowndes	Lowndes Co E911	Y	Implemented	I	09/27/00	02/07/02	
Georgia	Muskegee	Columbus PD	Y	Implemented	I	06/11/00	02/08/01	
Georgia	Richmond	Augusta GA Comm Ctr	Y	Pending	I	09/11/02	02/24/03	Deployment proceeding on schedule
Georgia	Wilcox	Peach 9-1-1	Y	Implemented	I	09/29/00	04/24/01	
Idaho	Ada	Ada County Sheriff's Office	Y	Implemented	I	04/06/01	07/16/02	
Illinois	Clark	Clark County E911	N	On-Hold	I			PSAP can only support NCAS RFS recv Nov 01
Illinois	Coles	Coles County E9-1-1	N	On-Hold	I			PSAP is not ready RFS recv Nov 00
Illinois	Cumberland	Cumberland County 9-1-1	Y	Implemented	I	01/05/01	04/26/02	
Illinois	Dewitt	Dewitt County Sheriff's Office	N	On-Hold	I			know when or if equip will be upgraded RFS rec 9/4/01
Illinois	Douglas	Douglas County Sheriff's Dept.	Y	Pending	I	05/29/01	11/06/02	3/21/02- Verizon wireless database not loaded, wireline was in error 5/10/02- testing postponed until after switch cut TBD 7/19/02- waiting on database load from Vzn. 9/9/02- per Deb Gresson from Vzn FGD trunks have been ordered by PSAP, they are due 9/17 & 1
Illinois	Edgar	Edgar County 911	Y	On-Hold	I			Work commenced end of 6/01. 16 week delay ordering T1 trunks. Verizon stated local loop not available until 4/02. Escalated with LEC, obtained 1 T1 on 1/11, also placed order with AT&T on same date. Waiting on Vzn database to be loaded
Illinois	Effingham	Effingham County Police Dept.	Y	Implemented	I	12/13/00	07/15/02	
Illinois	Effingham	Effingham County Sheriff's Office	Y	Implemented	I	12/13/00	07/15/02	
Illinois	Ford	Ford County 911	Y	Implemented	I	05/08/01	05/09/02	
Illinois	Fulton	Canton Police Dept.	Y	Implemented	I	12/06/00	04/12/02	
Illinois	Fulton	Fulton County Sheriff	Y	Implemented	I	12/06/00	04/12/02	
Illinois	Henry	Henry County Sheriff's Office	Y	Implemented	I	07/17/00	02/07/02	
Illinois	Jasper	Jasper County ETSB	N	On-Hold	I			No Sites at this time RFS recv May 01
Illinois	JoDaviess	JoDaviess County Sheriff	N	On-Hold	I			Identified PSAP eqp not ready Rec RFS April 2001
Illinois	Knox	Galesburg PD	N	On-Hold	I			LEC cannot support CAS. RFS recv Dec 00
Illinois	Livingston	Liv Com 911 Commun. Ctr.	N	On-Hold	I			On Hold-County only wants NCAS solution. RFS recv Dec 00
Illinois	Marshall	Marshall County ETSB	N	On-Hold	I			LEC cannot support CAS. RFS recv Apr 01
Illinois	Morgan	Jacksonville Police Dept.	Y	Implemented	I	03/02/01	08/01/02	Actual Net Rec not received as of 12/11/01, 3/19/02- tried to test & per Verizon wireless database not loaded, wireline was loaded in error- 5/10/02- test failed- had database errors- erroneous information 6/19/02- 1 site cut, other has address issue PSAP must wo
Illinois	Morgan	Morgan County Sheriff's Office	Y	Implemented	I	03/02/01	08/01/02	Actual Net Rec not received as of 12/11/01, 3/19/02- tried to test & per Verizon wireless database not loaded, wireline was loaded in error- 5/10/02- test failed- had database errors- erroneous information 6/19/02- 1 site cut, other has address issue PSAP must wo
Illinois	Peoria	Bartonville PSAP	Y	Implemented	I	07/28/00	01/10/02	
Illinois	Peoria	Chillicothe PSAP	Y	Implemented	I	07/28/00	01/10/02	
Illinois	Peoria	Peoria Heights PSAP	Y	Implemented	I	07/28/00	01/10/02	
Illinois	Peoria	Peoria PSAP	Y	Implemented	I	07/28/00	01/10/02	
Illinois	Rock Island	Milan Police Dept.	N	On-Hold	I			7/15/02 found PSAP must upgrade trunks to enhanced FGD license to support 10 digit conversion RFS rec 12/12/00
Illinois	Rock Island	RICOM-Rock Island Police Dept.	N	On-Hold	I			7/15/02 found PSAP must upgrade trunks to enhanced FGD license to support 10 digit conversion RFS rec 12/12/00
Illinois	Rock Island	Rock Island County 911 Center Commun	N	On-Hold	I			7/15/02 found PSAP must upgrade trunks to enhanced FGD license to support 10 digit conversion RFS rec 12/12/00
Illinois	Rock Island	Rock Island County County Sheriff	N	On-Hold	I			7/15/02 found PSAP must upgrade trunks to enhanced FGD license to support 10 digit conversion RFS rec 12/12/00
Illinois	Rock Island	Silas Police Dept.	N	On-Hold	I			7/15/02 found PSAP must upgrade trunks to enhanced FGD license to support 10 digit conversion RFS rec 12/12/00
Illinois	Sangamon	Sangamon County Central Dispatch Ctr.	Y	Implemented	I	10/19/00	04/05/02	
Illinois	Tazewell	East Peoria Police Dept.	N	On-Hold	I			LEC cannot support CAS. RFS recv Aug 00
Illinois	Tazewell	Morton Police Dept.	N	On-Hold	I			LEC cannot support CAS. RFS recv Aug 00
Illinois	Tazewell	Peoria Consolidated Commun. Ctr. (Tazcom)	N	On-Hold	I			LEC cannot support CAS. RFS recv Aug 00
Illinois	Tazewell	Washington Police Dept.	N	On-Hold	I			LEC cannot support CAS. RFS recv Aug 00
Illinois	Vermillion	Danville Comm. Ctr.	N	On-Hold	I			PSAP equipment not ready RFS recv. 8/28/00
Illinois	Vermillion	Whiteville County Sheriff	N	On-Hold	I			PSAP equipment not ready RFS recv. 8/28/00
Illinois	Woodford	Woodford County ETSB	N	On-Hold	I			No Selective Router available. RFS recv Nov 00
Indiana	Clark	Clark County Enhanced 911	N	On-Hold	I			PSAP Equipment not ready-RFS recv 11/6/01
Indiana	Clay	Clay County E-911 Office	Y	Pending	I	05/20/02	12/20/02	In progress- PSAP to be deployed Phase II
Indiana	Crawford	Crawford County Central Dispatch 911	Y	Implemented	I	04/16/01	05/10/02	
Indiana	Daviess	Daviess County Sheriff's Dept.	N	On-Hold	I			PSAP equipment not ready. RFS recv. 1/3/02
Indiana	Dubois	Dubois County Communications Ctr.	Y	Implemented	I	10/27/00	05/17/02	
Indiana	Fountain	Fountain County Regional Dispatch	N	On-Hold	I			PSAP equipment not ready-RFS recv. 10/5/00
Indiana	Gibson	Gibson County Sheriff's Dept.	Y	Pending	I	08/13/02	12/13/02	
Indiana	Jennings	Jennings County 911	N	On-Hold	I			No sites at this time. RFS recv Nov 01
Indiana	Knox	Knox County Central Office	Y	Implemented	I	11/19/01	02/20/02	
Indiana	Montgomery	City of Crawfordsville Police Dept.	N	On-Hold	I			Original req came in 10/12/01-PSAP not ready until end of 7/02, per Belh said PSAP should be moved & upgraded by mid August
Indiana	Orange	Orange County Sheriff's Office	N	On-Hold	I			No sites at this time. RFS recv Jan 01
Indiana	Posey	Posey County 911	N	On-Hold	I			PSAP eqp not ready RFS recv Aug 01
Indiana	Putnam	Putnam County 911	N	On-Hold	I			PSAP not ready equipment upgrade will be done between June & July 2002
Indiana	Scott	Scott County Emergency Commun. Agency	Y	Implemented	I	01/22/01	05/14/02	RFS rec Oct 00
Indiana	Spencer	Spencer County 911	Y	Implemented	I	08/09/01	01/31/02	
Indiana	Vanderburgh	Evansville City Vanderburgh County Central Dispatch Ctr.	Y	Implemented	I	06/01/00	01/16/02	
Indiana	Vermillion	Vermillion County Sheriff's Office	N	On-Hold	I			PSAP eqp not ready Rec RFS 10/00
Indiana	Warrick	Warrick County Police Dept.	Y	Implemented	I	01/04/01	01/17/02	
Iowa	Adair	Adair County Sheriff's Office	Y	Implemented	I	04/26/01	10/24/01	
Iowa	Benton	Benton County Sheriff's Office	Y	Implemented	I	04/26/01	10/15/01	
Iowa	Black Hawk	Black Hawk County Sheriff's Office	Y	Implemented	I	04/26/01	10/15/01	
Iowa	Boone	Boone County Sheriff	Y	Implemented	I	10/01/01	06/07/02	
Iowa	Bremer	Bremer County-Waverly Law Center	Y	Implemented	I	04/26/01	05/20/02	
Iowa	Buchanan	Buchanan-Independence Public Safety Ctr Commun.	Y	Implemented	I	04/26/01	10/15/01	
Iowa	Cass	Cass County Public Safety	Y	Implemented	I	04/26/01	05/31/02	
Iowa	Cedar	Cedar County Sheriff's Office	Y	Implemented	I	04/26/01	01/29/02	

[illegible]

NEXTEL PARTNERS, INC.

STATE	County	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Kentucky	Warren	Bowling Green Police Dept	Y	Implemented	I	06/14/00	02/07/02	
Kentucky	Washington	Springfield Police Dept.	Y	Implemented	I	11/21/00	01/28/02	
Kentucky	Webster	Webster County 911	Y	Implemented	I	10/20/00	02/05/02	
Kentucky	Whitley	Whitley County E-911	Y	Implemented	I	01/14/02	05/13/02	
Louisiana	Bienville	Bienville Sheriff	Y	Implemented	I	07/24/00	03/12/01	
Louisiana	Bossier	Bossier Parish Comm	Y	Implemented	I	06/07/00	10/12/00	
Louisiana	Caddo	Caddo Parish Comm Dist	Y	Implemented	I	06/07/00	02/12/01	
Louisiana	Calcasieu	Calcasieu Parish E911 Comm Dist	Y	Implemented	I	06/07/00	01/19/01	
Louisiana	Lafayette	Lafayette Parish Comm Dist	Y	Implemented	I	06/07/00	01/19/01	
Louisiana	Lincoln	Lincoln Parish SO	Y	Implemented	I	10/25/00	01/09/02	
Louisiana	Lincoln	Ruston PD	Y	Implemented	I	10/25/00	01/09/02	
Louisiana	Madison	Madison Parish SO	N	On-Hold	I			RFS received 10/31/00; trunks ordered Dec. '00 and then cancelled - PSAP CPE not E911 capable
Louisiana	Ouachita	Ouachita Em 911	Y	Implemented	I	10/04/00	04/18/01	
Louisiana	St. Landry	St Landry Parish 9-1-1	Y	Implemented	I	11/28/00	03/25/02	
Louisiana	St. Martin	St Martin Parish Comm.	Y	Implemented	I	05/12/00	10/18/00	
Louisiana	St. Martin	St Martin Parish SO	Y	Implemented	I	05/12/00	10/18/00	
Louisiana	Vermillion	Vermilion Parish Comm Dist	Y	Implemented	I	07/12/01	12/17/01	
Louisiana	Webster	Webster 9-1-1	Y	Implemented	I	02/08/01	01/11/02	
Minnesota	Becker	Becker County Sheriff	Y	Implemented	I	04/11/01	07/23/02	
Minnesota	Blue Earth	Blue Earth Emergency Services	Y	Implemented	I	04/11/01	09/12/02	
Minnesota	Brown	Brown County Sheriffs Office	Y	Implemented	I	04/11/01	05/20/02	
Minnesota	Carlton	Carlton County Sheriffs Office	Y	Implemented	I	04/11/01	07/02/02	
Minnesota	Cass	Cass County Sheriff	Y	Implemented	I	04/11/01	09/23/02	
Minnesota	Clay	Clay County Sheriff	Y	Pending	I	04/11/01	12/30/02	Hold PSAP consolidating their dispatch w/Fargo ND, until done will not move fwd
Minnesota	Crow Wing	Crow Wing County Sheriff	Y	Pending	I	04/11/01	11/29/02	Waiting on call routing approval & processing
Minnesota	Douglas	Douglas County Sheriff	Y	Pending	I	04/11/01	11/05/02	Waiting on call routing approval & processing
Minnesota	Freeborn	Freeborn County L.E.C.	Y	Pending	I	04/11/01	07/23/02	Waiting on call routing approval & processing
Minnesota	Grant	Grant County Sheriff	Y	Pending	I	04/11/01	11/22/02	Waiting on call routing approval & processing
Minnesota	Itasca	Itasca County Sheriff	Y	Implemented	I	04/11/01	08/20/02	
Minnesota	Lake	Lake County Sheriff	Y	Pending	I	04/11/01	11/27/02	
Minnesota	Mower	Mower County L.E.C.	Y	Implemented	I	04/11/01	10/03/02	
Minnesota	Nicollet	Nicollet County Sheriff	Y	Pending	I	04/11/01	11/27/02	Waiting on call routing approval & processing
Minnesota	Olmsted	MSP - Rochester	Y	Implemented	I	04/11/01	05/22/02	
Minnesota	Olmsted	Olmsted County L.E.C.	Y	Implemented	I	04/11/01	05/22/02	
Minnesota	Otter Tail	Otter Tail County Sheriff	Y	Implemented	I	04/11/01	06/20/02	
Minnesota	Pine	Pine County Sheriffs Office	Y	Implemented	I	04/11/01	05/21/02	
Minnesota	Rock	Rock County Sheriff	Y	Pending	I	04/11/01	12/20/02	Waiting on call routing approval & processing
Minnesota	St. Louis	St. Louis County - Duluth	Y	Pending	I	04/11/01	11/04/02	
Minnesota	Todd	Todd County Sheriff	Y	Pending	I	04/11/01	11/29/02	Waiting on call routing approval & processing
Minnesota	Wadena	Wadena County Sheriffs Office	Y	Implemented	I	04/11/01	07/24/02	
Minnesota	Wilkin	Wilkin County Law Enforcement Center	Y	Implemented	I	04/11/01	05/23/02	
Minnesota	Winona	Winona County Sheriff	Y	Pending	I	04/11/01	11/06/02	
Mississippi	Copiah	Copiah Co Sheriff	Y	Implemented	I	10/17/00	10/24/01	
Mississippi	Copiah	Hazlehurst PD	N	On-Hold	I			No Sites currently routing to this PSAP; RFS received 10/17/00
Mississippi	Covington	Covington Co SO	Y	Implemented	I	05/09/01	01/28/02	
Mississippi	Forrest	Forrest Co SO	Y	Implemented	I	10/12/00	12/13/00	
Mississippi	Forrest	Hattiesburg PD	Y	Implemented	I	04/27/01	03/14/01	
Mississippi	Hancock	Bay St Louis PD	Y	Implemented	I	05/21/01	07/12/01	
Mississippi	Hancock	Hancock Co SO	Y	Implemented	I	06/19/00	07/12/01	
Mississippi	Hancock	Waveland PD	N	On-Hold	I			No Sites Currently Routing to this PSAP; RFS received 06/19/00
Mississippi	Harrison	Long Beach PD	Y	Implemented	I	06/20/00	11/12/01	
Mississippi	Harrison	Harrison Co SO	Y	Implemented	I	06/20/00	11/12/01	
Mississippi	Harrison	Bloxi PD	Y	Implemented	I	06/20/00	11/12/01	
Mississippi	Harrison	Gulfport PD	Y	Implemented	I	06/20/00	11/12/01	
Mississippi	Harrison	Pass Christian PD	N	On-Hold	I			No Sites Currently Routing to this PSAP; RFS received 06/20/00
Mississippi	Hinds	Hinds Co SO	Y	Implemented	I	10/30/00	01/04/01	
Mississippi	Hinds	Jackson PD	Y	Implemented	I	10/30/00	01/04/01	
Mississippi	Hinds	Citron PD	Y	Implemented	I	10/30/00	01/04/01	
Mississippi	Jackson	Gautier PD	Y	Implemented	I	04/24/00	02/02/01	
Mississippi	Jackson	Pascagoula PD	Y	Implemented	I	04/24/00	02/02/01	
Mississippi	Jackson	Moss Point PD	Y	Implemented	I	04/24/00	02/02/01	
Mississippi	Jackson	Jackson Co Comm	Y	Implemented	I	04/24/00	02/02/01	
Mississippi	Jones	Jones Co Em Comm	Y	Implemented	I	11/09/00	01/15/02	
Mississippi	Jones	Laurel PD	N	On-Hold	I			No Sites currently routing to this PSAP; RFS received 11/09/00
Mississippi	Lamar	Lamar Co SO	Y	Implemented	I	09/27/00	07/12/01	
Mississippi	Lauderdale	Lauderdale Co E9-1-1 Ctr	Y	Implemented	I	09/27/00	05/16/01	
Mississippi	Madison	Madison PD	Y	Implemented	I	10/18/00	09/17/01	
Mississippi	Madison	Ridgeland PD	Y	Implemented	I	10/18/00	09/17/01	
Mississippi	Madison	Madison Co SO	Y	Implemented	I	04/12/02	08/31/02	
Mississippi	Neshoba	Neshoba Co 911	Y	Implemented	I	02/21/02	08/09/02	
Mississippi	Pearl River	Pearl River Sheriff	Y	Implemented	I	08/01/00	01/29/01	
Mississippi	Rankin	Brandon PD	Y	Implemented	I	12/06/00	09/24/01	
Mississippi	Rankin	Flowood PD	Y	Implemented	I	12/06/00	09/24/01	
Mississippi	Rankin	Richland PD	Y	Implemented	I	12/06/00	09/24/01	
Mississippi	Rankin	Rankin Co SO	Y	Implemented	I	12/06/00	09/24/01	
Mississippi	Rankin	Pearl PD	Y	Implemented	I	12/06/00	09/24/01	
Mississippi	Simpson	Simpson Co SO	Y	Implemented	I	05/04/01	12/21/01	
Mississippi	Stone	Stone Co 9-1-1	Y	Implemented	I	06/05/01	12/07/01	
Mississippi	Warren	Vicksburg-Warren E9-1-1 Comm Ctr	Y	Implemented	I	10/17/00	05/08/01	
Nebraska	Dakota	City/County Law Enforcement Ctr S. Sioux City	Y	Implemented	I	01/25/02	10/08/02	
Nebraska	Dodge	Freemont Police Dept.	Y	Pending	I	08/31/01	11/12/02	
Nebraska	Douglas	Douglas County 911 Communications	Y	Pending	I	04/10/01	11/04/02	
Nebraska	Hall	Grand Island Hall County 911 Service District	Y	Implemented	I	11/28/01	09/10/02	
Nebraska	Hamilton	Hamilton County Sheriff's Dept.	Y	Implemented	I	11/01/01	10/09/02	
Nebraska	Merrick	Merrick County Sheriff's Office	N	On-Hold	I			No sites RFS rec 5/9/02
Nebraska	Sarpy	Sarpy County 911	Y	Pending	I	04/10/01	11/13/02	
Nebraska	Scott Bluffs	Scott Bluff County 911 Public Safety Answer Pt	N	On-Hold	I			No sites RFS rec 10/06/02
Nebraska	Washington	Washington County Sheriff's Office	Y	Pending	I	07/18/01	11/14/02	
New York	Allegany	Allegany County Fire Service	N	On-Hold	I			No sites in PSAP boundary
New York	Cattaraugus	Cattaraugus County Sheriff's Office	Y	Implemented	I	05/25/01	02/14/02	
New York	Chautauqua	Chautauqua County Sheriff's Dept	Y	Implemented	I	06/08/01	05/20/02	
New York	Columbia	Columbia County Office of Emergency Services	N	On-Hold	I			PSAP not ready for CPE RFS rec May 02
New York	Corland	Corland County Sheriff's Office	N	On-Hold	I			PSAP not ready. RFS rec Jun 01

NEXTEL PARTNERS, INC.

STATE	County	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
New York	Fullon	Fullon County Sheriff's Office	N	On-Hold	I			
New York	Genesee	Genesee County Sheriff's Office	Y	Implemented	I	04/19/01	02/15/02	LEC cannot support CAS. RFS recv Feb 01
New York	Montgomery	Montgomery County Sheriff's Office	N	On-Hold	I			
New York	Ontario	Ontario County Sheriff	N	On-Hold	I			LEC cannot support CAS. RFS recv May 01
New York	Orleans	Orleans County Sheriff's Office	N	On-Hold	I			LEC cannot support CAS. RFS recv Mar 01
New York	Tioga	Tioga County Sheriff's Office	N	On-Hold	I			No Sites at this time. RFS recv Apr 01
New York	Warren	Warren County Sheriff's Dept.	Y	Implemented	I	03/20/02	11/01/02	PSAP not 20 digit capable. RFS received Apr 02
New York	Yates	Office of the Sheriff	N	On-Hold	I			PSAP not ready for CAS. RFS recv Aug 02
Pennsylvania	Crawford	Crawford County Office of Emergency Services	Y	Implemented	I	03/28/02	09/27/02	
Pennsylvania	Crawford	Fire Comm 911 Comm. Ctr	N	On-Hold	I	04/10/01	03/23/02	
Pennsylvania	Lancaster	Lancaster County Wide Communications	Y	Implemented	I	11/16/01	08/14/02	
Pennsylvania	Lycoming	Lycoming 911	N	On-Hold	I			PSAP not ready. RFS recv Sep 01
Pennsylvania	Pike	Pike County Communications Center	Y	Pending	I	11/30/01	12/11/02	No selective router, 2/20/02 was determined would move fwd with direct route to PSAP, 7/23/02-couldn't get the stripped of existing trunks to work, have placed order for T1 directly into PSAP. PSAP added additional equipment to support direct route.
Pennsylvania	York	York County 9-1-1 Communications	Y	Implemented	I	04/19/01	05/28/02	
South Carolina	Bamberg	Bamberg Co.	N	On-Hold	I			No sites routed to PSAP. RFS recv 10/3/21
South Dakota	Minnehaha	Minnehaha Metro Communications	Y	Pending	I	12/05/01	12/06/02	9/14 - Met with PSAP to finalize cost recovery. Awaiting QWEST decision on trunk cost billed directly to NPI.
Tennessee	Carter	Carter County 911	Y	Implemented	I	07/10/01	02/11/02	
Tennessee	Greene	Greene County 911	Y	Implemented	I	07/10/01	01/15/02	
Tennessee	Hancock	Hancock County ECD	N	On-Hold	I			No Sites RFS rec 7/11/01
Tennessee	Hawkins	Hawkins County 911	Y	Implemented	I	07/10/01	01/29/02	
Tennessee	Johnson	Johnson County ECD	N	On-Hold	I			No Sites RFS rec 7/11/01
Tennessee	Sullivan	Sullivan County 911	Y	Implemented	I	07/10/01	02/06/02	
Tennessee	Sullivan	Kingsport 911	Y	Implemented	I	07/10/01	02/06/02	
Tennessee	Sullivan	Bristol 911	Y	Implemented	I	07/10/01	02/06/02	
Tennessee	Unicoi	Unicoi County 911	Y	Implemented	I	07/10/01	02/11/02	
Tennessee	Washington	Washington County 911	Y	Implemented	I	07/10/01	01/30/02	
Texas	Andrews	Andrews Co SO	Y	Implemented	I	08/21/01	08/05/02	
Texas	Aransas	Aransas Co SO	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 08/16/00
Texas	Aransas	Rockport PD	Y	Implemented	I	08/16/00	07/23/01	
Texas	Bee	Bee Co SO	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 08/16/00
Texas	Bee	Beeville PD	Y	Implemented	I	08/16/00	07/23/01	
Texas	Bell	Bell Co Comm Ctr	Y	Implemented	I	08/16/00	09/18/02	
Texas	Bowie	B-State Information Ctr	Y	Implemented	I	08/16/00	05/31/02	
Texas	Bowie	New Boston PD	Y	Implemented	I	08/16/00	07/30/02	
Texas	Brazos	Brazos Co ECD Office	Y	Implemented	I	11/06/00	07/11/02	
Texas	Brooks	Brooks SO	N	On-Hold	I			Effective 07/13/01-Routing over E911 trunks, PSAP receives pANI & Callback # only. PSAP equip not capable of capturing other Phase I data, CPE issue at this PSAP Orig. RFS received 08/16/00
Texas	Calhoun	Calhoun Co SD	Y	Pending	I	07/13/01	11/04/02	05/16/02-emailed Tara Evans-Venzon re Verizon database to SBC SR; 05/23/02-followup email cc PSAP; per Tara everything is in order; 07/18/02-left vm for Diana Donnelly for any additional input at Verizon's end; 08/01/02-test call w/SBC/Verizon-no prob
Texas	Calhoun	Port Lavaca PD	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 07/13/01
Texas	Callahan	Callahan Co SO	Y	Implemented	I	08/16/00	05/15/02	
Texas	Cameron	Brownsville PD	Y	Implemented	I	06/11/01	06/19/02	
Texas	Cameron	Cameron Co SO	Y	Implemented	I	06/11/01	06/19/02	
Texas	Cameron	Harlingen PD	Y	Implemented	I	06/11/01	06/19/02	
Texas	Cameron	La Feria PD	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 06/11/01
Texas	Cameron	Los Fresnos PD	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 06/11/01
Texas	Cameron	Port Isabel PD	Y	Implemented	I	06/11/01	06/19/02	
Texas	Cameron	San Benito PD	Y	Pending	I	06/11/01	11/23/02	Cameron Co re-routed site to new PSAP on 08/16/02 Val Sht: field testing failed-08/29/02 Intrao getting new Hse # from Co to re-load ALI-does not match SBC MSAG, Co has not timeline for completion
Texas	Cameron	South Padre Island PD	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 06/11/01
Texas	Cass	Atlanta PD	Y	Implemented	I	03/13/02	09/16/02	
Texas	Cherokee	Cherokee Co SO	N	On-Hold	I			New County, No Sites routing to this PSAP. Orig COG RFS rec'd 08/16/00
Texas	Cherokee	Jacksonville PD	Y	Implemented	I	08/16/00	08/22/02	
Texas	Coke	East Coke Co Nursing Home	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 08/21/01
Texas	Coke	Robert Lee Nursing Home	Y	Implemented	I	08/21/01	06/24/02	
Texas	Coke	West Coke Co Nursing Home	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 08/21/01
Texas	Coryell	Copperas Cove PD	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 08/16/00
Texas	Coryell	Galveston PD	Y	Implemented	I	08/16/00	12/20/01	
Texas	Crane	Crane PD	Y	Implemented	I	08/21/01	08/05/02	
Texas	Dawson	La Mesa PD	Y	Implemented	I	08/21/01	07/16/02	
Texas	Eastland	Eastland Co Comm. Ctr	Y	Implemented	I	08/16/00	05/15/02	
Texas	Ector	Odessa Comm Ctr	Y	Implemented	I	01/11/01	09/28/01	
Texas	Franklin	Franklin Co SO	Y	Implemented	I	08/16/00	05/21/02	
Texas	Frio	Frio Co SO	Y	Implemented	I	08/16/00	12/11/01	
Texas	Gaines	Gaines Co SO	Y	Implemented	I	08/21/01	08/05/02	
Texas	Garza	Garza Co SO	N	On-Hold	I			No sites Projected until June '02; LEC SR not 20-digit capable; RFS received 08/21/01
Texas	Glasscock	Glasscock Co SO	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 08/21/01
Texas	Goliad	Goliad S.O.	Y	Implemented	I	05/23/01	07/24/01	
Texas	Gregg	Gregg Co SO	Y	Implemented	I	08/16/00	04/19/01	
Texas	Gregg	Longview Public Safety Comm	Y	Pending	I	06/19/00	11/04/02	new Val Sht -SBC loading MSAG
Texas	Hale	Hale Co SO	Y	Implemented	I	08/21/01	09/17/02	
Texas	Hardin	Hardin Co SO	Y	Implemented	I	08/16/00	01/24/01	
Texas	Harrison	Harrison Co SO	Y	Implemented	I	03/19/02	09/19/02	
Texas	Harrison	Marshall PD	N	On-Hold	I			No sites to route to this PSAP
Texas	Hidalgo	Donna PD	Y	Implemented	I	07/08/02	10/22/02	
Texas	Hidalgo	Edinburg PD	Y	Implemented	I	08/21/01	01/29/02	
Texas	Hidalgo	Hidalgo Co SO	Y	Implemented	I	08/21/01	01/29/02	
Texas	Hidalgo	McAllen PD	Y	Implemented	I	08/21/01	01/29/02	
Texas	Hidalgo	Mission PD	Y	Implemented	I	08/21/01	01/29/02	
Texas	Hidalgo	Pharr PD	Y	Implemented	I	08/21/01	01/29/02	
Texas	Hidalgo	Weslaco PD	Y	Implemented	I	08/21/01	01/29/02	
Texas	Hill	Hill Co SO	Y	Implemented	I	07/13/00	11/15/00	
Texas	Hill	Hillsboro PD	Y	Implemented	I	07/13/00	11/15/00	
Texas	Hockley	Levelland Law Enforcement Ctr	Y	Implemented	I	08/21/01	09/17/02	
Texas	Hopkins	Hopkins Co SO	Y	Implemented	I	08/16/00	05/21/02	

NEXTEL PARTNERS, INC.

STATE	County	PSAP	Valid Req Y/N	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Texas	Howard	Howard Co 9-1-1 Comm District	Y	Implemented	I	08/27/01	07/24/02	
Texas	Jackson	Jackson Co SO	Y	Implemented	I	08/16/00	03/19/01	
Texas	Jefferson	Beaumont PD	Y	Implemented	I	08/16/00	01/24/01	
Texas	Jefferson	Jefferson Co SO	Y	Implemented	I	08/16/00	01/24/01	
Texas	Jefferson	Port Arthur PD	N	On-Hold	I			PSAP receives Callback # only - CPE issue, awaiting equipment fix to implement. RFS received 08/16/00
Texas	Jim Wells	Alice PD	Y	Implemented	I	08/16/00	07/23/01	
Texas	Jim Wells	Jim Wells Co SO	Y	Implemented	I	08/16/00	07/23/01	
Texas	Johnson	Johnson Co SO	Y	Implemented	I	08/16/00	10/25/01	
Texas	Jones	Abilene PD	Y	Implemented	I	08/16/00	03/20/01	
Texas	Kleberg	Kingsville PD	Y	Implemented	I	06/01/01	07/23/01	
Texas	Kleberg	Kleberg Co SO	Y	Implemented	I	08/16/00	07/23/01	
Texas	La Salle	La Salle Co SO	Y	Implemented	I	08/16/00	06/18/02	
Texas	Lampasas	Lampasas Co SO	Y	Implemented	I	06/03/02	08/06/02	
Texas	Live Oak	Live Oak Co SO	N	On-Hold	I			Effective 07.13.01- Routing over E911 trunks; PSAP receives Callback # only CPE issue, awaiting equipment fix by PSAP. Orig. RFS received 08.16.00
Texas	Lubbock	Lubbock Co SO	Y	Implemented	I	02/19/01	05/30/01	
Texas	Lubbock	Lubbock PD	Y	Implemented	I	02/19/01	05/30/01	
Texas	Lubbock	Plainview PD	Y	Implemented	I	02/19/01	05/30/01	
Texas	Lynn	Lynn Co SO	N	On-Hold	I			LEC Selective Router not 20-digit capable. RFS received Aug 01
Texas	Martin	Martin Co SO	Y	Implemented	I	08/21/01	08/05/02	
Texas	McLennan	Waco PD	Y	Implemented	I	07/13/00	11/02/00	
Texas	Midland	Midland Comm Ctr	Y	Implemented	I	12/13/00	06/06/01	
Texas	Mitchell	Colorado City PD	Y	Implemented	I	08/09/01	05/15/02	
Texas	Morris	Morris Co SO	Y	Implemented	I	08/16/00	05/31/02	
Texas	Nacogdoches	Lufkin PD	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 04/22/02
Texas	Nacogdoches	Nacogdoches Co SO	Y	Implemented	I	04/22/02	10/18/02	
Texas	Nacogdoches	Nacogdoches PD	Y	Implemented	I	04/22/02	10/18/02	
Texas	Nolan	Sweetwater PD	Y	Implemented	I	08/09/01	06/28/02	
Texas	Nueces	Corpus Christi PD	Y	Implemented	I	08/16/00	07/23/01	
Texas	Nueces	Nueces Co SO	Y	Implemented	I	08/16/00	07/23/01	
Texas	Nueces	Robstown PD	Y	Implemented	I	08/16/00	07/23/01	
Texas	Orange	Orange Co SO	Y	Implemented	I	08/16/00	07/23/01	
Texas	Potter	Amarillo Police	Y	Implemented	I	01/16/01	06/15/01	
Texas	Potter	Potter SO	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 01/16/01
Texas	Randall	Randall Co SO	Y	Implemented	I	01/16/01	06/15/01	
Texas	Reeves	Pecos PD	Y	Pending	I	08/21/01	08/30/02	Display issue @ PSAP, working w/LEC. CPE Vendor to Resolve
Texas	Refugio	Refugio Co SO	Y	Implemented	I	08/16/00	07/23/01	
Texas	Runnels	Runnels Co SO	Y	Implemented	I	08/09/01	07/25/02	
Texas	San Patricio	Inglewood PD	Y	Implemented	I	08/16/00	07/03/02	
Texas	San Patricio	Mathis PD	Y	Implemented	I	08/16/00	07/23/01	
Texas	San Patricio	Port Aransas PD	Y	Implemented	I	08/16/00	08/09/02	
Texas	San Patricio	San Patricio Co SO	Y	Implemented	I	08/16/00	07/23/01	
Texas	Scurry	Scurry Co SO	Y	Implemented	I	10/15/01	05/15/02	
Texas	Smith	ETEMS	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 07/11/00
Texas	Smith	Urdale PD	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 07/11/00
Texas	Smith	Overton PD	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 07/11/00
Texas	Smith	Smith Co SO	Y	Implemented	I	07/11/00	02/28/02	
Texas	Smith	Tyler PD	Y	Implemented	I	07/11/00	02/28/02	
Texas	Smith	Whitchose PD	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 07/11/00
Texas	Starr	Rio Grande City PD	Y	Implemented	I	08/16/00	07/31/02	
Texas	Starr	Roma PD	Y	Implemented	I	08/16/00	07/31/02	
Texas	Starr	Starr Co Sheriff	Y	Implemented	I	08/16/00	06/21/02	
Texas	Sterling	Country Doctors Inn	Y	Implemented	I	08/21/01	06/24/02	
Texas	Sterling	Sterling City SD	N	On-Hold	I			No Sites Currently Routing to this PSAP. RFS received 08/21/01
Texas	Swisher	Tulla PD	Y	Implemented	I	08/21/01	02/20/02	
Texas	Taylor	Abilene PD	Y	Implemented	I	06/19/00	03/20/01	
Texas	Terry	Terry Co	N	On-Hold	I			No sites Projected until 4th Qtr '02; LEC SR not 20-digit capable; RFS received 08/21/01
Texas	Titus	Mt. Pleasant PD	Y	Implemented	I	08/16/00	05/21/02	
Texas	Tom Green	San Angelo Comm Ctr	Y	Implemented	I	08/21/01	06/17/02	
Texas	Upshur	Upshur Co SO	Y	Implemented	I	08/16/00	04/19/01	
Texas	Victoria	Victoria PD	Y	Implemented	I	08/16/00	03/19/01	
Texas	Ward	Monahans PD	Y	Implemented	I	08/21/01	08/14/02	
Texas	Webb	Laredo PD	N	On-Hold	I			HOLD Pending LEC trunks & CPE Upgrade. RFS received Aug 00
Texas	Webb	Webb Co SO	Y	Implemented	I	08/16/00	12/13/01	
Texas	Willacy	Willacy SD	Y	Implemented	I	08/21/01	01/29/02	
Texas	Winkler	Kermit PD	Y	Implemented	I	08/21/01	08/05/02	
Virginia	Albemarle	Charlottesville-UVA-Albemarle City ECC	Y	Implemented	I	04/09/01	12/21/01	
Virginia	Alleghany	City of Covington Emergency Dispatch	N	On-Hold	I			No sites RFS rec 5/1/02
Virginia	Botetourt	Botetourt County Emergency Communications Ctr.	Y	Pending	I	09/19/02	12/27/02	
Virginia	City of Lynchburg	Lynchburg Emergency Commun. Ctr.	Y	Implemented	I	08/11/02	07/20/02	
Virginia	Fluvanna	Fluvanna County Sheriff's Office	Y	Pending	I	09/26/02	02/01/03	
Virginia	Frederick	City of Winchester	N	On-Hold	I			Selective Router not ready. RFS recv Aug 01
Virginia	Frederick	Dept. of Public Safety Commun	N	On-Hold	I			Selective Router not ready. RFS recv Jul 01
Virginia	Lancaster	County of Lancaster	N	On-Hold	I			No Sites
Virginia	Madison	Madison County E911	N	On-Hold	I			No Sites
Virginia	Montgomery	Radford City Police Dept.	Y	Implemented	I	07/31/02	10/23/02	
Virginia	Page	Emergency Operations Center	N	On-Hold	I			No Sites
Virginia	Roanoke	City of Roanoke Commun.	Y	Implemented	I	01/24/01	06/21/02	
Virginia	Roanoke	Roanoke County Police Department	Y	Implemented	I	02/02/01	06/21/02	
Virginia	Roanoke	Salem Police Dept.	Y	Implemented	I	10/15/01	06/21/02	
Virginia	Rockbridge	Rockbridge Regional Public Safety Commun. Ctr.	Y	Implemented	I	02/19/02	08/08/02	
Virginia	Smyth	Smyth County	Y	Implemented	I	04/19/02	10/22/02	
Virginia	Washington	Washington County Emergency Services	Y	Implemented	I	01/10/02	06/17/02	
Virginia	Washington	City of Bristol Police Department	Y	Pending	I	05/09/02	11/04/02	
Virginia	Wise	Norton Police Dept.	N	On-Hold	I			No Sites RFS received 11/04/02
West Virginia	Cabell	Consolidated Communications Emergency Response Ctr.	Y	Implemented	I	12/11/01	06/25/02	
West Virginia	Kanawha	Metrol Emergency Operation Center	Y	Implemented	I	11/01/01	07/18/02	
West Virginia	Pulnam	Pulnam County 911	Y	Pending	I	08/19/02	11/27/02	
Alabama	Baldwin	Baldwin Co ECD	N	On-Hold	I	04/30/01		Awaiting Phase II Agreement with BellSouth and PSAP
Alabama	Dale	Daleville PD	N	On-Hold	I	09/03/02		Awaiting LEC readiness, upgrade required
Alabama	Date	Ozark-Dale Co E9-1-1	N	On-Hold	I	09/03/02		Awaiting LEC readiness, upgrade required
Alabama	Elmore	Elmore Co SO	N	On-Hold	I	08/02/02		Awaiting Phase II Agreement with BellSouth and PSAP

NEXTEL PARTNERS, INC.

STATE	County	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes
Mississippi	Pearl River	Pearl River Sheriff	N	On-Hold	11	08/01/00		Awaiting Phase II Agreement with BellSouth and PSAP
New York	Cattaraugus	Cattaraugus County Sheriff's Office	Y	Implemented	11	06/10/02	11/15/02	
New York	Schenectady	NYS Police-Princeton Post	Y	Pending	11	10/18/02	12/20/02	PSAP upgraded equipment / software. Deployment process commenced
Pennsylvania	Erie	Erie County 911 Center	Y	Pending	11	04/11/01	12/13/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Pennsylvania	Lycoming	Lycoming County Dept. of Public Safety	N	On-Hold	11	09/27/01		Awaiting PSAP equipment / software upgrade in order to proceed
Pennsylvania	York	York County/York County 9-1-1 Communications	Y	Pending	11	04/10/01	12/13/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Tennessee	Carter	Carter County 911	N	On-Hold	11	12/28/01		Awaiting PSAP equipment / software upgrade in order to proceed
Tennessee	Greene	Greene County 911	N	On-Hold	11	12/28/01		Awaiting Phase II Agreement with BellSouth and PSAP
Tennessee	Hawkins	Hawkins County 911	Y	Pending	11	12/28/01	01/17/03	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Tennessee	Sullivan	Sullivan County 911	N	On-Hold	11	12/28/01		Awaiting PSAP equipment / software upgrade in order to proceed
Tennessee	Sullivan	Kingsport 911	Y	Pending	11	12/28/01	01/17/03	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Tennessee	Sullivan	Bristol 911	Y	Pending	11	12/28/01	01/17/03	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Tennessee	Union	Union County 911	N	On-Hold	11	12/28/01		Awaiting PSAP equipment / software upgrade in order to proceed
Tennessee	Washington	Washington County 911	Y	Pending	11	12/28/01	01/17/03	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Texas	Harrison	Harrison Co. SO	N	On-Hold	11	03/19/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Harrison	Marshall PD	N	On-Hold	11	03/19/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Midland	Midland ECD	N	On-Hold	11	03/11/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Nueces	CCPD	N	On-Hold	11	09/13/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Potter	Amarillo PD	N	On-Hold	11	06/28/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Randall	Randall Co SO	N	On-Hold	11	06/28/02		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Rusk	Henderson PD	Y	Pending	11	03/19/02	12/06/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Texas	Rusk	Rusk Co SO	Y	Pending	11	03/19/02	12/06/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Texas	Smith	Smith Co SD	N	On-Hold	11	03/12/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Smith	Tyler PD	N	On-Hold	11	03/12/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Texas	Smith	Whitehouse PD	N	On-Hold	11			No sites located within PSAP boundaries
Texas	Smith	Lindale PD	N	On-Hold	11			No sites located within PSAP boundaries
Texas	Taylor	Abilene PD	N	On-Hold	11	08/28/01		Awaiting Phase II Agreement with Southwest Bell and PSAP
Vermont	Franklin	St. Albans Police Dept.	Y	Pending	11	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Lamoille	Lamoille County Sheriff	Y	Pending	11	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Multiple	Shelburne Police Dept.	Y	Pending	11	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Multiple	Vermont State Police-Williston	Y	Pending	11	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Rutland	Vermont State Police-Rutland	Y	Pending	11	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Washington	Montpelier Police Dept.	Y	Pending	11	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Windsor	Hartford Police Dept.	Y	Pending	11	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Windsor	Springfield Police Dept.	Y	Pending	11	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Vermont	Windsor	Vermont State Police-Rockingham	Y	Pending	11	04/26/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Virginia	Albemarle	Charlottesville-UVA-Albemarle City ECC	Y	Pending	11	08/21/01	12/13/02	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Virginia	Frederick	Winchester Commun. Ctr.	N	On-Hold	11	06/22/01		Awaiting PSAP equipment / software upgrade in order to proceed
Virginia	Frederick	Dept. of Public Safety Commun.	Y	Pending	11	06/22/01	12/20/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Virginia	Lynchburg City	Lynchburg Emergency Commun. Ctr.	Y	Pending	11	03/11/02	12/20/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Virginia	Henry	Martinsville-Henry County 911 Communications Center	Y	Pending	11	07/22/02	11/22/02	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Virginia	Pittsylvania	Pittsylvania County Dept. of Emerg Mgt.	Y	Pending	11	07/01/02	11/22/02	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Virginia	Roanoke	City of Roanoke Commun.	N	On-Hold	11	09/20/01		Awaiting PSAP equipment / software upgrade in order to proceed
Virginia	Roanoke	Salem Police Dept.	Y	Implemented	11	03/06/02	10/31/02	